

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 01 + 04 = 05

Name of MPA /Other.....

Jam Mehtab Dahar

PS-Constituency No.....

PS-05

Funds Released = Rs. 0.423 Million (17-05-04)

Rs in Million

Rs. 1.277 Million (01-11-04)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
05	Consty. Quota	1	Khalifo Murad Khan Chachar	Deharki	Ghotki	0.441		Aug-2004	100%	08-2004	Completed
					Total	0.441	0.000				
05	Consty.	1	Nau Goth (Qaim Khan Daundoo)	Ubauro	Ghotki	0.438			100%	01-2005	Completed
05	Quota	2	Meho Dado (Meho Daundoo)	Ubauro	Ghotki	0.272			100%	01-2005	Completed
05		3	Muhammad Hariff Bhutto	Ubauro	Ghotki	0.288			100%	01-2005	Completed
05		4	Sohrab Rind	Ubauro	Ghotki	0.260			100%	01-2005	Completed
					Total	1.259	0.000				

Abstract for the Month of 02/2005

PS-05

Sr. No.	Description	Allocation in Million	Schems Approved	Completed	Balance
1	Constituency Quota	1.7	5	5	0
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0

			Total	1.7	5	5	0
--	--	--	--------------	------------	----------	----------	----------

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 06

Name of MPA /Other.....

Mr. Abdul Razaque Khan Mahar

PS-Constituency No.....

PS-08

Funds Released = Rs. 4.897 Million (26-01-04)

Rs in Million

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
08	Consty.	1	Haji Arz Muhammad Mahar	Khan Garh	Ghotki	0.945			100%	03-2004	Completed
08	Quota	2	Khaliq Dino Mahar	Khan Garh	Ghotki	0.536			100%	03-2004	Completed
08		3	Jan Muhammad Mahar	Khan Garh	Ghotki	1.412			100%	04-2004	Completed
08		4	Piyaro Lashari	Khan Garh	Ghotki	0.212			100%	03-2004	Completed
08		5	Katanharo (Qadir Bux Mahar)	Khan Garh	Ghotki	1.176			100%	03-2004	Completed
08		6	Allah Ditto Mahtam	Khan Garh	Ghotki	0.588			100%	03-2004	Completed
					Total	4.869	0.000				

Abstract for the Month of 02/2005

PS-08

Sr. No.	Description	Allocation in Million	Schems Approved	Completed	Balance
1	Constituency Quota	4.897	6	6	0
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	4.897	6	6	0

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005

AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 11+06 = 17

Name of MPA /Other.....

Agha Tariq Khan

PS-Constituency No.....

PS-11

Funds Released = Rs. 4.9995 Million (08-03-04)

Rs in Million

Rs. 5.287 Million (08-11-04)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
11	Consty.	1	Kabar Bheel Lodra near Sultan Kot	Shikarpur	Shikarpur	0.632		Jun-04	100%	06-2004	Completed
11	Quota	2	Khadal Lodra near RHC Sultan Kot	Shikarpur	Shikarpur	0.591		Jun-04	100%	06-2004	Completed
11		3	Sahib Khan Bukejo	Shikarpur	Shikarpur	0.570		Jun-04	100%	06-2004	Completed
11		4	Muhammad Siddique Jafferi	Shikarpur	Shikarpur	0.388		Jun-04	100%	06-2004	Completed
11		5	Nandha Machi	Shikarpur	Shikarpur	0.456		Jun-04	100%	06-2004	Completed
11		6	Haji Muhammad Peral Sanjhrani	Shikarpur	Shikarpur	0.148		Jun-04	100%	07-2004	Completed
11		7	Azeemabad	Shikarpur	Shikarpur	0.335		Jun-04	100%	05-2004	Completed
11		8	Fateh Muhammad Brohi	Shikarpur	Shikarpur	0.685		Jun-04	100%	05-2004	Completed
11		9	Faqir Atta Muhammad	Shikarpur	Shikarpur	0.591		Jun-04	100%	05-2004	Completed
11		10	Piyaro Khan Lohar	Shikarpur	Shikarpur	0.471		Jun-04	100%	05-2004	Completed
11		11	Panzal Muhallah Sultan Kot	Shikarpur	Shikarpur	0.210		Jun-04	100%	06-2004	Completed
					Total	5.077	0.000				
11		1	Chakar Brohi	Shikarpur	Shikarpur	0.541		Feb-2005	100%	01-2005	Completed
11		2	Aitbar Brohi	Shikarpur	Shikarpur	0.585		Feb-2005	100%	01-2005	Completed
11		3	Khuda Bux Mastoi	Shikarpur	Shikarpur	0.692		Feb-2005	100%	01-2005	Completed
11		4	Kallati Brohi	Shikarpur	Shikarpur	0.389		Feb-2005	100%	01-2005	Completed
11		5	Godho Khan Jaffery	Shikarpur	Shikarpur	0.604		Feb-2005	100%	01-2005	Completed
11		6	Meeral Katto / Serki / Tajeja	Shikarpur	Shikarpur	0.666		Feb-2005	100%	02-2005	Completed
					Total	3.477	0.000				

Abstract for the Month of 02/2005

PS-11

Sr. No.	Description	Allocation	Schems	Compl-	Balance
---------	-------------	------------	--------	--------	---------

			in Million	Approved	eted	
1		Constituency Quota	10.2869	17	17	0
2		Prime Minister Directives	0	0	0	0
3		Chief Minister Directives	0	0	0	0
Total			10.2869	17	17	0

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005

AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = **06+05 = 11**

Name of MPA /Other.....

Mr. Abid Hussain Khan Jatoi

PS-Constituency No.....

PS-12

Funds Released = **Rs. 3.6483 Million (08-03-04)**

Rs in Million

Rs. 5.010 Million (08-11-04)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
12	Consty.	1	Piyaro Jatoi	Khanpur	Shikarpur	0.572		Jun-04	100%	06-2004	Completed
12	Quota	2	Hyder Bux Jatoi	Khanpur	Shikarpur	0.309		Jun-04	100%	06-2004	Completed
12		3	Jhangul Sher / Abdul Haq Shar, Qursi Jatoi	Khanpur	Shikarpur	1.075		Jun-04	100%	05-2004	Completed
12		4	Wahid Bux Panhwar / Abdul aleem Panhwar	Khanpur	Shikarpur	0.616		Jun-04	100%	06-2004	Completed
12		5	Soomar Brohi	Khanpur	Shikarpur	0.273		Jun-04	100%	06-2004	Completed
12		6	Eidan Shar	Khanpur	Shikarpur	0.203		Jun-04	100%	05-2004	Completed
Total						3.048	0.000				
12		1	Haji Gabar Khan Jafferi/Jaro Jafferi/Allah Bux Jafferi		Shikarpur	1.033		Feb-2005	100%	02-2005	Completed
12		2	Shafi Muhammad Pahore/Qadir Bux Bunglani		Shikarpur	0.682		Feb-2005	100%	01-2005	Completed
12		3	Bhaji Khan Shar		Shikarpur		0.731	Feb-2005			
12		4	Faqir Sain Rakhio Bharchand / Budho Khan		Shikarpur	0.977		Feb-2005	100%	01-2005	Completed
12		5	Napairabad for 100 KVA Transformer		Shikarpur		0.160	Feb-2005			
Total						2.692	0.891				

Abstract for the Month of 02/2005

PS-12

Sr. No.	Description	Allocation	Schemes	Compl-	Balance
---------	-------------	------------	---------	--------	---------

13	PMD	3	Haji Noor Muhammad Panhwar	Jacobabad	Jacobabad		0.547	Oct-2004			
13	PMD	4	Mir Asghar Ali Khan Panhwar	Garhi Khairo	Jacobabad	0.617		Oct-2004	100%	01-2005	Completed
13	PMD	5	Ali Hur Jamali	Garhi Khairo	Jacobabad	0.705		Oct-2004	100%	02-2005	Completed
13	PMD	6	Mir Bachal Khan Luhar	Garhi Khairo	Jacobabad		0.313	Oct-2004			
13	PMD	7	Noorabad Buledi		Jacobabad						can not be electrified due to shortage of funds

Contd...Page No: 2.

Page No: 2.

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
13	PMD	8	Abdul Rehman Brohi	Garhi Kahiro	Jacobabad		0.837	Oct-2004			
13	PMD	9	Rais Adam / Ahmed Khan Chachar	Garhi Kahiro	Jacobabad		0.577	Oct-2004			
13	PMD	10	Bahram Khan	Garhi Kahiro	Jacobabad	0.215		Oct-2004	100%	01-2005	Completed
13	PMD	11	Dewal Dr. Irshad Ahmed Sarki	Jacobabad	Jacobabad	0.498		Oct-2004	100%	01-2005	Completed
13	PMD	12	Rahim Bux Jatoi	Jacobabad	Jacobabad	0.562		Oct-2004	100%	11-2004	Completed
13	PMD	13	Hazoor Shah Nawazo Jagir	Jacobabad	Jacobabad	0.215		Oct-2004	100%	11-2004	Completed
13	PMD	14	Ghulam Brohi near Sardar Dad Muhammad Luhar		Jacobabad	0.669		Oct-2004	100%	02-2005	Completed
13	PMD	15	Aurangzeb Khan Panhwar		Jacobabad		0.832	Oct-2004			
					Total	4.675	3.106				

Abstract for the Month of 02/2005

PS-13

Sr. No.		Description	Allocation in Million	Schemes Approved	Completed	Balance
1		Constituency Quota	9.53	14	10	4
2		Prime Minister Directives	8.45	14	9	5
3		Chief Minister Directives	0	0	0	0

Abstract for the Month of 02/2005

PS-14

Sr. No.	Description	Allocation in Million	Schemes Approved	Completed	Balance
1	Constituency Quota	4.748	9	8	1
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	4.748	9	8	1

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005

AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 22 + 06 = 28

Name of MPA /Other.....

Dr. Sohrab Khan Sarki

PS-Constituency No.....

PS-15

Funds Released = Rs. 8.265 Million (29-04-04)

Rs. 2.923 Million (13-01-05)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
15	Consty.	1	Imdad Khan Pahore	Thull	Jacobabad	0.358		Jul-2004	100%	02-2005	Completed
15	Quota	2	Suleman Khan Pahore	Thull	Jacobabad	0.272		Jul-2004	100%	07-2004	Completed
15		3	Khawand Dino Mehar	Thull	Jacobabad	0.683		Jul-2004	100%	06-2004	Completed
15		4	Qabool Khan Bunglani	Thull	Jacobabad	0.403		Jul-2004	100%	06-2004	Completed
15		5	Paryal Khan Unar	Thull	Jacobabad	0.320		Jul-2004	100%	06-2004	Completed
15		6	Haji Punhal Khan	Thull	Jacobabad	0.182		Jul-2004	100%	07-2004	Completed
15		7	Haji Muhabat Khan Bunglani	Thull	Jacobabad		0.540	Jul-2004			
15		8	Saifuddin Khan Samejo	Thull	Jacobabad	0.272		Jul-2004	100%	06-2004	Completed
15		9	Dur Muhammad Noonari	Thull	Jacobabad	0.203		Jul-2004	100%	06-2004	Completed
15		10	Ghulam Qadir Burriro	Thull	Jacobabad		0.300	Jul-2004			
15		11	Gada Ali Noonari	Thull	Jacobabad	0.159		Jul-2004	100%	07-2004	Completed
15		12	Jindo Samejo	Thull	Jacobabad	0.573		Jul-2004	100%	06-2004	Completed
15		13	Ghulam Qadir Lashari	Thull	Jacobabad	0.353		Jul-2004	100%	07-2004	Completed
15		14	Ghulam Rasool Kanrani	Thull	Jacobabad	0.231		Jul-2004	100%	07-2004	Completed
15		15	Haji Abdul Aziz Sarki	Thull	Jacobabad	0.277		Jul-2004	100%	11-2004	Completed
15		16	Dilshad Bunglani	Thull	Jacobabad	0.680		Jul-2004	100%	02-2005	Completed
15		17	Gahi Bunglani	Thull	Jacobabad		0.410	Jul-2004			
15		18	Bilawal Bunglani	Thull	Jacobabad	0.353		Jul-2004	100%	07-2004	Completed

15		19	Haji Muhammad Sarki	Thull	Jacobabad		0.390	Jul-2004			
15		20	Sher Khan Burriro	Thull	Jacobabad	0.463		Jul-2004	100%	08-2004	Completed
15		21	Ali Sher Burriro	Thull	Jacobabad	0.532		Jul-2004	100%	06-2004	Completed
15		22	Muhammad Paryal Burriro	Thull	Jacobabad	0.356		Jul-2004	100%	08-2004	Completed
					Total	6.669	1.640				

Contd...on Page NO: 2.

Page NO: 2.

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
15	Consty.	1	Khawand Bux Khoso	Thull	Jacobabad		0.712	Mar-2005			
15	Quota	2	Amir Khan Sarki	Thull	Jacobabad		0.518	Mar-2005			
15		3	Javed Ahmed Khoso	Thull	Jacobabad		0.402	Mar-2005			
15		4	Qalab Ali Buriro	Thull	Jacobabad		0.578	Mar-2005			
15		5	Punhal Khan Kandrani	Thull	Jacobabad		0.325	Mar-2005			
15		6	Jumo Khan Kandrani	Thull	Jacobabad		0.389	Mar-2005			
					Total	0.000	2.923				

Abstract for the Month of 02/2005 (PS-15)

Sr. No.	Description	Allocation	Schems	Compl-	Balance
---------	-------------	------------	--------	--------	---------

			in Million	Approved	eted	
1		Constituency Quota	11.188	28	18	10
2		Prime Minister Directives	0	0	0	0
3		Chief Minister Directives	0	0	0	0
		Total	11.188	28	18	10

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 14

Name of MPA /Other.....

Mr. Mehboob Ali Khan Bijarani

PS-Constituency No.....

PS-16

Funds Released = Rs. 5.920 Million (29-04-04)

Rs in Million

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
16	Consty.	1	Saindad Gujrani	Kandhkot	Jacobabad	0.191		Jul-2004	100%	06-2004	Completed
16	Quota	2	Mohim Khan Bijarani	Kandhkot	Jacobabad	0.149		Jul-2004	100%	06-2004	Completed
16		3	Lal Muhammad Khan Nasani	Kandhkot	Jacobabad	1.055		Jul-2004	100%	06-2004	Completed
16		4	Noordin Dahani	Kandhkot	Jacobabad	0.266		Jul-2004	100%	06-2004	Completed
16		5	Zulfiqar Ali Bijarani	Kandhkot	Jacobabad		0.780	Jul-2004			
16		6	Haji Jan Muhammad Nindwani	Kandhkot	Jacobabad	0.654		Jul-2004	100%	06-2004	Completed
16		7	Kala Chand	Kandhkot	Jacobabad	0.353		Jul-2004	100%	11-2004	Completed
16		8	Jummo Jafferi	Kandhkot	Jacobabad	0.679		Jul-2004	100%	06-2004	Completed
16		9	Taj Muhammad Bijarani	Kandhkot	Jacobabad	0.522		Jul-2004	100%	06-2004	Completed
16		10	Fareed Khan Nindwani	Kandhkot	Jacobabad	0.209		Jul-2004	100%	06-2004	Completed
16		11	Abdul Latif Bajkani	Kandhkot	Jacobabad	0.321		Jul-2004	100%	06-2004	Completed
16		12	Jhando Khan Jaffery	Kandhkot	Jacobabad	0.183		Oct-2004	100%	09-2004	Completed
16		13	Yar Ali Jafferi	Kandhkot	Jacobabad	0.206		Oct-2004	100%	01-2005	Completed
16		14	Jan Muhammad Bijarani	Kandhkot	Jacobabad	0.155		Oct-2004	100%	10-2004	Completed

Abstract for the Month of 02/2005						
PS-17						
Sr. No.		Description	Allocation in Million	Schms Approved	Completed	Balance
1		Constituency Quota	3.15	5	5	0
2		Prime Minister Directives	0	0	0	0
3		Chief Minister Directives	0	0	0	0
Total			3.15	5	5	0

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company..... HESCO(WAPDA) No. of villages = 11
Name of MPA /Other..... Mr. Imtiaz Ahmed Shaikh
PS-Constituency No..... PS-18 Funds Released = Rs. 6.760 Million (15-10-04)
Rs in Million

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
18	Consty.	1	Gul Muhamamd Golo	Kashmore	Jacobabad	0.776			100%	11-2004	Completed
18	Quota	2	Abdul Karim Machi	Kashmore	Jacobabad		0.500				
18		3	Kando Mazari	Kashmore	Jacobabad		0.790				
18		4	Adam Khan Malik	Kashmore	Jacobabad	0.743			100%	12-2004	Completed
18		5	Gulab Mazari	Kashmore	Jacobabad	0.757			100%	12-2004	Completed
18		6	Shah Bingo Jakhrani	Kashmore	Jacobabad	0.431			100%	11-2004	Completed
18		7	Sadiq Balachani	Kashmore	Jacobabad	0.757			100%	02-2005	Completed
18		8	Syed Ranjhan Shah	Kashmore	Jacobabad	0.233			100%	11-2004	Completed
18		9	Shah Gazi Jakhrani	Kashmore	Jacobabad	0.549			100%	11-2004	Completed
18		10	Jeewan Golo	Kashmore	Jacobabad	0.898			100%	01-2005	Completed
18		11	Lal Dino Goto	Kashmore	Jacobabad	0.482			100%	11-2004	Completed

					Total	5.626	1.290				

Abstract for the Month of 02/2005						
PS-18						
Sr. No.		Description	Allocation in Million	Schems Approved	Completed	Balance
1		Constituency Quota	6.76	11	9	2
2		Prime Minister Directives	0	0	0	0
3		Chief Minister Directives	0	0	0	0
		Total	6.76	11	9	2

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005

AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 12

Name of MPA /Other.....

Mr. Arif Mustafa Jatoi

PS-Constituency No......

PS-19

Funds Released = Rs. 4.822 Million (08-03-04)

Rs in Million

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
19	Consty.	1	Larai Mohallah		N.S.Feroze	0.272		Jun-04	100%	10-2004	Completed
19	Quota	2	Phull Khaskheli		N.S.Feroze	0.377		Jun-04	100%	08-2004	Completed
19		3	Doodo Bhambhro		N.S.Feroze	0.304		Jun-04	100%	06-2004	Completed
19		4	Razi Khan Chandio		N.S.Feroze	0.233		Jun-04	100%	08-2004	Completed
19		5	Muhammad Murad Mooro		N.S.Feroze	0.388		Jun-04	100%	08-2004	Completed
19		6	Kundai Machi		N.S.Feroze	1.094		Jun-04	100%	11-2004	Completed
19		7	Allan Khokhar Thatt-2	N.S.Feroze	N.S.Feroze	0.461		Jun-04	100%	11-2004	Completed
19		8	Matheeno Solangi		N.S.Feroze	0.279		Jun-04	100%	10-2004	Completed
19		9	Soomar Mashori		N.S.Feroze	0.354		Jun-04	100%	01-2005	Completed
19		10	Muhammad Paryal Dangraj		N.S.Feroze	0.269		Jun-04	100%	08-2004	Completed
19		11	Sajawal Mashori Gaje-1		N.S.Feroze	0.310		Jun-04	100%	08-2004	Completed
19		12	Ali Hassan Shar		N.S.Feroze	0.292		Jun-04	100%	10-2004	Completed

20		12	Kanwarla Colony	Bhiriya	N.S.Feroze	0.188		Jun-04	100%	10-2004	Completed
20		13	Kandero Solangi	Kandiyaro	N.S.Feroze	0.521		Jun-04	100%	08-2004	Completed
					Total	3.773	0.000				
20	Consty	1	Pir Mahahee Near Hussain Kalhoro	Bhiriya	N.S.Feroze	0.406		Dec-2004	100%	12-2004	Completed
20	Quota	2	H. Budho Khan Dangraj	N.S.Feroze	N.S.Feroze	0.126		Dec-2004	100%	01-2005	Completed
20		3	Abdul Majeed Abro	Bhiriya	N.S.Feroze		0.228	Dec-2004			
20		4	Gul Muhammad Gadhi	N.S.Feroze	N.S.Feroze	0.193		Dec-2004	100%	02-2005	Completed
20		5	Ahmed Dahri, Mirza Hakro & Sajjan Siyal	Bhiriya	N.S.Feroze		0.440	Dec-2004			
20		6	Manjhi Khan Chandio	N.S.Feroze	N.S.Feroze	0.165		Dec-2004	100%	02-2005	Completed
20		7	Mitho Panhwar	Bhiriya	N.S.Feroze	0.375		Dec-2004	100%	02-2005	Completed
20		8	Yar Muhammad Mastoi	Kandiyaro	N.S.Feroze		0.119	Dec-2004			
20		9	Abdullah Mastoi	Kandiyaro	N.S.Feroze		0.151	Dec-2004			
20		10	Umaid Ali Bhutto	Kandiyaro	N.S.Feroze	0.123		Dec-2004	100%	01-2005	Completed
20		11	H. Jan Muhammad Sahito	Kandiyaro	N.S.Feroze		0.252	Dec-2004			
20		12	H. Ghulam Muhammad Solangi	Kandiyaro	N.S.Feroze		0.225	Dec-2004			

Contd..Page No: 2.

Page No: 2.

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
20		13	Allah Dino Morio	Kandiyaro	N.S.Feroze	0.304		Dec-2004	100%	02-2005	Completed
20		14	Nibhano Ujjan	Kandiyaro	N.S.Feroze		0.174	Dec-2004			
20		15	Tooh Magchi	Bhiriya	N.S.Feroze		0.229	Dec-2004			
20		16	Bhano Faqir Abro	Kandiyaro	N.S.Feroze		0.469	Dec-2004			
20		17	Jalal Dakhan	Kandiyaro	N.S.Feroze		0.158	Dec-2004			
					Total	1.692	2.444				

Abstract for the Month of 02/2005

PS-20

Sr. No.	Description	Allocation in Million	Schems Approved	Compl- eted	Balance
1	Constituency Quota	8.575	30	20	10

2		Prime Minister Directives	0	0	0	0
3		Chief Minister Directives	0	0	0	0
		Total	8.575	30	20	10

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005

AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 20

Name of MPA /Other.....

Syed Manzoor Hussain Shah

PS-Constituency No.....

PS-21

Funds Released = Rs. 10.704 Million (31-03-04)

Rs in Million

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
21	Consty.	1	Kamal Solangi	Kandiyaro	N.S.Feroze	0.499		Jun-04	100%	09-2004	Completed
21	Quota	2	Mitho & Achar Jogi	Kandiyaro	N.S.Feroze	0.274		Jun-04	100%	08-2004	Completed
21		3	Punhal Gumani & Bachal Gadhi	Kandiyaro	N.S.Feroze	1.224		Jun-04	100%	09-2004	Completed
21		4	Mevo Khan & Khabar Lashari	Kandiyaro	N.S.Feroze	0.634		Jun-04	100%	06-2004	Completed
21		5	Pir Usman Shah	Kandiyaro	N.S.Feroze	0.685		Jun-04	100%	06-2004	Completed
21		6	Hot Khan Halipota	Kandiyaro	N.S.Feroze	0.577		Jun-04	100%	08-2004	Completed
21		7	M. Liaque Sahito & Abdul Hakeem	Kandiyaro	N.S.Feroze	0.507		Jun-04	100%	09-2004	Completed
21		8	Nihal Khan Bhayo & Neighbours	Kandiyaro	N.S.Feroze	0.614		Jun-04	100%	08-2004	Completed
21		9	Abdul Hakeem Jamali	Kandiyaro	N.S.Feroze	0.498		Jun-04	100%	11-2004	Completed

21		10	Ayando & Kalhora Brohi	Kandiyaro	N.S.Feroze	0.494		Jun-04	100%	12-2004	Completed
21		11	Ghulam Muhammad Arain	Bhiriya	N.S.Feroze	0.529		Jun-04	100%	07-2004	Completed
21		12	Allah Rakhio Hullio	Kandiyaro	N.S.Feroze	0.461		Jun-04	100%	08-2004	Completed
21		13	Sher Muhammad Jamali	Kandiyaro	N.S.Feroze	0.462		Jun-04	100%	09-2004	Completed
21		14	Ghulam Muhammad Koondhar	Kandiyaro	N.S.Feroze	0.187		Jun-04	100%	09-2004	Completed
21		15	Nachrani	Kandiyaro	N.S.Feroze	0.417		Jun-04	100%	08-2004	Completed
21		16	Sohrab Unar & Adbul Rehman Punjabi	Kandiyaro	N.S.Feroze	0.313		Jun-04	100%	09-2004	Completed
21		17	Rais Miandad Mari & Hahsim Mari	Kandiyaro	N.S.Feroze	0.504		Jun-04	100%	08-2004	Completed
21		18	Miran Shah State	Kandiyaro	N.S.Feroze	0.224		Jun-04	100%	09-2004	Completed
21		19	Yousif Siyal	Kandiyaro	N.S.Feroze	0.310		Jun-04	100%	09-2004	Completed
21		20	Miro Wahan (Fateh M. Mangrio)	Kandiyaro	N.S.Feroze	0.615		Jun-04	100%	08-2004	Completed
					Total	10.028	0.000				

Abstract for the Month of 02/2005							
PS-21							
Sr. No.			Description	Allocation in Million	Schemes Approved	Completed	Balance
1			Constituency Quota	10.704	20	20	0
2			Prime Minister Directives	0	0	0	0
3			Chief Minister Directives	0	0	0	0
			Total	10.704	20	20	0

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005

AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = **10 + 3 = 13**

Name of MPA /Other.....

Syed Noor Muhammad Shah

PS-Constituency No.....

PS-22

Funds Released = Rs. 4.382 Million (08-03-04)

Rs in Million

Rs. 3.338 Million (14-12-04)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
22	Consty.	1	Khuda Bux Dahri	Bhiriya	N.S.Feroze	0.178		Jun-04	100%	07-2004	Completed
22	Quota	2	Usman Gahejo	Bhiriya	N.S.Feroze	0.725		Jun-04	100%	10-2004	Completed
22		3	Ali Sher Rajper	Bhiriya	N.S.Feroze	0.563		Jun-04	100%	08-2004	Completed
22		4	Haji Khan Kaloo	Bhiriya	N.S.Feroze	0.573		Jun-04	100%	10-2004	Completed
22		5	Azizullah Tunio Mohallah Jan Muhammad & Haji Fazal Tunio	Bhiriya	N.S.Feroze	0.758		Jun-04	100%	07-2004	Completed
22		6	Charagh Din Jatt	Bhiriya	N.S.Feroze	0.252		Jun-04	100%	05-2004	Completed
22		7	Abdul Ghafoor Rajper	Bhiriya	N.S.Feroze	0.288		Jun-04	100%	10-2004	Completed

22		8	Ramzan Shar	N.S.Feroze	N.S.Feroze	0.235		Jun-04	100%	10-2004	Completed
22		9	Sher Muhammad Sayal	N.S.Feroze	N.S.Feroze	0.464		Jun-04	100%	08-2004	Completed
22		10	Ghullam Mustafa Rajper	Bhiriya	N.S.Feroze	0.150		Jun-04	100%	10-2004	Completed
					Total	4.186	0.000				
22	Consty.	1	Chutto Lashari	Bhiriya	N.S.Feroze		0.973	Mar-2005			
22	Quota	2	Sono Rajper, Dhani Bux Lal Din, Muhammad Bux and Ghulam Muhammad	Bhiriya	N.S.Feroze		1.813	Mar-2005			
22		3	M. Ali Shabir and Muhammad Waris Brohi	N.S.Feroze	N.S.Feroze		0.553	Mar-2005			
					Total	0.000	3.338				

Abstract for the Month of 02/2005

PS-22

Sr. No.	Description	Allocation in Million	Schems Approved	Completed	Balance
1	Constituency Quota	7.72	13	10	3
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	7.72	13	10	3

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005

AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 12

Name of MPA /Other.....

Mr. Farhad Zaman Jatoi

PS-Constituency No.....

PS-23

Funds Released = Rs. 4.972 Million (08-03-04)

Rs in Million

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
23	Consty.	1	Imam Din Kalhoro		N.S.Feroze	0.242		Jun-04	100%	08-2004	Completed
23	Quota	2	Muhammad Jagan Chandio	Bhiriya	N.S.Feroze	0.318		Jun-04	100%	08-2004	Completed
23		3	Shahdi Muhallah	Moro	N.S.Feroze	0.246		Jun-04	100%	08-2004	Completed
23		4	Shahan Vistro	Moro	N.S.Feroze	0.082		Jun-04	100%	08-2004	Completed
23		5	Ghulam Sarwar Jatoi	Moro	N.S.Feroze	0.502		Jun-04	100%	10-2004	Completed
23		6	Abdul Razak Kalhoro	Bhiriya	N.S.Feroze	0.161		Jun-04	100%	08-2004	Completed

26		15	Habibullah Jamali	Nawabshah	Nawabshah		0.071	Jan-2005			
26		16	Rahimdad Brohi	Nawabshah	Nawabshah		0.340	Jan-2005			
26		17	Hassanabad	Nawabshah	Nawabshah		0.295	Jan-2005			
26		18	Syed Fahad Ahmed Shah	Nawabshah	Nawabshah		0.156	Jan-2005			
					Total		0.370	4.788			

Abstract for the Month of 02/2005							
PS-26							
Sr. No.			Description	Allocation in Million	Schems Approved	Compl- eted	Balance
1			Constituency Quota	9.789	31	14	17
2			Prime Minister Directives	0	0	0	0
3			Chief Minister Directives	0	0	0	0
			Total	9.789	31	14	17

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....
Name of MPA /Other.....
PS-Constituency No.....
Rs in Million

HESCO(WAPDA)
Mr. Ghulam Qadir Chandio
PS-27

No. of villages = 05+05 = 10
Funds Released = Rs. 2.696 Million (28-01-04)
Rs. 2.066 Million (21-10-04)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				

27	Own	1	Muhammad Hakeem Bughio	Sakrand	Nawabshah	0.616		Apr-2004	100%	10-2004	Completed
27	Consty.	2	Dhandi Bux Kerio	Sakrand	Nawabshah	0.165		Apr-2004	100%	07-2004	Completed
27		3	Rajo	Sakrand	Nawabshah	0.239		Apr-2004	100%	07-2004	Completed
27		4	Saifal Khan Bhangwar	Sakrand	Nawabshah	0.991		Apr-2004	100%	05-2004	Completed
27		5	Old Batho Mohallah Mohammad Paryal	Sakrand	Nawabshah	0.905		Apr-2004	100%	08-2004	Completed
						Total	2.916	0.000			
27	Own	1	Gulam Mustafa Rind	Sakrand	Nawabshah	0.965		Jan-2005			
27	Consty.	2	Ali Nawaz Mangsi	Sakrand	Nawabshah	0.275		Jan-2005			
27		3	Mustafabad	Sakrand	Nawabshah	0.456		Jan-2005			
27		4	Mohammad Juman Khero	Sakrand	Nawabshah	0.210		Jan-2005			
27		5	Jadeen	Sakrand	Nawabshah	0.160		Jan-2005			
						Total	0.000	2.066			

Abstract for the Month of 02/2005

PS-27

Sr. No.	Description	Allocation in Million	Schems Approved	Completed	Balance
1	Constituency Quota	4.762	10	5	5
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
Total		4.762	10	5	5

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 13

Name of MPA /Other.....

Sardar Jam Tamachi

PS-Constituency No.....

PS-28

Funds Released = Rs. 4.451 Million (28-01-04)

Rs in Million

PS Consty.	Source	Sr. No.	Estimated Cost Rs. in Million	Target Date	%age Comp.	Comp. Date	Remarks
------------	--------	---------	-------------------------------	-------------	------------	------------	---------

No.			Name of Scheme / village / project	Taluka	District	Comp.	U/Prog.				
28	Consty.	1	Tooh Pakhrio	Doulatpur	Nawabshah	0.592			100%	10-2004	Completed
28	Quota	2	Rais Bughio	Doulatpur	Nawabshah	0.241			100%	06-2004	Completed
28		3	Talib Ja Unnar	Doulatpur	Nawabshah		0.243				
28		4	Sawan Noonari	Doulatpur	Nawabshah	0.626			100%	06-2004	Completed
28		5	Allah Bux Phog	Doulatpur	Nawabshah	0.347			100%	06-2004	Completed
28		6	Chatto Khan Khoso	Doulatpur	Nawabshah	0.421			100%	07-2004	Completed
28		7	Mir Muhammad Lakho	Doulatpur	Nawabshah	0.691			100%	06-2004	Completed
28		8	Fakir Muhammad Jokhio	Sakrand	Nawabshah	0.465			100%	06-2004	Completed
28		9	Taj Muhammad Khokhar	Doulatpur	Nawabshah	0.107			100%	05-2004	Completed
28		10	Muhammad Yousuf Kalyar	Doulatpur	Nawabshah	0.157			100%	06-2004	Completed
28		11	Noor Muhammad Siyal	Sakrand	Nawabshah	0.153			100%	05-2004	Completed
28		12	Ali Khan Khoso	Doulatpur	Nawabshah	0.313			100%	06-2004	Completed
28		13	Muhammad Ayoub Unnar	Doulatpur	Nawabshah		0.211				
					Total	4.113	0.454				

Abstract for the Month of 02/2005							
PS-28							
Sr. No.			Description	Allocation in Million	Schemes Approved	Completed	Balance
1			Constituency Quota	4.451	13	11	2
2			Prime Minister Directives	0	0	0	0
3			Chief Minister Directives	0	0	0	0
			Total	4.451	13	11	2

**STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005**

Name of Company.....
Name of MPA /Other.....
PS-Constituency No.....
Rs in Million

HESCO(WAPDA)
Syed Qaim Ali Shah
PS-29

No. of villages = 01
Funds Released = Rs. 0.272 Million (26-06-04)

PS	Sr.			Estimated Cost	Target	%age	Comp.
----	-----	--	--	----------------	--------	------	-------

No.		Name of Scheme / village / project	Taluka	District	Comp.	U/Prog.				
30	Consty.	1 Kaloo Khan Marfani	Kingri	Khairpur	1.115		Dec-2004	100%	09-2004	Completed
30	Quota	2 Saleh Kalhoro	Kingri	Khairpur	1.020		Dec-2004	100%	01-2005	Completed
30		3 Hamza Ali Narejo	Kingri	Khairpur	0.566		Dec-2004	100%	09-2004	Completed
30		4 Kamil Larik	Kingri	Khairpur	0.546		Dec-2004	100%	09-2004	Completed
30		5 Ali Madad Kanhar	Kingri	Khairpur		0.328	Dec-2004	Already electrified		
30		6 Muhammad Chuttal Bhand	Kingri	Khairpur		0.310	Dec-2004	Already electrified		
30		7 Sardar Lakho	Kingri	Khairpur	0.391		Dec-2004	100%	10-2004	Completed
30		8 Abra Goth	Kingri	Khairpur	0.376		Dec-2004	100%	10-2004	Completed
				Total	4.014	0.638				
30	Consty.	1 Bachal Mallah	Kingri	Khairpur		0.640	Jan-2004	Already electrified		
30	Quota	2 Ladho Koolhi	Kingri	Khairpur		0.902	Jan-2004			
30		3 Muhammad Ali Kalhoro	Kingri	Khairpur		0.209	Jan-2004			
30		4 Kabir Narejo	Kingri	Khairpur		0.696	Jan-2004			
30		5 Pir Jillani Badshah Mohl. Azizi ullah Brohi & Abdul F	Kingri	Khairpur		0.399	Jan-2004			
30		6 Nehal Khan Sial	Kingri	Khairpur	0.254		Jan-2004	100%	02-2005	Completed
30		7 Muhammad Udhal Shaikh	Kingri	Khairpur	0.185		Jan-2004	100%	02-2005	Completed
30		8 Khalhi Kalhoro	Kingri	Khairpur		0.384	Jan-2004			
30		9 Jhabar Shaikh	Kingri	Khairpur		0.842	Jan-2004	Already electrified		
30		10 Faiz Wah By-Pass Baghan Khan	Kingri	Khairpur		0.544	Jan-2004			
				Total	0.439	4.616				

Abstract for the Month of 02/2005

PS-30

Sr. No.	Description	Allocation in Million	Schemes Approved	Completed	Balance
1	Constituency Quota	9.949	18	12	6
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	9.949	18	12	6

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....
Name of MPA /Other.....
PS-Constituency No.....

HESCO(WAPDA)

Mr. Nawab Ali Khan Wassan

PS-32

No. of villages = 08+01+02 = 11

Funds Released = Rs. 2.799 Million (08-06-04)

Rs in Million

Rs. .088 Million (27-09-04)

Rs. .775 Million (29-12-04)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
32	Consty.	1	Muhammad Khan Morejo	Kot Diji	Khairpur	0.293		Aug-2004	100%	08-2004	Completed
32	Quota	2	Ali Bux Shaikh	Kot Diji	Khairpur	0.245		Aug-2004	100%	08-2004	Completed
32		3	Ali Dino Bugti	Kot Diji	Khairpur	0.611		Aug-2004	100%	09-2004	Completed
32		4	Najamuddin Shambani	Kot Diji	Khairpur	0.445		Aug-2004	100%	09-2004	Completed
32		5	Abdul Hakim Chakrani	Kot Diji	Khairpur	0.353		Aug-2004	100%	08-2004	Completed
32		6	Muhallah Noorani Khanan Buriro	Kot Diji	Khairpur		0.110	Aug-2004			
32		7	Fateh Ali Thebo	Kot Diji	Khairpur	0.189		Aug-2004	100%	08-2004	Completed
32		8	Misri Soomro	Kot Diji	Khairpur	0.316		Aug-2004	100%	10-2004	Completed
					Total	2.452	0.110				
32	Consty. Quota	1	Ali Khan Lashari	Faiz Gunj	Khairpur		0.088	Jan-2005			Out of Constituency
					Total	0.000	0.088				
32	Consty.	1	Muhallah M. Sabzal Chandio	Kot Diji	Khairpur		0.275	Mar-2005			
32	Quota	2	Faiz Muhammad Gundal	Kot Diji	Khairpur		0.500	Mar-2005			
					Total	0.000	0.775				

Abstract for the Month of 02/2005

PS-32

Sr. No.	Description	Allocation in Million	Schems Approved	Completed	Balance
1	Constituency Quota	3.662	11	7	4
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	3.662	11	7	4

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005

AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 01 + 05 + 06 = 12

Name of MPA /Other.....

Mr. Zahid Ali Banbhan

PS-Constituency No.....
Rs in Million

PS-33

Funds Released = Rs. 0.513 Million (05-07-04)
Rs. 2.523 Million (27-09-04)
Rs. 3.103 Million (27-09-04)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
33	Consty.	1	Mungia Chudagi	Faiz Gunj	Khairpur	0.495		Oct-2004	100%	09-2004	Completed
					Total	0.495	0.000				
33	Consty.	1	Ghulam Rasool Narejo	Sobho Dero	Khairpur	0.499		Jan-2005	100%	02-2005	Completed
33	Quota	2	Piyaro Sehito	Sobho Dero	Khairpur		0.276	Jan-2005			
33		3	Dhareja	Sobho Dero	Khairpur		0.499	Jan-2005			
33		4	Karam Khan Lashari	T.M.Wah	Khairpur	0.697		Jan-2005	100%	02-2005	Completed
33		5	Sahib Khan Janwari	T.M.Wah	Khairpur		0.550	Jan-2005			
					Total	1.196	1.325				
33	Consty.	1	Madrasa Muhallah (Main village Khiriri)	T.M.Wah	Khairpur	0.112		Jan-2005	100%	02-2005	Completed
33	Quota	2	Muhallah Bakhan Jalbani	T.M.Wah	Khairpur	0.308		Jan-2005	100%	01-2005	Completed
33		3	Abdul Karim Shar	Faiz Gunj	Khairpur	0.177		Jan-2005	100%	02-2005	Completed
33		4	Nawab Din Khaskheli	T.M.Wah	Khairpur	0.561		Jan-2005	100%	02-2005	Completed
33		5	Allah Warayo Bhambhan	T.M.Wah	Khairpur		0.865	Jan-2005			
33		6	Muhammad Mithal Burdi	T.M.Wah	Khairpur	0.891		Jan-2005	100%	02-2005	Completed
					Total	2.049	0.865				

Abstract for the Month of 02/2005

PS-33

Sr. No.	Description	Allocation in Million	Schems Approved	Completed	Balance
1	Constituency Quota	6.139	12	8	4
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	6.139	12	8	4

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 02

Name of MPA /Other.....

PS-Constituency No.....

Rs in Million

Mr. Naeem Ahmed Khan Kharal

PS-34

Funds Released =

Rs. 1.119 Million (26-06-04)

Rs. 2.637 Million (27-09-04)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
34	Consty.	1	Razal Narejo	Gambat	Khairpur	0.690		Sep-2004	100%	09-2004	Completed
34	Quota	2	Dost Muhammad Junejo	Gambat	Khairpur	0.422		Sep-2004	100%	09-2004	Completed
						1.112	0.000				
34	Consty.	1	Khuda Bux Samato	Gambat	Khairpur		0.375	Jan-2005			
34	Quota	2	Muhammad Ismail Morio & Jalal Mangrio	Gambat	Khairpur		0.135	Jan-2005			
34		3	Ghulam Shabir Sehto	Gambat	Khairpur		0.332	Jan-2005			
34		4	Ganwar Khan Panhwar	Gambat	Khairpur		0.510	Jan-2005			
34		5	Siddique Narejo	Gambat	Khairpur	0.670		Jan-2005	100%	01-2005	Completed
34		6	Kaiser Khan Jagirani	Gambat	Khairpur		0.537	Jan-2005			
						0.670	1.889				

Abstract for the Month of 02/2005

PS-34

Sr. No.	Description	Allocation in Million	Schems Approved	Completed	Balance
1	Constituency Quota	3.756	8	3	5
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	3.756	8	3	5

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....
Name of MPA /Other.....
PS-Constituency No.....
Rs in Million

HESCO(WAPDA)
Syed Jalal Shah
PS-44

No. of villages = 21+01+04 = 26
Funds Released = Rs. 5.000 Million (03-12-03)
Rs. 0.9285Million (22-09-04)
Rs. 0.8505 Million (29-12-04)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
44	Consty.	1	Ali Sher Shah	Matiyari	Hyderabad	0.254		Feb-2003	100%	02-2004	Completed
44	Quota	2	Umer Saddar	Matiyari	Hyderabad	0.538		Feb-2003	100%	04-2004	Completed
44		3	Allah Dino Bhindo	Matiyari	Hyderabad	0.275		Feb-2003	100%	04-2004	Completed
44		4	Balouch Khaskheli	Matiyari	Hyderabad	0.191		Feb-2003	100%	05-2004	Completed
44		5	KhanM. Dahri Razi Dahri	Matiyari	Hyderabad	0.217		Feb-2003	100%	05-2004	Completed
44		6	Mitho Dahri	Matiyari	Hyderabad	0.394		Feb-2003	100%	04-2004	Completed
44		7	Dattar Junejo	Matiyari	Hyderabad	0.154		Feb-2003	100%	05-2004	Completed
44		8	Dhani Bux Solangi, Sattar Solangi & Bachoo Khaskheli Mohl. Kot Nawab	Matiyari	Hyderabad	0.235		Feb-2003	100%	05-2004	Completed
44		9	Khalid Taggar, Rasool Bux Khoso	Matiyari	Hyderabad	0.273		Feb-2003	100%	04-2004	Completed
44		10	Hamzo Majidino	Matiyari	Hyderabad	0.315		Feb-2003	100%	04-2004	Completed
44		11	Urs Brohi	Matiyari	Hyderabad	0.308		Feb-2003	100%	02-2004	Completed
44		12	Ahmed Bhagat	Matiyari	Hyderabad	0.102		Feb-2003	100%	04-2004	Completed
44		13	Sadique Khoso	Matiyari	Hyderabad	0.103		Feb-2003	100%	08-2004	Completed
44		14	Ali Pur Jafferia Sheesh Mahal	Matiyari	Hyderabad	0.210		Feb-2003	100%	04-2004	Completed
44		15	Kot Master Tehlram	Matiyari	Hyderabad	0.574		Feb-2003	100%	04-2004	Completed
44		16	Kot Zain Abbass Shah	Matiyari	Hyderabad	0.151	0.151	Dec-2004	100%	12-2004	Replaced
44		17	Jaffer Khaskheli	Matiyari	Hyderabad	0.145	0.145	Dec-2004	100%	12-2004	
44		18	Piara Khoso	Matiyari	Hyderabad	0.152	0.152	Dec-2004	100%	12-2004	
44		19	Karim Bux Balocuh	Matiyari	Hyderabad	0.117	0.117	Dec-2004	100%	12-2004	
44		20	Sher Muhammad Thora Stop	Matiyari	Hyderabad	0.138	0.138	Dec-2004	100%	12-2004	
44		21	Haji Khan Rind	Matiyari	Hyderabad	0.149	0.149	Dec-2004	100%	12-2004	
			Total			4.995	0.852				

Contd..Page No: 2.

Page No: 2.

PS	Sr.	Estimated Cost	Target	%age	Comp.
----	-----	----------------	--------	------	-------

Consty. No.	Source	No.	Name of Scheme / village / project	Taluka	District	Rs. in Million		Date	Comp.	Date	Remarks
						Comp.	U/Prog.				
44	Consty. Quota	1	Muhammad Khan Hajano	Matiyari	Hyderabad		0.929	Dec-2004			
					Total	0.000	0.929				
44	Consty.	1	Bachoo Jafrani	Matiyari	Hyderabad		0.176	Mar-2005			
44	Quota	2	Gul Muhammad Khoso	Matiyari	Hyderabad		0.375	Mar-2005			
44		3	Saleem Raza Marri	Matiyari	Hyderabad		0.183	Mar-2005			
44		4	Haji Khan Rind	Matiyari	Hyderabad		0.144	Mar-2005		Already Electrified	
					Total	0.000	0.878				

Abstract for the Month of 02/2005							
PS-44							
Sr. No.			Description	Allocation in Million	Schems Approved	Completed	Balance
1			Constituency Quota	6.78	26	22	4
2			Prime Minister Directives	0.00	0	0	0
3			Chief Minister Directives	0.00	0	0	0
			Total	6.78	26	22	4

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
50	Consty.	1	Allah Dino Shaikh	Hyderabad	Hyderabad		0.720	Mar-2005			
50	Quota	2	Age Dino Shah	Hyderabad	Hyderabad		0.344	Mar-2005			
50		3	Shahmir Mirjat	Hyderabad	Hyderabad		0.344	Mar-2005			
50		4	Rashid Faqir	Hyderabad	Hyderabad		0.302	Mar-2005			
50		5	Kot Ghulam Muhammad	Hyderabad	Hyderabad		0.678	Mar-2005			
					Total	0.000	2.388				

Abstract for the Month of 02/2005

PS-50

Sr. No.		Description	Allocation in Million	Schems Approved	Completed	Balance
1		Constituency Quota	6.2125	15	10	5
2		Prime Minister Directives	0	0	0	0
3		Chief Minister Directives	0	0	0	0
		Total	6.2125	15	10	5

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....
 Name of MPA /Other.....
 PS-Constituency No.....

HESCO(WAPDA)
 Mr. Ali Nawaz Shah Rizvi
 PS-51

No. of villages = 11
 Funds Released = Rs. 3.338 Million (23-02-04)

Rs in Million

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
51	Consty.	1	Khan Thebo	T.A.Yar	Hyderabad	0.403		Apr-2004	100%	07-2004	Completed
51	Quota	2	Shahbuddin Chutto Khoja	T.A.Yar	Hyderabad	0.433		Apr-2004	100%	07-2004	Completed
51		3	Khabar Chachar	T.A.Yar	Hyderabad	0.872		Apr-2004	100%	07-2004	Completed
51		4	Hayat Khan Lashari	T.A.Yar	Hyderabad		0.399	Apr-2004			
51		5	Ali Nawaz Katiar	T.A.Yar	Hyderabad		0.190	Apr-2004			
51		6	Abdullah Khaskheli	T.A.Yar	Hyderabad	0.244		Apr-2004	100%	07-2004	Completed
51		7	Gujjar	T.A.Yar	Hyderabad	0.157		Apr-2004	100%	06-2004	Completed
51		8	Muhammad Umar Halepota	T.A.Yar	Hyderabad	0.192		Apr-2004	100%	07-2004	Completed
51		9	Dargah Badoo Faqeer	T.A.Yar	Hyderabad	0.167		Apr-2004	100%	06-2004	Completed
51		10	Din Muhammad Aqqlani	T.A.Yar	Hyderabad	0.304		Apr-2004	100%	07-2004	Completed
51		11	Dino Khan Lund	T.A.Yar	Hyderabad	0.455		Apr-2004	100%	07-2004	Completed
					Total	3.227	0.589				

Abstract for the Month of 02/2005

PS-51

Sr. No.	Description	Allocation in Million	Schems Approved	Completed	Balance
1	Constituency Quota	3.338	11	9	2
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	3.338	11	9	2

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....
 Name of MPA /Other.....
 PS-Constituency No.....
 Rs in Million

HESCO(WAPDA)
 Dr. Irfan Gul Magsi
 PS-52

No. of villages = 10 + 01+04 = 15
 Funds Released = Rs. 4.645 Million (23-02-04)
 Rs. 0.312 Million (19-04-04)
 Rs. 3.4695 Million (25-02-05)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
52	Consty.	1	Dhani Bux Khaskheli	T.A.Yar	Hyderabad	0.355		Apr-2004	100%	09-2004	Completed
52	Quota	2	Misri Bheel	T.A.Yar	Hyderabad	0.475		Apr-2004	100%	06-2004	Completed
52		3	Bachal Khaskheli	T.A.Yar	Hyderabad	0.261		Apr-2004	100%	09-2004	Completed
52		4	Nabi Khan Meo	T.A.Yar	Hyderabad	0.692		Apr-2004	100%	05-2004	Completed
52		5	M. Khan Magsi	T.A.Yar	Hyderabad	0.436		Apr-2004	100%	08-2004	Completed
52		6	Malook Otho	T.A.Yar	Hyderabad	1.173		Apr-2004	100%	01-2005	Completed
52		7	Wali Muhammad	T.A.Yar	Hyderabad	0.342		Apr-2004	100%	06-2004	Completed
52		8	Haji Allah Bux Jarwar	T.A.Yar	Hyderabad	0.282		Apr-2004	100%	05-2004	Completed
52		9	Sabagho Khan Kerio	T.A.Yar	Hyderabad	0.386		Apr-2004	100%	05-2004	Completed
52		10	Sukhyo Dal	T.A.Yar	Hyderabad	0.184		Apr-2004	100%	06-2004	Completed
					Total	4.586	0.000				
52		1	Nasirabad	T.A.Yar	Hyderabad	0.339		Jul-2004	100%	08-2004	Completed
					Total	0.339	0.000				

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
52	Consty.	1	Danroo Brohi Nasarpur	T.A.Yar	Hyderabad		0.821				
52	Quota	2	Hakim Otho	T.A.Yar	Hyderabad		0.869				
52		3	Choudhri Muneer Ahmed	T.A.Yar	Hyderabad		0.427				
52		4	Bachal Khan Noodhani	T.A.Yar	Hyderabad		1.353				
					Total	0.000	3.470				

Abstract for the Month of 02/2005

PS-52

Sr. No.		Description	Allocation in Million	Schems Approved	Compl- eted	Balance
1		Constituency Quota	8.4265	15	11	4
2		Prime Minister Directives	0	0	0	0
3		Chief Minister Directives	0	0	0	0
		Total	8.4265	15	11	4

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005

AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 10+05+01+05+

Name of MPA /Other.....

Mr. Ali Nawaz Talpur

01 = 22

PS-Constituency No.....

PS-53

Funds Released = Rs. 3.695 Million (03-12-03)

Rs in Million

Rs. 1.305 Million (23-02-04)

Rs. 0.578 Million (22-09-04)

Rs. 3.0295 Million (29-12-04)

Rs. 0.919 Million (25-02-05)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
53	Consty.	1	Mohammad Salahbad Noonari	T.M.Khan	Hyderabad	0.340		Mar-2004	100%	04-2004	Completed
53	Quota	2	Haji Amir Bux Jamali	T.M.Khan	Hyderabad	0.169		Mar-2004	100%	04-2004	Completed
53		3	Saeed Khan Jamali	T.M.Khan	Hyderabad	0.487		Mar-2004	100%	04-2004	Completed
53		4	Haji Urs Sathio	T.M.Khan	Hyderabad	0.290		Mar-2004	100%	04-2004	Completed
53		5	Moula Bux Lashari	T.M.Khan	Hyderabad	0.820		Mar-2004	100%	04-2004	Completed
53		6	Haji Arab Mallah	Hyderabad	Hyderabad	0.400		Mar-2004	100%	04-2004	Completed
53		7	Darshi Patel	T.M.Khan	Hyderabad	0.150		Mar-2004	100%	04-2004	Completed
53		8	Haji Kamal Brohi	T.M.Khan	Hyderabad	0.480		Mar-2004	100%	04-2004	Completed
53		9	Allah Bux Lashari	T.M.Khan	Hyderabad	0.354		Mar-2004	100%	04-2004	Completed
53		10	Ali Bux Lashari	T.M.Khan	Hyderabad	0.189		Mar-2004	100%	04-2004	Completed
					Total	3.679	0.000				
53	Consty.	1	Mir Mashooq Talpur	T.M.Khan	Hyderabad		0.195	May-2004			
53	Quota	2	Muhammad Uris Panhwar	Hyderabad	Hyderabad	0.230		May-2004	100%	07-2004	Completed
53		3	Haji Sher Khan Jamali	Hyderabad	Hyderabad	0.480		May-2004	100%	07-2004	Completed
53		4	Haji Chaker Khan Jamali	Hyderabad	Hyderabad	0.356		May-2004	100%	07-2004	Completed
53		5	Kamal Khan Leghari	T.M.Khan	Hyderabad	0.421		May-2004	100%	08-2004	Completed
					Total	1.487	0.195				
53	Consty.	1	Ali Dad Mughal	T.M.Khan	Hyderabad	0.514		Dec-2004	100%	02-2005	Completed
	Quota				Total	0.514	0.000				

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
53	Consty.	1	Syed Juman Shah	T.M.Khan	Hyderabad		0.115	Mar-2005			
53	Quota	2	Abdul Karim Leghari	T.M.Khan	Hyderabad		0.908	Mar-2005			
53		3	Ghulam Hussain Talpur	Hyderabad	Hyderabad		0.547	Mar-2005			
53		4	Khan Muhammad Marri	Hyderabad	Hyderabad		0.590	Mar-2005			
53		5	Dilber Burffat	Hyderabad	Hyderabad		0.870	Mar-2005			
					Total	0.000	3.030				
53	Consty. Quota	1	Khair Muhammad Jalbani	Hyderabad	Hyderabad		0.919	May-2005			

Abstract for the Month of 02/2005

PS-53

Sr. No.	Description	Allocation in Million	Schems Approved	Completed	Balance
1	Constituency Quota	9.5265	22	15	7
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	9.5265	22	15	7

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005

AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 07 + 11 = 18

Name of MPA /Other.....

Mr. Abdul Qadir Soomro

PS-Constituency No.....

PS-54

Funds Released = Rs. 2.986 Million (23-02-04)

Rs in Million

Rs. 4.333 Million (10-08-04)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
54	Consty.	1	Eisa Lund	T.M.Khan	Hyderabad	0.246		May-2004	100%	06-2004	Completed
54	Quota	2	Hussain Halepota	T.M.Khan	Hyderabad	0.431		May-2004	100%	12-2004	Completed
54		3	Balal	T.M.Khan	Hyderabad	0.756		May-2004	100%	08-2004	Completed
54		4	Sahib Khan Leghari	T.M.Khan	Hyderabad	0.962		May-2004	100%	06-2004	Completed
54		5	Muhammad Ashraf Khoso	T.M.Khan	Hyderabad	0.278		May-2004	100%	06-2004	Completed
54		6	Aarab Korejo	T.M.Khan	Hyderabad		0.260	May-2004			
54		7	Haji Aaro Samoo	T.M.Khan	Hyderabad		0.310	May-2004			
					Total	2.673	0.570				
54	Consty.	1	Muhammad Alam Lashari	T.M.Khan	Hyderabad	0.311		Nov-2004	100%	01-2005	Completed
54	Quota	2	Haji Balocho Rind	T.M.Khan	Hyderabad	0.456		Nov-2004	100%	02-2005	Completed
54		3	Wali Muhammad Khaskheli	T.M.Khan	Hyderabad	0.417		Nov-2004	100%	01-2005	Completed
54		4	Ch. Basharat Ali Jat	T.M.Khan	Hyderabad	0.110		Nov-2004	100%	11-2004	Completed
54		5	Jurio Janwari	T.M.Khan	Hyderabad	0.255		Nov-2004	100%	11-2004	Completed
54		6	Haji Alam Khoso	T.M.Khan	Hyderabad	0.565		Nov-2004	100%	02-2005	Completed
54		7	Allah Bux Bhambhro	T.M.Khan	Hyderabad	0.187		Nov-2004	100%	11-2004	Completed
54		8	Yousuf Lashari	T.M.Khan	Hyderabad	0.250		Nov-2004	100%	01-2005	Completed
54		9	Muhammad Soomro	T.M.Khan	Hyderabad	0.211		Nov-2004	100%	01-2005	Completed
54		10	Allah Bachayo Lakho	T.M.Khan	Hyderabad	0.507		Nov-2004	100%	01-2005	Completed
54		11	Usto Arab Khaskheli	T.M.Khan	Hyderabad	0.502		Nov-2004	100%	01-2005	Completed
					Total	3.770	0.000				

Abstract for the Month of 02/2005

PS-54

			in Million	Approved	eted	
1		Constituency Quota	0.502	2	1	1
2		Prime Minister Directives	0	0	0	0
3		Chief Minister Directives	0	0	0	0
Total			0.502	2	1	1

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 01+01+07 = 09

Name of MPA /Other.....

Mr. Muhammad Nawaz Chandio

PS-Constituency No.....

PS-59

Funds Released = Rs. 0.367 Million (09-07-04)

Rs in Million

Rs. 0.165 Million (23-04-04)

Rs. 3.990 Million (15-02-05)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
59	Consty.	1	Allah Bux Memon	S.F.Rahu	Badin	0.365		Oct-2004	100%	10-2004	Completed
59	Quota	2	Achar Memon	S.F.Rahu	Badin	0.165		July-2004	100%	07-2004	Completed
Total						0.530	0.000				
59	Consty.	1	Muhammad Ibrahim Khokhar	S.F.Rahu	Badin		0.479	May-2005			
59	Quota	2	Stop Mataro Hotel Wahid Bux Chandio	Talhar	Badin		0.489	May-2005			
59		3	Morio Khan	Talhar	Badin		1.343	May-2005			
59		4	Ghulam Ali Khan	S.F.Rahu	Badin		0.409	May-2005			
59		5	M. Siddique arain	S.F.Rahu	Badin		0.176	May-2005			
59		6	Muhammad Ashraf Notekani	S.F.Rahu	Badin		0.499	May-2005			
59		7	Ch: Villayat Ali Chak-29	S.F.Rahu	Badin		0.595	May-2005			
Total						0.000	3.990				

Abstract for the Month of 02/2005

PS-59

Sr. No.	Description	Allocation in Million	Schemes Approved	Completed	Balance
1	Constituency Quota	4.522	9	2	7
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	4.522	9	2	7

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 01 + 06 = 07

Name of MPA /Other.....

Mr. Shabbir Ahmed Qaim Kahni

PS-Constituency No.....

PS-64

Funds Released = Rs. 0.632 Million (08-01-04)

Rs in Million

Rs. 2.9881 Million (31-08-04)

Rs. 0.8250 Million (04-11-04)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
64	Consty.	1	Shoukat Qaimkhani		Mirpurkhas	0.594			100%	04-2004	Completed
					Total	0.594	0.000				
64	Consty.	1	Shah Water Pathan Goth	Mirpurkhas	Mirpurkhas	0.444		Dec-2004	100%	12-2004	Completed
64	Quota	2	Haji Riasat Ali Khan	K.G.M.	Mirpurkhas		0.220	Dec-2004			
64		3	Khan Muhammad Jarwar	Digri	Mirpurkhas	0.411		Dec-2004	100%	02-2005	Completed
64		4	Shabir Ahemd Qaimkhani	K.G.M.	Mirpurkhas		0.520	Dec-2004			
64		5	Sajid Balouch	Digri	Mirpurkhas	0.643		Dec-2004	100%	02-2005	Completed
64		6	Village 149-B	Digri	Mirpurkhas		0.637	Dec-2004			
					Total	1.498	1.376				
64	Consty.	1	Haji Ghulam Nabi Qaim khani	K.G.M.	Mirpurkhas		0.825	Feb-2005			

Quota				Total	0.000	0.825				
-------	--	--	--	--------------	--------------	--------------	--	--	--	--

Abstract for the Month of 02/2005

PS-64

Sr. No.	Description	Allocation in Million	Schemes Approved	Completed	Balance
1	Constituency Quota	4.445	8	4	4
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	4.445	8	4	4

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 12+09 = 21

Name of MPA /Other.....

Syed Irfan Ali Shah

PS-Constituency No.....

PS-65

Funds Released = Rs. 3.835 Million (11-12-03)

Rs in Million

Rs. 3.7552 Million (31-08-04)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
65	Consty.	1	Harchan Kolhi / Akram Punjabi / Dhani Bux Leghar	Mirpurkhas	Mirpurkhas	0.334		Feb-2003	100%	04-2004	Completed
65	Quota	2	Bogi Khan Nohri	Digri	Mirpurkhas	0.280		Feb-2003	100%	08-2004	Completed
65		3	Jan Muhammad Noohani	Digri	Mirpurkhas	0.139		Feb-2003	100%	01-2005	Completed
65		4	Haji Khan Kapri	Mirpurkhas	Mirpurkhas	0.398		Feb-2003	100%	05-2004	Completed
65		5	Choudhry Barkat	Mirpurkhas	Mirpurkhas	0.564		Feb-2003	100%	04-2004	Completed
65		6	Tagio Malkani	Mirpurkhas	Mirpurkhas	0.178		Feb-2003	100%	05-2004	Completed
65		7	Herson Bhagat	Mirpurkhas	Mirpurkhas	0.478		Feb-2003	100%	04-2004	Completed
65		8	154 B (Choudhry Arshad)	Digri	Mirpurkhas	0.328		Feb-2003	100%	04-2004	Completed
65		9	Habibullah Leghari	Mirpurkhas	Mirpurkhas	0.327		Feb-2003	100%	04-2004	Completed
65		10	Shah Nawaz Miani	Mirpurkhas	Mirpurkhas	0.488		Feb-2003	100%	04-2004	Completed
65		11	Aftab Ahmed Shah	Mirpurkhas	Mirpurkhas	0.222		Feb-2003	100%	04-2004	Completed
65		12	Ismail Pathan (Deh-333) U.C. M. Samoon)	Mirpurkhas	Mirpurkhas	0.080		Feb-2003	100%	05-2004	Completed

			Total			3.816	0.000				
65		1	Ahsan Ali Malkani & Ali Ahmed Malkani	Mirpurkhas	Mirpurkhas	0.475		Dec-2004	100%	01-2005	Completed
65		2	Juma Malkani	Mirpurkhas	Mirpurkhas	0.499		Dec-2004	100%	01-2005	Completed
65		3	Janan Kot	Mirpurkhas	Mirpurkhas	0.111		Dec-2004	100%	01-2005	Completed
65		4	Denghan Khaskheli		Mirpurkhas		0.170	Dec-2004			
65		5	Sanjan Khaskheli		Mirpurkhas		0.246	Dec-2004			
65		6	Ch. Muhammad Siddique & Ch. Ghulam Muhammad	Mirpurkhas	Mirpurkhas	0.678		Dec-2004	100%	02-2005	Completed
65		7	Abdullah Mutalib Leghari		Mirpurkhas		0.618	Dec-2004			

Contd..Page No: 2.

Page No: 2.

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
65		8	Muhammad Ali Gorchani		Mirpurkhas		0.344	Dec-2004			
65		9	Nindo Khan Leghari		Mirpurkhas		0.320	Dec-2004			
					Total	1.763	1.698				

Abstract for the Month of 02/2005

PS-65

Sr. No.	Description	Allocation in Million	Schems Approved	Completed	Balance
1	Constituency Quota	7.5902	21	16	5
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	7.5902	21	16	5

Abstract for the Month of 02/2005

PS-66

Sr. No.	Description	Allocation in Million	Schemes Approved	Completed	Balance
1	Constituency Quota	1.34	3	3	0
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	1.34	3	3	0

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005

AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 08+05 = 13

Name of MPA /Other.....

Mir Mehboob Ali Talpur

PS-Constituency No.....

PS-67

Funds Released = Rs. 3.208 Million (11-12-03)

Rs in Million

Rs. 2.666 Million (31-08-04)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
67	Consty.	1	Nawab Haris Talpur	K.G.M.	Mirpurkhas	0.562			100%	04-2004	Completed
67	Quota	2	Haji Khan Rind	K.G.M.	Mirpurkhas	0.142			100%	04-2004	Completed
67		3	Mir Mehboob	K.G.M.	Mirpurkhas	0.318			100%	04-2004	Completed
67		4	Imam Bux Sher	Pithoro	Mirpurkhas	0.412			100%	04-2004	Completed
67		5	Odo Mall	K.G.M.	Mirpurkhas	0.644			100%	04-2004	Completed
67		6	Tehsir Ahmed	K.G.M.	Mirpurkhas	0.234			100%	04-2004	Completed
67		7	Nisar Ahmed Qaim Khani	K.G.M.	Mirpurkhas	0.319			100%	04-2004	Completed
67		8	Saleh Mahar	K.G.M.	Mirpurkhas	0.317			100%	06-2004	Completed
			Total		Total	2.948	0.000				

67	Consty.	1	Shah Murad	K.G.M	Mirpurkhas		0.406	Dec-2004			
67	Quota	2	Meherullah Talpur / Mir Ghulam Hussain Talpur	K.G.M	Mirpurkhas		0.913	Dec-2004			
67		3	Mir Nawab Yousuf Talpur	K.G.M	Mirpurkhas		0.196	Dec-2004			
67		4	Shafi Muhammad Khaskheli	K.G.M	Mirpurkhas		0.340	Dec-2004			
67		5	Mir Inayatullah & Mir Hussain Bux Talpur	K.G.M	Mirpurkhas		0.816	Dec-2004			
					Total	0.000	2.671				

Abstract for the Month of 02/2005

PS-67

Sr. No.	Description	Allocation in Million	Schemes Approved	Completed	Balance
1	Constituency Quota	5.879	13	8	5
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	5.879	13	8	5

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 13

Name of MPA /Other.....

Dr. Dost Muhammad Memon

PS-Constituency No.....

PS-68

Funds Released = Rs. 5.000 Million (24-06-04)

Rs in Million

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
68	Consty.	1	Khair Muhammad Chandio	Kunri	Mirpurkhas	0.227		Sep-04	100%	10-2004	Completed
68	Quota	2	Muhammad Soomar Kalar	Kunri	Mirpurkhas	0.388		Sep-04	100%	10-2004	Completed
68		3	Shah Muhammad Chandio	Kunri	Mirpurkhas	0.306		Sep-04	100%	10-2004	Completed
68		4	Haji Rahim Kapri	Kunri	Mirpurkhas	0.455		Sep-04	100%	10-2004	Completed
68		5	Nawab Yousif Talpur	Kunri	Mirpurkhas	0.439		Sep-04	100%	11-2004	Completed
68		6	Toban Shakh	Samaro	Mirpurkhas	0.176		Sep-04	100%	10-2004	Completed
68		7	Mir Aijaz, Mir Ali Nawaz and Mir Faiz Muhammad Talpur	Samaro	Mirpurkhas	0.618		Sep-04	100%	10-2004	Completed
68		8	Dost Muhammad Dhonkai	Samaro	Mirpurkhas		0.525	Sep-04			Replaced
68		9	Karim Bux Khaskheli / Abdul Salam	Kunri	Mirpurkhas		0.345	Sep-04			

68		10	Gul Hassan Khaskheli / Amir Bux Khaskheli	Kunri	Mirpurkhas	0.233		Sep-04	100%	10-2004	Completed
68		11	Allah Bachayo Rind	Kunri	Mirpurkhas		0.330	Sep-04			
68		12	Ch: Javed (Niaz)	Kunri	Mirpurkhas		0.400	Sep-04			
68		13	Haji Kamaluddin	Kunri	Mirpurkhas	0.209		Sep-04	100%	10-2004	Completed
Total					Total	3.051	1.600				

Abstract for the Month of 02/2005

PS-68

Sr. No.	Description	Allocation in Million	Schemes Approved	Completed	Balance
1	Constituency Quota	5.000	13	9	4
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
Total		5.000	13	9	4

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005

AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 08 + 11 = 19

Name of MPA /Other.....

Syed Muzaffar Hussain Shah (Speaker)

PS-Constituency No......

PS-69

Funds Released = Rs. 2.319 Million (11-11-03)

Rs in Million

Rs. 5.079 Million (20-08-04)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
PS-69	Consty.	1	Mandhro Bheel	Pithoro	Mirpurkhas	0.270		Jan-04	100%	01-2004	Completed
PS-69	Quota	2	Dhanaser	Umer Kot	Mirpurkhas	0.191		Jan-04	100%	01-2004	Completed
PS-69		3	Imam Bux Khoso	Samaro	Mirpurkhas	0.213		Jan-04	100%	02-2004	Completed
PS-69		4	Surhani Machi	Umer Kot	Mirpurkhas	0.524		Jan-04	100%	01-2004	Completed
PS-69		5	Muhammad Ramzan Rajer	Pithoro	Mirpurkhas	0.463		Jan-04	100%	01-2004	Completed
PS-69		6	Ali Asghar Bhanbhro	Samaro	Mirpurkhas	0.227		Jan-04	100%	02-2004	Completed
PS-69		7	Rahoo Bhand	Samaro	Mirpurkhas	0.223		Jan-04	100%	02-2004	Completed
PS-69		8	Muhammad Ibrahim Kapri	Samaro	Mirpurkhas	0.135		Jan-04	100%	02-2004	Completed
Total						2.246	0.000				
PS-69	Consty.	1	Akram Arain	Pithoro	Mirpurkhas	0.771		Nov-2004	100%	12-2004	Completed
PS-69	Quota	2	Ismail Bhatti	Samaro	Mirpurkhas	0.137		Nov-2004	100%	11-2004	Completed

PS-69		3	Khalifo Suleman Rajar	Umerkot	Mirpurkhas	0.167		Nov-2004	100%	11-2004	Completed
PS-69		4	Pir Muhammad Pali	Umerkot	Mirpurkhas	0.420		Nov-2004	100%	10-2004	Completed
PS-69		5	Mohd. Ramzan Kalro Hiral 20	Samaro	Mirpurkhas	1.027		Nov-2004	100%	10-2004	Completed
PS-69		6	Allah Dino Bhatti	Samaro	Mirpurkhas	0.405		Nov-2004	100%	11-2004	Completed
PS-69		7	Muhammad Mubeen Nohri	K.G.M.	Mirpurkhas		0.393	Nov-2004			
PS-69		8	Molvi Mehmood Nohri	Umerkot	Mirpurkhas	0.290		Nov-2004	100%	11-2004	Completed
PS-69		9	Sultan Nohri	Pithoro	Mirpurkhas	0.390		Nov-2004	100%	11-2004	Completed
PS-69		10	Obhayo Sehto (Nohri)	Pithoro	Mirpurkhas	0.489		Nov-2004	100%	12-2004	Completed
PS-69		11	Zubair Sehto	Umerkot	Mirpurkhas	0.388		Nov-2004	100%	10-2004	Completed
					Total	4.484	0.393				

Abstract for the Month of 02/2005							
PS-69							
Sr. No.			Description	Allocation in Million	Schemes Approved	Completed	Balance
1			Constituency Quota	7.398	19	18	1
2			Prime Minister Directives	0	0	0	0
3			Chief Minister Directives	0	0	0	0
			Total	7.398	19	18	1

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 06

Name of MPA /Other.....

Syed Murad Ali Shah

PS-Constituency No.....

PS-73

Funds Released = Rs. 2.508 Million (26-12-03)

Rs in Million

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
PS-73	Consty.	1	Syed Paryal Shah	Sehwan	Dadu	0.127		Mar-04	100%	02-2004	Completed
PS-73	Quota	2	Nara Wara Chutta	Sehwan	Dadu	0.459		Mar-04	100%	04-2004	Completed
PS-73		3	Ghulam Hussain Chutto	Sehwan	Dadu	0.529		Mar-04	100%	04-2004	Completed
PS-73		4	Nonari Jaheja	Sehwan	Dadu	0.262		Mar-04	100%	04-2004	Completed
PS-73		5	Machi and Khand	Dadu	Dadu	0.633		Mar-04	100%	05-2004	Completed
PS-73		6	Muhammad Hashim Panhwar	Dadu	Dadu	0.465		Mar-04	100%	01-2005	Completed

PS-74		5	Yakhtiar Shahani	Dadu	Dadu	0.409		Jan-2005	100%	02-2005	Completed
PS-74		6	Bagh Chandio	Dadu	Dadu	0.521		Jan-2005	100%	02-2005	Completed
					Total	2.706	0.000				

Abstract for the Month of 02/2005

PS-74

Sr. No.			Description	Allocation in Million	Schems Approved	Compl- eted	Balance
1			Constituency Quota	2.703	6	6	0
2			Prime Minister Directives	0	0	0	0
3			Chief Minister Directives	0	0	0	0
			Total	2.703	6	6	0

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 03

Name of MPA /Other.....

Dr. Manzoor Hussain Leghari

PS-Constituency No.....

PS-75

Funds Released = 1.622 Million (26-06-04)

Rs in Million

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
PS-75	Consty.	1	Jogi Khan Rustmani	Johi	Dadu	0.204			100%	10-2004	Completed
PS-75	Quota	2	Muhammad Ramzan Leghari	Johi	Dadu	0.328			100%	10-2004	Completed

PS-81	Consty.	1	Allahdad Shar	J.N. Ali	Sanghar	0.153		Jun-2004	100%	09-2004	Completed
PS-81	Quota	2	Faqir Mohd. Mahar	J.N. Ali	Sanghar	0.135		Jun-2004	100%	02-2005	Completed
PS-81		3	Baqaul-lah Narejo	J.N. Ali	Sanghar	0.297		Jun-2004	100%	08-2004	Completed
PS-81		4	Ameen abad	J.N. Ali	Sanghar	0.225		Jun-2004	100%	08-2004	Completed
PS-81		5	Amieer Ali Liskani	J.N. Ali	Sanghar	0.100		Jun-2004	100%	09-2004	Completed
PS-81		6	Allah Wassayo Burriro	J.N. Ali	Sanghar	0.348		Jun-2004	100%	01-2005	Completed
PS-81		7	Din Muhammad Solangi	Khipro	Sanghar	0.168		Jun-2004	100%	11-2004	Completed
PS-81		8	Ali Bux Marri	J.N. Ali	Sanghar	0.226		Jun-2004	100%	08-2004	Completed
PS-81		9	Moula Bux Malookani	J.N. Ali	Sanghar	0.126		Jun-2004	100%	09-2004	Completed
PS-81		10	Muhammad Siddique Punjabi	J.N. Ali	Sanghar	0.096		Jun-2004	100%	09-2004	Completed
PS-81		11	Muhammad Abbass Rajput	J.N. Ali	Sanghar	0.115		Jun-2004	100%	08-2004	Completed
PS-81		12	Muhammad Bachal Bajwa	J.N. Ali	Sanghar	0.194		Jun-2004	100%	10-2004	Completed
PS-81		13	Abdullah Ibpoto	Sinjhero	Sanghar	0.154		Jun-2004	100%	10-2004	Completed
PS-81		14	Kawar Solangi	Khipro	Sanghar	0.205		Jun-2004	100%	11-2004	Completed
PS-81		15	Daith Chandio	J.N. Ali	Sanghar	0.121		Jun-2004	100%	02-2005	Completed
PS-81		16	Wazir Khan Kaloi	J.N. Ali	Sanghar	0.286		Jun-2004	100%	09-2004	Completed
PS-81		17	Muhammad Moosa	J.N. Ali	Sanghar	0.147		Jun-2004	100%	09-2004	Completed
PS-81		18	Mir Muhammad Mangrio	J.N. Ali	Sanghar	0.100		Jun-2004	100%	09-2004	Completed
PS-81		19	Muhammad Murad Khoi	J.N. Ali	Sanghar	0.122		Jun-2004	100%	09-2004	Completed
PS-81		20	Haji Sohrab Marri	J.N. Ali	Sanghar		0.096	Jun-2004			
PS-81		21	Jan Muhammad Wassan	J.N. Ali	Sanghar	0.245		Jun-2004	100%	10-2004	Completed
PS-81		22	Ali Muhammad Solangi	Khipro	Sanghar	0.063		Jun-2004	100%	08-2004	Completed
					Total	3.626	0.096				
PS-81	Consty.	1	Syed Asaduulah Shah	J.N.Ali	Sanghar		0.385	Feb-2005			
PS-81	Quota	2	Thakur Nazeer Khan	J.N.Ali	Sanghar		0.143	Feb-2005			
PS-81		3	Bago Khan Bozdar	J.N.Ali	Sanghar		0.643	Feb-2005			
PS-81		4	Bhitti Petroleum Colony	J.N.Ali	Sanghar		0.330	Feb-2005			
PS-81		5	Khan Sahib Magsi	J.N.Ali	Sanghar		0.235	Feb-2005			

Contd...Page No. 2.

Page No. 2.

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
PS-81	Consty.	6	Haji Muhkamdin Halepoto / Mangwar	Khipro	Sanghar		0.358	Feb-2005			
PS-81	Quota	7	Hamzo Khan Bhambhro	J.N.Ali	Sanghar		0.570	Feb-2005			

PS-81		8	Sardar Hussain Bux, Kathore	J.N.Ali	Sanghar		0.261	Feb-2005			
PS-81		9	Dr. Ubaid Ullah	J.N.Ali	Sanghar		0.227	Feb-2005			
PS-81		10	Raja Muzzafar Ali	J.N.Ali	Sanghar		0.180	Feb-2005			
PS-81		11	Shah Dino Khaskheli	J.N.Ali	Sanghar		0.240	Feb-2005			
PS-81		12	Muhammad Siddique Mangio	J.N.Ali	Sanghar		0.385	Feb-2005			
PS-81		13	Muhammad Amin Rind	J.N.Ali	Sanghar		0.170	Feb-2005			
					Total		0.000	4.127			

Abstract for the Month of 02/2005							
PS-81							
Sr. No.			Description	Allocation in Million	Schems Approved	Compl- eted	Balance
1			Constituency Quota	8.007	35	21	14
2			Prime Minister Directives	0	0	0	0
3			Chief Minister Directives	0	0	0	0
			Total	8.007	35	21	14

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....
Name of MPA /Other.....

HESCO(WAPDA)
Mr. Imam Din Shoukeen

No. of villages = 09

PS-Constituency No.....

PS-82

Funds Released =

Rs. 1.488 Million (02-05-04)

Rs in Million

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
PS-82	Consty.	1	Ali Akbar Waryah	Tando Adam	Sanghar	0.105		Aug-2004	100%	08-2004	Completed
PS-82	Quota	2	Lemo Rajpur	Tando Adam	Sanghar	0.143		Aug-2004	100%	09-2004	Completed
PS-82		3	Pir Bux Abro	Tando Adam	Sanghar	0.229		Aug-2004	100%	10-2004	Completed
PS-82		4	Esso / Gaahi Abro	Tando Adam	Sanghar	0.244		Aug-2004	100%	10-2004	Completed
PS-82		5	Tayyab Baharo / Qaim Abro	Tando Adam	Sanghar	0.265		Aug-2004	100%	10-2004	Completed
PS-82		6	Jam Hayat Makrani	Tando Adam	Sanghar	0.108		Aug-2004	100%	10-2004	Completed
PS-82		7	Tharo Abro	Tando Adam	Sanghar		0.134	Aug-2004			
PS-82		8	Jani Brohi	Tando Adam	Sanghar		0.056	Aug-2004			
PS-82		9	Choudhry Habibullah	Tando Adam	Sanghar	0.199		Aug-2004	100%	09-2004	Completed
					Total	1.094	0.190				

Abstract for the Month of 02/2005

PS-82

Sr. No.	Description	Allocation in Million	Schemes Approved	Completed	Balance
1	Constituency Quota	1.488	9	7	2
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	1.488	9	7	2

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 06

Name of MPA /Other.....

Mr. Mahi Khan Wassan

PS-Constituency No.....

PS-83

Funds Released =

Rs. 1.752 Million (22-10-04)

Rs in Million

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
PS-83	Consty.	1	Loung Liskani	Shahdadpur	Sanghar		0.504	Jan-2005			
PS-83	Quota	2	Jalal Fakir Chandio	Shahdadpur	Sanghar	0.134		Jan-2005	100%	02-2005	Completed
PS-83		3	Sodho Chandio	Shahdadpur	Sanghar	0.240		Jan-2005	100%	02-2005	Completed
PS-83		4	Ghulam Mustafa Wassan	Shahdadpur	Sanghar	0.096		Jan-2005	100%	01-2005	Completed
PS-83		5	Dargah Pannah Ali Shah	Shahdadpur	Sanghar		0.139	Jan-2005			
PS-83		6	M. Khan & Abdul Karim Talpur	Shahdadpur	Sanghar		0.614	Jan-2005			
					Total	0.470	1.257				

Abstract for the Month of 02/2005

PS-85

Sr. No.	Description	Allocation in Million	Schems Approved	Completed	Balance
1	Constituency Quota	1.752	6	3	3
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	1.752	6	3	3

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....
 Name of MPA /Other.....
 PS-Constituency No.....

HESCO(WAPDA)
 Ms. Sassui Palijo
 PS-85

No. of villages = 07
 Funds Released = Rs. 2.720 Million (20-03-04)

Rs in Million

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
PS-85	Consty.	1	Muhammad Khan Gabol	M.P.Sakro	Thatta		0.293	Jun-04			Already electrified
PS-85	Quota	2	Haji Qaiser Balouch	M.P.Sakro	Thatta	0.847		Jun-04	100%	12-2004	Completed
PS-85		3	Moulvi Muhammad Arif	M.P.Sakro	Thatta		0.124	Jun-04			Already electrified
PS-85		4	Muhammad Arab Palijo	Thatta	Thatta		0.435	Jun-04			Already electrified
PS-85		5	Muhammad Usman Channa	M.P.Sakro	Thatta	0.600		Jun-04	100%	10-2004	Completed
PS-85		6	Yameen Khaskheli	M.P.Sakro	Thatta		0.172	Jun-04			Already electrified
PS-85		7	Moula Bux Rind	M.P.Sakro	Thatta	0.541		Jun-04	100%	02-2005	Completed
					Total	1.988	1.024				

Abstract for the Month of 02/2005

PS-85

Sr. No.	Description	Allocation in Million	Schms Approved	Completed	Balance
1	Constituency Quota	2.703	7	7	0
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	2.703	7	7	0

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 07 + 05 = 12

Name of MPA /Other.....

Ms. Shamim Ara Panhwar

PS-Constituency No.....

W.R.S.

Funds Released = Rs. 3.180 Million (11-12-03)

Rs in Million

Rs. 1.713 Million (19-06-04)

Rs. 0.445 Million (13-11-04)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
WRS	Consty.	1	Jalo Mari	Mirpurkhas	Mirpurkhas	0.152			100%	05-2004	Completed
WRS	Quota	2	Niaz Muhammad Pathan Deh 94	Mirpurkhas	Mirpurkhas	0.778			100%	05-2004	Completed
WRS		3	Jumo Khan Panhwar	Mirpurkhas	Mirpurkhas	0.224			100%	05-2004	Completed
WRS		4	Ali Nawaz Panhwar	Pithoro	Mirpurkhas	0.572			100%	05-2004	Completed
WRS		5	Manjhi Khaskheli	Mirpurkhas	Mirpurkhas	0.473			100%	05-2004	Completed
WRS		6	Haji Mir Hussain Chandio	Digri	Mirpurkhas	0.553			100%	04-2004	Completed
WRS		7	Nanger Khan Khoso & Bus Stop Salore Mori	Digri	Mirpurkhas	0.466			100%	04-2004	Completed
					Total	3.218	0.000				
WRS		1	Haji Barkat Ali	K.G.M.	Mirpurkhas		0.483				
WRS		2	Noor Muhammad Rind	K.G.M.	Mirpurkhas		0.071				
WRS		3	Muhammad Saleh Mehar	K.G.M.	Mirpurkhas		0.611				
WRS		4	Mir Khan Chang	Mirpurkhas	Mirpurkhas	0.286			100%	02-2005	Completed
WRS		5	Ghulam Hussain Laghari & Kaloo Khan Leghari	Mirpurkhas	Mirpurkhas		0.232				
					Total	0.286	1.396				
WRS		1	Hamid Ali Abbassi	Mirpurkhas	Mirpurkhas		0.445	Feb-2005			
					Total	0.000	0.445				

Abstract for the Month of 02/2005

PS-

Sr. No.	Description	Allocation in Million	Schemes Approved	Completed	Balance
1	Constituency Quota	5.338	13	8	5
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	5.338	13	8	5

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005

AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 09+05+04=18

Name of MPA /Other.....

Ms. Sakina Bano

PS-Constituency No.....

W.R.S.

Funds Released =

Rs in Million

Rs. 2.724 Million (11-12-03)

Rs. 1.933 Million (28-04-04)

Rs. 2.504 Million (10-04-04)

Rs. 2.678 Million (09-08-04)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
WRS	Consty.	1	Saher Khan Chandio	Kunri	Mirpurkhas	0.344			100%	04-2004	Completed
WRS	Quota	2	Muhammad Hanif Khaskheli	Kunri	Mirpurkhas	0.466			100%	04-2004	Completed
WRS		3	Sajjan Chandio	Kunri	Mirpurkhas	0.257			100%	04-2004	Completed
WRS		4	Daro Muhajir	Kunri	Mirpurkhas	0.487			100%	04-2004	Completed
WRS		5	Mehrab Jalbani	Kunri	Mirpurkhas	0.206			100%	04-2004	Completed
WRS		6	Allah Dad Chandio	Kunri	Mirpurkhas	0.151			100%	04-2004	Completed
WRS		7	Moulvi Sultan Chandio	Kunri	Mirpurkhas	0.488			100%	04-2004	Completed
WRS		8	Choudhry Siddique Near PSbisar	Kunri	Mirpurkhas	0.138			100%	04-2004	Completed
WRS		9	Hayat Gishkori	Kunri	Mirpurkhas	0.201			100%	04-2004	Completed
					Total	2.738	0.000				
WRS	Consty.	1	Bello Khan	Kunri	Mirpurkhas	0.348		July-2004	100%	09-2004	Completed
WRS	Quota	2	Ch. Rafique Ali	Kunri	Mirpurkhas		0.529	July-2004			
WRS		3	Haji Ishaque Kapri	Kunri	Mirpurkhas	0.204		July-2004	100%	09-2004	Completed
WRS		4	Abdul Rahim Pali	Umerkot	Mirpurkhas	0.163		July-2004	100%	09-2004	Completed
WRS		5	Murad Ali Khaskhlei & Manzoor Ali Khaskheli	Kunri	Mirpurkhas	0.640		July-2004	100%	09-2004	Completed
					Total	1.355	0.529				

Contd...Page No: 2.

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
WRS	Consty.	1	Majnoo Chandio	Kunri	Mirpurkhas		0.614	July-2004			
WRS	Quota	2	Mian Ji Samoon	Kunri	Mirpurkhas	0.513		July-2004	100%	08-2004	Completed
WRS		3	Akbar Nizamani	Kunri	Mirpurkhas	0.439		July-2004	100%	09-2004	Completed
WRS		4	Harijan Colony	Kunri	Mirpurkhas	0.409		July-2004	100%	08-2004	Completed
					Total	1.361	0.614				
WRS	Consty.	1	Hajamki	Rohri	Sukkur	1.411		Nov-2004	100%	01-2005	Completed
WRS	Quota	2	Din Muhammad Abro	Rohri	Sukkur	0.546		Nov-2004	100%	01-2005	Completed
WRS		3	Allahyar Shambani	Rohri	Sukkur	0.329		Nov-2004	100%	10-2004	Completed
WRS		4	Ghouse Bux Bhayo	Rohri	Sukkur	0.215		Nov-2004	100%	10-2004	Completed
					Total	2.501	0.000				

Abstract for the Month of 02/2005

PS-

Sr. No.		Description	Allocation in Million	Schemes Approved	Completed	Balance
1		Constituency Quota	9.839	22	20	2
2		Prime Minister Directives	0	0	0	0
3		Chief Minister Directives	0	0	0	0
		Total	9.839	22	20	2

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 05+02+04 = 11

Name of MPA /Other.....

Ms. Kulsoom Nizamani

PS-Constituency No.....

W.R.S.

Funds Released = Rs. 2.4085 Million (25-02-04)

Rs in Million

Rs. 0.6715 Million (22-09-04)

Rs. 1.945 Million (29-12-04)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
WRS	Consty.	1	Ali Bux Lund	T.A.Yar	Hyderabad	0.414		May-2004	100%	04-2004	Completed
WRS	Quota	2	Ghulam Muhammad Wassan & Ramzan Kori	T.A.Yar	Hyderabad	0.351		May-2004	100%	04-2004	Completed
WRS		3	Qasim Makrani	T.A.Yar	Hyderabad	0.419		May-2004	100%	04-2004	Completed
WRS		4	Hafiz Ghulam Qadir	T.A.Yar	Hyderabad	0.628		May-2004	100%	04-2004	Completed
WRS		5	Jhando Khoso (Tahrani Muhallah)	T.A.Yar	Hyderabad	0.581		Aug-2004	100%	09-2004	Completed
			Total			2.393	0.000				
WRS	Consty.	1	Haji Muhammad Jaffar Saand	T.A.Yar	Hyderabad	0.160		Dec-2004	100%	02-2005	Completed
WRS	Quota	2	Bahadur Mori	T.A.Yar	Hyderabad		0.462	Dec-2004			
			Total			2.553	0.462				
WRS	Consty.	1	Haji Ghulam Shabir	Hyderabad	Hyderabad		0.430	Mar-2005			
WRS	Quota	2	Niaz Khoso	T.A.Yar	Hyderabad		0.200	Mar-2005			
WRS		3	Allah Rakhio Nizamani	Hyderabad	Hyderabad		1.073	Mar-2005			
WRS		4	Kot Khair Shah	Matiyari	Hyderabad		0.242	Mar-2005			
			Total			0.000	1.945				

Abstract for the Month of 02/2005

PS-

Sr. No.	Description	Allocation in Million	Schems Approved	Completed	Balance
1	Constituency Quota	5.0255	11	6	5
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0

			Total	5.0255	11	6	5
--	--	--	--------------	---------------	-----------	----------	----------

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 03

Name of MPA /Other.....

Ms. Nuzhat Pathan

PS-Constituency No.....

W.R.S.

Funds Released = Rs. 1.079 Million (22-09-04)

Rs in Million

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
WRS	Consty.	1	Abdul Karim Memon		Hyderabad	0.468		Dec-2004	100%	02-2005	Completed
WRS	Quota	2	Bhurgari Mori		Hyderabad		0.142	Dec-2004			
WRS		3	Mir Ghulam Shah Talpur		Hyderabad	0.389		Dec-2004	100%	02-2005	Completed
			Total			0.856	0.142				

Abstract for the Month of 02/2005

PS-

Sr. No.	Description	Allocation in Million	Schems Approved	Completed	Balance
1	Constituency Quota	1.079	3	2	1
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	1.079	3	2	1

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....
 Name of MPA /Other.....
 PS-Constituency No.....
 Rs in Million

HESCO(WAPDA)
 Ms. Farheen Mughal
 W.R.S.

No. of villages = 03 + 04+ 08+01=16
 Funds Released = Rs. 1.043 Million (23-02-04)
 Rs. 2.487 Million (22-09-04)
 Rs. 3.7655 Million (29-12-04)
 Rs. 0.416 Million (23-02-05)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
WRS	Consty.	1	Shaho Gopang (Khuda Bux Gopang)	Hyderabad	Hyderabad	0.421		May-2004	100%	08-2004	Completed
WRS	Quota	2	Mero Khan Jat	Hyderabad	Hyderabad	0.242		May-2004	100%	06-2004	Completed
WRS		3	Budho Brohi	Hyderabad	Hyderabad	0.353		May-2004	100%	07-2004	Completed
			Total			1.016	0.000				
WRS	Consty.	1	Piario Tangri	Hyderabad	Hyderabad	0.541		Dec-2004	100%	01-2005	Completed
WRS	Quota	2	Allah Bachayo Mirbhar & Wali Muhammad Magsi	Hyderabad	Hyderabad	1.150		Dec-2004	100%	01-2005	Completed
WRS		3	Dodu Tangri	Hyderabad	Hyderabad	0.408		Dec-2004	100%	01-2005	Completed
WRS		4	Muhammad Raees & Yousuf Raees	Hyderabad	Hyderabad	0.297		Dec-2004	100%	02-2005	Completed
			Total			2.396	0.000				

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
WRS	Consty.	1	Ali Murad Barochani	Hyderabad	Hyderabad		0.120				
WRS	Quota	2	Soomar Mirbhar	Hyderabad	Hyderabad		0.344				
WRS		3	Bejhal Kolhi	Hyderabad	Hyderabad		0.557				
WRS		4	Moosa Khaskheli	Hyderabad	Hyderabad		0.485				Replaced
WRS		5	Mehram Solangi	Hyderabad	Hyderabad		0.516				
WRS		6	Husain Mirbahar	Hyderabad	Hyderabad		1.200				
WRS		7	Muhammad Nawaz	Hyderabad	Hyderabad		0.118				
WRS		8	Obhayo Burriri	Hyderabad	Hyderabad		0.426				
					Total	0.000	3.766				
WRS		1	Abdul Hadi Memon	Hyderabad	Hyderabad		0.416	May-2005			
					Total	0.000	0.416				

Abstract for the Month of 02/2005

PS-

Sr. No.	Description	Allocation in Million	Schemes Approved	Completed	Balance
1	Constituency Quota	9.077	16	7	9
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	9.077	16	7	9

1		Constituency Quota	0.835	1	1	0
2		Prime Minister Directives	0	0	0	0
3		Chief Minister Directives	0	0	0	0
		Total	0.835	1	1	0

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005

AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 03 + 11 = 14

Name of MPA /Other.....

Ms. Naila Inam

PS-Constituency No.....

W.R.S.

Funds Released = Rs. 1.271 Million (15-06-04)

Rs in Million

Rs. 3.829 Million (27-09-04)

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
WRS	Consty.	1	Mehral and Ghulam Ujjan	Kingri	Khairpur		0.225	Sep-2004			
WRS	Quota	2	Jabbar Shaikh	Kingri	Khairpur	0.765		Sep-2004	100%	08-2004	Completed
WRS		3	Mohbat Larik	Kingri	Khairpur	0.336		Sep-2004	100%	08-2004	Completed
			Total			1.101	0.225				
WRS	Consty.	1	Muhammad Usman Chandio	Kingri	Khairpur	0.193		Jan-2005	100%	02-2005	Completed
WRS	Quota	2	Khalifo Ramzan Kandhro Muhallah	Kingri	Khairpur	0.564		Jan-2005	100%	02-2005	Completed
WRS		3	Khohai Mahessar	Kingri	Khairpur		0.165	Jan-2005			
WRS		4	Bhandal Faqir Marago	Kingri	Khairpur		0.111	Jan-2005			
WRS		5	Safar Metlo	Kingri	Khairpur	0.195		Jan-2005	100%	02-2005	Completed
WRS		6	Sabal Metlo	Kingri	Khairpur	0.280		Jan-2005	100%	02-2005	Completed
WRS		7	Ustad Naseer Narejo	Kingri	Khairpur	0.327		Jan-2005	100%	02-2005	Completed
WRS		8	Miran Khan	Kingri	Khairpur		0.582	Jan-2005			
WRS		9	Haji Abdullah Narejo	Kingri	Khairpur		0.832	Jan-2005			
WRS		10	Hazoor Bux Junejo	Kingri	Khairpur		0.322	Jan-2005			
WRS		11	Panjal Narejo	Kingri	Khairpur		0.270	Jan-2005			

						1.559	2.282						
--	--	--	--	--	--	-------	-------	--	--	--	--	--	--

Abstract for the Month of 02/2005							
PS-							
Sr. No.			Description	Allocation in Million	Schems Approved	Completed	Balance
1			Constituency Quota	5.1	14	7	7
2			Prime Minister Directives	0	0	0	0
3			Chief Minister Directives	0	0	0	0
Total				5.1	14	7	7

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 01

Name of MPA /Other.....

MRs. Farida Balouch

PS-Constituency No.....

W.R.S.

Funds Released = Rs. 1.967 Million (08-03-04)

Rs in Million

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
WRS	Consty.	1	Muhammad Siddique Israni Rind		Shikarpur	1.377		May-2004	100%	05-2004	Completed
Total						1.377	0.000				

Abstract for the Month of 02/2005						
PS-						

Abstract for the Month of 02/2005

PS-

Sr. No.	Description	Allocation in Million	Schemes Approved	Completed	Balance
1	Constituency Quota	1.241	3	2	1
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	1.241	3	2	1

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 01

Name of MPA /Other.....

Mr. Mukesh Kumar

PS-Constituency No.....

PS-162

Funds Released = Rs. 0.124 Million (04-11-04)

Rs in Million

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
RS	Consty.	1	Deedar Hussain Lanjwani	Mirpurkhas	Mirpurkas		0.124	Feb-2005			
			Total			0.000	0.124				

WRS		4	Talib ul Mola	Sanghar	Sanghar		0.250	Dec-2004	Replaced on 07-09-2004		
					Total	0.931	0.250				
WRS	Consty.	1	Malook Khan Pathan	Mirpurkhas	Mirpurkhas		0.316	Dec-04			
WRS	Quota	2	Abdul Ghaffar Halepota	Mirpurkhas	Mirpurkhas	0.456		Dec-04	100%	01-2005	Completed
WRS		3	Shah Bux Lashari	K.G.M.	Mirpurkhas		0.509	Dec-04			
					Total	0.456	0.826				
WRS	Consty.	1	Allahyar Liskani	J.N.Ali	Sanghar	0.108		Feb-2005	100%	02-2005	Completed
WRS	Quota	2	M. Khan Liskani	J.N.Ali	Sanghar	0.380		Feb-2005	100%	02-2005	Completed
WRS		3	Khaskheli Colony (Rajab Khaskheli)	J.N.Ali	Sanghar		0.181	Feb-2005			
WRS		4	Ghulam Mustafa Mari	Tando Adam,	Sanghar		0.184	Feb-2005			
					Total	0.488	0.365				

Abstract for the Month of 02/2005

PS-

Sr. No.	Description	Allocation in Million	Schemes Approved	Completed	Balance
1	Constituency Quota	3.5182	11	6	5
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	3.5182	11	6	5

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005 AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 03

Name of MPA /Other.....

Mr. Punjoo Bheel

PS-Constituency No.....

R.S.

Funds Released = Rs. 2.8132 Million (07-09-04)

Rs in Million

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				
RS	Consty.	1	Poonjo Mal Bheel	Digri	Mirpurkhas	1.408		Dec-2004	100%	02-2005	Completed
RS	Quota	2	Chak No. 4 Ram Chand Bheel	Kunri	Mirpurkhas		0.335	Dec-2004			
RS		3	Arab Mehar	Kunri	Mirpurkhas		0.830	Dec-2004			

WRS	Consty.	1	Lal Dino Ujjan	Kingri	Khairpur	0.774		Jan-2005	100%	02-2005	Completed
WRS	Quota	2	Bachal Ujan	Kingri	Khairpur	0.191		Jan-2005	100%	02-2005	Completed
WRS		3	Pir Muhammad Shah Lakiyari	Kingri	Khairpur	0.505		Jan-2005	100%	02-2005	Completed
WRS		4	Naik Muhammad Ujan Muhallah Moharam Chandio	Khairpur	Khairpur	0.486		Jan-2005	100%	02-2005	Completed
WRS		5	Ali Gul	Kingri	Khairpur		0.680	Jan-2005	Already electrified		
WRS		6	Udho Narejo	Kingri	Khairpur		0.337	Jan-2005			
WRS		7	More Khan Kalhoro	Kingri	Khairpur		0.224	Jan-2005			
WRS		8	Dost Muhammad Marri	Kingri	Khairpur		0.394	Jan-2005			
WRS		9	Wahid Bux Ujjan	Khairpur	Khairpur		0.194	Jan-2005			
WRS		10	Muhammad Umar Narejo	Kingri	Khairpur	0.595		Jan-2005	100%	02-2005	Completed
WRS		11	Sorah Wara Narejo	Khairpur	Khairpur		0.280	Jan-2005			
WRS		12	Aachar Metlo	Kingri	Khairpur		0.662	Jan-2005	Already electrified		
					Total	1.956	2.771				
WRS		1	Arbab Phulpoto & Jillani Muhallah	Kingri	Khairpur		0.630	Mar-2005			
					Total	0.000	0.630				

Abstract for the Month of 02/2005

PS-

Sr. No.	Description	Allocation in Million	Schemes Approved	Completed	Balance
1	Constituency Quota	5.624	13	7	6
2	Prime Minister Directives	0	0	0	0
3	Chief Minister Directives	0	0	0	0
	Total	5.624	13	7	6

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-SINDH PROGRAMME 2004-2005
AT THE END OF 28-02-2005

Name of Company.....

HESCO(WAPDA)

No. of villages = 01

Name of MPA /Other.....

Mr. Ramesh Kumar

PS-Constituency No.....

R.S.

Funds Released = Rs. 0.236 Million (15-02-05)

Rs in Million

PS Consty. No.	Source	Sr. No.	Name of Scheme / village / project	Taluka	District	Estimated Cost Rs. in Million		Target Date	%age Comp.	Comp. Date	Remarks
						Comp.	U/Prog.				

