

**STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005**

Name of Company.....
Name of MNA /Other.....
NA-Constituency No.....
Rs in Million

HESCO
Mr. Abdul Mujeeb Pirzada
NA-199

No. of villages = **08+17= 25**
Funds Released = **Rs. 4.998 Million (08-09-03)**
Rs. 10.00 Million (28-02-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|---------------------------------------|-----------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 199 | Consty. | 1 | Raza Muhammad Deepar | Rohri | Sukkur | 0.688 | | Nov-2003 | 100% | 12-2003 | Completed |
| 199 | Quota | 2 | Jadal Khan S/O Nawab | Rohri | Sukkur | 0.586 | | Nov-2003 | 100% | 12-2003 | Completed |
| 199 | | 3 | Muhammad Ayub Awan | Rohri | Sukkur | 1.065 | | Nov-2003 | 100% | 11-2003 | Completed |
| 199 | | 4 | Kirir Near Salani | Pano Akil | Sukkur | 0.222 | | Nov-2003 | 100% | 12-2003 | Completed |
| 199 | | 5 | Jurial and Hakeem | Pano Akil | Sukkur | 0.299 | | Nov-2003 | 100% | 11-2003 | Completed |
| 199 | | 6 | Khairo Indhar | Pano Akil | Sukkur | 0.973 | | Nov-2003 | 100% | 11-2003 | Completed |
| 199 | | 7 | Mian Baig Chachar | Pano Akil | Sukkur | 0.532 | | Nov-2003 | 100% | 11-2003 | Completed |
| 199 | | 8 | Daro Palh | Pano Akil | Sukkur | 0.384 | | | 100% | 04-2004 | Completed |
| | | | | | Total | 4.749 | 0.000 | | | | |
| 199 | | 1 | Rais Muhamamd Tunio near Patni Phatak | Rohri | Sukkur | 0.168 | | May-2004 | 100% | 04-2004 | Completed |
| 199 | | 2 | Nooral ji Miani Aniji Patni | Rohri | Sukkur | 0.358 | | May-2004 | 100% | 04-2004 | Completed |
| 199 | | 3 | Moli Dino Mirbhar | Panoakil | Sukkur | 0.762 | | May-2004 | 100% | 04-2004 | Completed |
| 199 | | 4 | Rafiqabad | Salehpat | Sukkur | 0.714 | | May-2004 | 100% | 05-2004 | Completed |
| 199 | | 5 | Khalidabad | Rohri | Sukkur | 0.265 | | May-2004 | 100% | 04-2004 | Completed |
| 199 | | 6 | Rafiq Ahmed Shah | Panoakil | Sukkur | 0.812 | | May-2004 | 100% | 06-2004 | Completed |
| 199 | | 7 | Qazi Fazal | Panoakil | Sukkur | 0.259 | | May-2004 | 100% | 06-2004 | Completed |
| 199 | | 8 | Pir Sultan Ahmed Shah | Panoakil | Sukkur | 0.413 | | May-2004 | 100% | 04-2004 | Completed |
| 199 | | 9 | Mian Muhammad Shah Soomro | Panoakil | Sukkur | 0.166 | | May-2004 | 100% | 04-2004 | Completed |
| 199 | | 10 | Muhammad Bachal Bhambhroo | Panoakil | Sukkur | 0.623 | | May-2004 | 100% | 04-2004 | Completed |
| 199 | | 11 | Sultan Khan Jatoi | Rohri | Sukkur | 0.423 | | May-2004 | 100% | 04-2004 | Completed |
| 199 | | 12 | Thillan Shambani | Rohri | Sukkur | 0.308 | | May-2004 | 100% | 04-2004 | Completed |
| 199 | | 13 | Haji Khuda Bux Mehar | Panoakil | Sukkur | 0.488 | | May-2004 | 100% | 05-2004 | Completed |
| 199 | | 14 | Haji Mitho Indhar Allah Dino | Panoakil | Sukkur | 1.527 | | May-2004 | 100% | 01-2005 | Completed |

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|--------|---------|------------------------------------|----------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 199 | | 15 | Haji Gulbahar Mehar | Panoakil | Sukkur | 0.789 | | May-2004 | 100% | 04-2004 | Completed |
| 199 | | 16 | Muhammad Yousuf Sammo | Panoakil | Sukkur | 0.384 | | May-2004 | 100% | 04-2004 | Completed |
| 199 | | 17 | Muhammad Mithal Jaffari | Rohri | Sukkur | 0.907 | | May-2004 | 100% | 05-2004 | Completed |
| | | | | | | | | | | | |
| | | | | | Total | 9.366 | 0.000 | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |

Abstract for the Month of 03/2005

NA-199

| Sr. No. | Description | Allocation in Million | Schems Approved | Completed | Balance |
|---------|--------------------------|-----------------------|-----------------|-----------|----------|
| 1 | Constituency Quota | 14.998 | 25 | 25 | 0 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | | | | | |
| | Total | 14.998 | 25 | 25 | 0 |

**STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005**

Name of Company.....
Name of MNA /Other.....
NA-Constituency No.....

HESCO
Mr. Khalid Ahmed Khan Lund
NA-200

No. of villages = **15+05+15+06+01= 4**
Funds Released = **Rs.9.903+4.903=14.903 Million**
(30-06-2003 & 10-07-2003)
Rs.10.000 Million (16-03-04)
Rs.4.7248Million (29-01-05)
Rs.0.10465 Mill. (11-03-05)

Rs in Million

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|--------|---------|---|------------|----------|-------------------------------|---------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 200 | P.M. | 1 | <u>P.M.Directives</u> Bhadur Shar to Mir Shar, Luhar Shar & Wazir Shar | Deharki | Ghotki | 1.552 | | Nov-2003 | 100% | 11-2003 | Completed |
| 200 | Dir. | 2 | Mehram Khan Gargej Balouch, M. Ismail Gargej, Shahli Gargej, Lal Khan Gargej, Karim Bux Gargej & Allah Wadhayo Gargej | Ubauro | Ghotki | 1.541 | | Nov-2003 | 100% | 12-2003 | Completed |
| 200 | | 3 | Haji Khan Rind | Ubauro | Ghotki | 0.464 | | | 100% | 11-2003 | Completed |
| 200 | | 4 | Ellahi Bux Almani | Ubauro | Ghotki | 0.958 | | | 100% | 10-2003 | Completed |
| 200 | | 5 | Qaisar Shar | MP.Mathelo | Ghotki | 0.392 | | | 100% | 08-2003 | Completed |
| 200 | | 6 | Jumoo Khan Khoso, Ali Khan & Abdul Rehman | Ubauro | Ghotki | 0.679 | | | 100% | 08-2003 | Completed |
| 200 | | 7 | Nazar Ali Lund | MP.Mathelo | Ghotki | 0.404 | | | 100% | 09-2003 | Completed |
| 200 | | 8 | Dilshad Lund | MP.Mathelo | Ghotki | 0.453 | | | 100% | 09-2003 | Completed |
| 200 | | 9 | Soda Khan Leghari | MP.Mathelo | Ghotki | 0.367 | | | 100% | 09-2003 | Completed |
| 200 | | 10 | Adam Mirani | Ghotki | Ghotki | 0.559 | | | 100% | 10-2003 | Completed |
| 200 | | 11 | Sathi Bhatti | Deharki | Ghotki | 0.603 | | | 100% | 09-2003 | Completed |
| 200 | | 12 | Punho Khan Korai | Ubauro | Ghotki | 0.601 | | | 100% | 10-2003 | Completed |
| 200 | | 13 | Bhutto Samejo | Deharki | Ghotki | 0.467 | | | 100% | 09-2003 | Completed |
| 200 | | 14 | Kattal Chachar | Ubauro | Ghotki | 0.836 | | | 100% | 09-2003 | Completed |
| 200 | | 15 | Khuda Bux Almani | MP.Mathelo | Ghotki | 0.219 | | | 100% | 09-2003 | Completed |

Contd. On Page No: 2.

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------------|---------|------------|--|------------|----------|----------------------------------|---------|----------------|---------------|---------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 200 | Consty. | 16 | Sahib Khan Khushik | Deharki | Ghotki | 0.572 | | | 100% | 09-2003 | Completed |
| 200 | Quota | 17 | Yakub Khan Mazari | Ubauro | Ghotki | 0.882 | | | 100% | 08-2003 | Completed |
| 200 | | 18 | Jindo Chachar | Ubauro | Ghotki | 0.797 | | | 100% | 09-2003 | Completed |
| 200 | | 19 | Bhural Chejan | MP.Mathelo | Ghotki | 0.936 | | | 100% | 08-2003 | Completed |
| 200 | | 20 | Haji Atta Muhammad | Ubauro | Ghotki | 0.223 | | | 100% | 08-2003 | Completed |
| 200 | | 21 | Rahim Bhoohar | Ubauro | Ghotki | 0.398 | | | 100% | 01-2004 | Completed |
| | | | | | Total | 13.902 | | | | | |
| 200 | | 1 | Mazar Chachar | MP.Mathelo | Ghotki | 0.841 | | May-2004 | 100% | 05-2004 | Completed |
| 200 | | 2 | Dur Muhammad Sudd | MP.Mathelo | Ghotki | 0.584 | | May-2004 | 100% | 04-2004 | Completed |
| 200 | | 3 | Khalifo Shar | Deharki | Ghotki | 0.475 | | May-2004 | 100% | 04-2004 | Completed |
| 200 | | 4 | Bhaloo Khan Dhamro | Ubauro | Ghotki | 0.290 | | May-2004 | 100% | 04-2004 | Completed |
| 200 | | 5 | Dera Sardar Nazir Ahmed Khan | MP.Mathelo | Ghotki | 0.599 | | May-2004 | 100% | 05-2004 | Completed |
| 200 | | 6 | Mir Kaboor Kaheri | MP.Mathelo | Ghotki | 0.382 | | May-2004 | 100% | 04-2004 | Completed |
| 200 | | 7 | Ditta Bhayo | Deharki | Ghotki | 0.606 | | May-2004 | 100% | 04-2004 | Completed |
| 200 | | 8 | Sono Siyal | Ubauro | Ghotki | 0.682 | | May-2004 | 100% | 04-2004 | Completed |
| 200 | | 9 | Muhammad Hayat Mochi | Ubauro | Ghotki | 0.968 | | May-2004 | 100% | 04-2004 | Completed |
| 200 | | 10 | Imam Bux Lund, Ustad Azizullah Lund & others | MP.Mathelo | Ghotki | 0.765 | | May-2004 | 100% | 05-2004 | Completed |
| 200 | | 11 | Drakhan Goth | MP.Mathelo | Ghotki | 0.609 | | May-2004 | 100% | 05-2004 | Completed |
| 200 | | 12 | Ibrahim Brohi | Ubauro | Ghotki | 0.852 | | May-2004 | 100% | 04-2004 | Completed |
| 200 | | 13 | Haji Muhammad Leghari | Deharki | Ghotki | 0.422 | | May-2004 | 100% | 04-2004 | Completed |
| 200 | | 14 | Jamal Din Dasti | Ubauro | Ghotki | 1.195 | | May-2004 | 100% | 04-2004 | Completed |
| 200 | | 15 | Allah Wadhayo Chachar near Matter Chachar and Noor Muhammad Chachar | Ubauro | Ghotki | 0.896 | | May-2004 | 100% | 04-2004 | Completed |
| | | | | | Total | 10.166 | 0.000 | | | | |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
Mr. Ali Nawaz Khan Mehar
NA-201

No. of villages = **10+17+01+13= 41**
 Funds Released = **Rs. 5.464 Million (30-09-03)**
Rs. 9.408 Million (24-02-04)
Rs. 5.155 Million (12-01-05)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|-------------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 201 | Consty. | 1 | Dumano | Ghotki | Ghotki | 0.894 | | Nov-2003 | 100% | 12-2003 | Completed |
| 201 | Quota | 2 | Dur Muhammad Pahore | Ghotki | Ghotki | 0.788 | | | 100% | 10-2003 | Completed |
| 201 | | 3 | Fareed Lakhan | Ghotki | Ghotki | 0.660 | | Nov-2003 | 100% | 11-2003 | Completed |
| 201 | | 4 | Banho Mahar | Khan Garh | Ghotki | 0.517 | | Nov-2003 | 100% | 11-2003 | Completed |
| 201 | | 5 | Adlo Mahar | Ghotki | Ghotki | 0.392 | | Nov-2003 | 100% | 11-2003 | Completed |
| 201 | | 6 | Bhir Near Garh | Khan Garh | Ghotki | 0.633 | | Nov-2003 | 100% | 11-2003 | Completed |
| 201 | | 7 | Rasool Bux Sawand | Ghotki | Ghotki | 0.350 | | Nov-2003 | 100% | 12-2003 | Completed |
| 201 | | 8 | Shah Muhammad Sodho | Khan Garh | Ghotki | 0.184 | | | 100% | 10-2003 | Completed |
| 201 | | 9 | Azeem Chachar | Ghotki | Ghotki | 0.101 | | | 100% | 10-2003 | Completed |
| 201 | | 10 | Abdul Latif Darvaish | Ghotki | Ghotki | 0.248 | | | 100% | 10-2003 | Completed |
| | | | | | Total | 4.767 | 0.000 | | | | |
| 201 | Consty. | 1 | Mistery Sharbat | Khangarh | Ghotki | 0.329 | | May-2004 | 100% | 06-2004 | Completed |
| 201 | Quota | 2 | Qasim Mehar | Khangarh | Ghotki | 0.143 | | May-2004 | 100% | 06-2004 | Completed |
| 201 | | 3 | Dargah Arbani | Khangarh | Ghotki | 0.880 | | May-2004 | 100% | 06-2004 | Completed |
| 201 | | 4 | Mehoon Mahar | Ghotki | Ghotki | 0.440 | | May-2004 | 100% | 07-2004 | Completed |
| 201 | | 5 | Zabir Chijjan | Ghotki | Ghotki | 0.638 | | May-2004 | 100% | 05-2004 | Completed |
| 201 | | 6 | Sobdar Jiskani | MP. Mathelo | Ghotki | 0.299 | | May-2004 | 100% | 07-2004 | Completed |
| 201 | | 7 | Sultan Ahmed Gabool | MP. Mathelo | Ghotki | 1.241 | | May-2004 | 100% | 05-2004 | Completed |
| 201 | | 8 | Gul Bahr Mangi | Khangarh | Ghotki | 0.581 | | May-2004 | 100% | 06-2004 | Completed |
| 201 | | 9 | Mandar Adil Pur | Ghotki | Ghotki | 0.164 | | May-2004 | 100% | 07-2004 | Completed |
| 201 | | 10 | Dargah Salim Shah | Ghotki | Ghotki | 0.556 | | May-2004 | 100% | 06-2004 | Completed |
| 201 | | 11 | Jan Muhammad Chachar | Ghotki | Ghotki | 0.721 | | May-2004 | 100% | 05-2004 | Completed |
| 201 | | 12 | Paro Shaikh | Ghotki | Ghotki | 0.308 | | May-2004 | 100% | 06-2004 | Completed |
| 201 | | 13 | Jalal Lakhan | Ghotki | Ghotki | 1.725 | | May-2004 | 100% | 06-2004 | Completed |
| 201 | | 14 | Fauji Abdul Rauf Sanghar | Ghotki | Ghotki | 0.365 | | May-2004 | 100% | 07-2004 | Completed |

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|------------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 201 | Consty. | 15 | Dholan Mir Bahar | Ghotki | Ghotki | 0.362 | | May-2004 | 100% | 05-2004 | Completed |
| 201 | Quota | 16 | Saifal Mahar | Ghotki | Ghotki | 0.255 | | May-2004 | 100% | 08-2004 | Completed |
| 201 | | 17 | Sanwal Mir Bahar | Ghotki | Ghotki | 0.407 | | May-2004 | 100% | 05-2004 | Completed |
| 201 | | 18 | Muhammad Youuf Mehar | KhanGarh | Ghotki | 0.571 | | Dec-2004 | 100% | 12-2004 | Completed |
| | | | | | Total | 9.985 | 0.000 | | | | |
| 201 | Consty. | 1 | Wast Qutabuddin Shah | Ghotki | Ghotki | | 0.522 | Apr-2005 | | | |
| 201 | Quota | 2 | Muhammad Yousuf Lakhan | Ghotki | Ghotki | 0.662 | | Apr-2005 | 100% | 03-2005 | Completed |
| 201 | | 3 | Sakhi Ghulam Hussain Chachar | Ghotki | Ghotki | | 0.430 | Apr-2005 | | | |
| 201 | | 4 | Muhammad Nawaz Bhio | Ghotki | Ghotki | 0.615 | | Apr-2005 | 100% | 03-2005 | Completed |
| 201 | | 5 | Sardar Rahim Bux Malhan | Ghotki | Ghotki | 0.440 | | Apr-2005 | 100% | 03-2005 | Completed |
| 201 | | 6 | Moula Bux Chachar | MP.Mathelo | Ghotki | 0.527 | | Apr-2005 | 100% | 03-2005 | Completed |
| 201 | | 7 | Karim Dino Ghoto | Ghotki | Ghotki | 0.579 | | Apr-2005 | 100% | 03-2005 | Completed |
| 201 | | 8 | Allah Dino Ghoto | Ghotki | Ghotki | | 0.295 | Apr-2005 | | | |
| 201 | | 9 | Qasim Ghoto / Hayat Mir Bhar | Ghotki | Ghotki | 0.615 | | Apr-2005 | 100% | 03-2005 | Completed |
| 201 | | 10 | Piral Mirbhar | Ghotki | Ghotki | | 0.234 | Apr-2005 | | | |
| 201 | | 11 | Bagh Ali Ghoto | Ghotki | Ghotki | | 0.175 | Apr-2005 | | | |
| 201 | | 12 | Shero Mahar | Khan Garh | Ghotki | | 0.131 | Apr-2005 | | | |
| 201 | | 13 | Nawab Bhatti | Ghotki | Ghotki | | 0.131 | Apr-2005 | | | |
| | | | | | Total | 3.437 | 1.918 | | | | |

Abstract for the Month of 03/2005

NA-201

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 20.027 | 41 | 34 | 7 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 20.027 | 41 | 34 | 7 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005

Name of Company..... **HESCO** No. of villages = **05+05+01= 11**
 Name of MNA /Other..... **Dr. Muhammad Ibrahim Jatoi**
 NA-Constituency No..... **NA-202** Funds Released = **Rs. 3.308 Million (16-09-03)**
 Rs in Million **Rs. 6.306 Million (23-05-04)**
Rs. 0.769 Million (22-12-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|--|-----------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 202 | Consty. | 1 | Shah Pasand | Shikarpur | Shikarpur | 0.537 | | Dec-2003 | 100% | 12-2003 | Completed |
| 202 | Quota | 2 | Sikandar Chandio / Bangul Kosh | Shikarpur | Shikarpur | 0.590 | | Dec-2003 | 100% | 12-2003 | Completed |
| 202 | | 3 | Mahi Dero / Ahmed Ali Khan | Khan Pur | Shikarpur | 0.367 | | Dec-2003 | 100% | 12-2003 | Completed |
| 202 | | 4 | Sarai Shar / Talib Shar | Shikarpur | Shikarpur | 0.271 | | Dec-2003 | 100% | 11-2003 | Completed |
| 202 | | 5 | Ghulam Hassan Shar / Bakhto Shar | Khan Pur | Shikarpur | 0.622 | | Dec-2003 | 100% | 12-2003 | Completed |
| | | | | | Total | 2.387 | 0.000 | | | | |
| 202 | Consty. | 1 | Raban Marfani / Sohrab Bhayo | Shikarpur | Shikarpur | 1.083 | | Aug-2004 | 100% | 12-2004 | Completed |
| 202 | Quota | 2 | Haji Khawasti Brohi | Shikarpur | Shikarpur | 0.794 | | Aug-2004 | 100% | 11-2004 | Completed |
| 202 | | 3 | Zahid Atrani / Bux Ali Jatoi Qasim Sahr | Khanpur | Shikarpur | 1.044 | | Aug-2004 | 100% | 12-2004 | Completed |
| 202 | | 4 | Yar Muhammad Pahore | Khanpur | Shikarpur | 0.518 | | Aug-2004 | 100% | 07-2004 | Completed |
| 202 | | 5 | Faqir Imam Uddin Brohi / Ghulam Rasool Brohi / Hafiz Allah Bux | Shikarpur | Shikarpur | 0.661 | | Aug-2004 | 100% | 12-2004 | Completed |
| | | | | | Total | 4.100 | 0.000 | | | | |
| 202 | Consty. | 1 | Soomar Lohar/ Machar/Ali Shar/Toto Lohar | Shikarpur | Shikarpur | 0.797 | | Mar-2005 | 100% | 03-2005 | Completed |
| | Quota | | | | Total | 0.797 | 0.000 | | | | |

Abstract for the Month of 03/2005

NA-202

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 10.383 | 11 | 11 | 0 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 10.383 | 11 | 11 | 0 |

**STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005**

Name of Company.....
Name of MNA /Other.....
NA-Constituency No.....
Rs in Million

HESCO
Mr. Ghous Bux Khan Mehar
NA-203

No. of villages = 08+45+05=58
Funds Released =
Rs. 5.000 Million (20-09-03)
Rs. 1.040 Million (15-12-03)
Rs. 30.00 Million (06-12-03)
Rs. 2.7122 Million (27-12-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|--|-------------|--------------|-------------------------------|----------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 203 | Consty. | 1 | Pir Bux Brohi | Garhi Yasin | Shikarpur | 0.308 | | Dec-2003 | 100% | 11-2003 | Completed |
| 203 | Quota | 2 | Amir Bux Mohil | Garhi Yasin | Shikarpur | 0.62 | | Dec-2003 | 100% | 11-2003 | Completed |
| 203 | | 3 | Izat Ji Wandh | Garhi Yasin | Shikarpur | 1.008 | | Dec-2003 | 100% | 12-2003 | Completed |
| 203 | | 4 | Qalandar Bux Khoso / Jan Muhammad | Garhi Yasin | Shikarpur | 1.332 | | Dec-2003 | 100% | 07-2004 | Completed |
| 203 | | 5 | Abdullah Unar / Allah Yar Mangriao (Nanda) | Garhi Yasin | Shikarpur | 0.422 | | Dec-2003 | 100% | 12-2003 | Completed |
| 203 | | 6 | Gul Sher Mangrio / A. Fateh Mangrio (Wada) | Garhi Yasin | Shikarpur | 0.405 | | Dec-2003 | 100% | 12-2003 | Completed |
| 203 | | 7 | Yar Muhammad Mehari (Wada Mehar) | Garhi Yasin | Shikarpur | 0.5028 | | | 100% | 10-2003 | Completed |
| 203 | | 8 | Pir Bux Mehari (Nanda Mehri) | Garhi Yasin | Shikarpur | 0.2684 | | | 100% | 10-2003 | Completed |
| | | | | | Total | 4.8662 | 0 | | | | |
| 203 | PMD | 1 | Shah Ali Ji Wandh / Sahar Qumba | Garhi Yasin | Shikarpur | 1.912 | | Mar-2003 | 100% | 05-2004 | Completed |
| 203 | Quota | 2 | Ahmed Khan Thaheem | Garhi Yasin | Shikarpur | 1.175 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 3 | Madad Ali Jakhrani | Garhi Yasin | Shikarpur | 1.662 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 4 | Garhi Jaha / Jamal Pur | Garhi Yasin | Shikarpur | 1.482 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 5 | Drighpur | Garhi Yasin | Shikarpur | 1.998 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 6 | Balouch Goth / Brohi | Garhi Yasin | Shikarpur | 0.515 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 7 | Khair Bux Jaffery | Garhi Yasin | Shikarpur | 0.8101 | | Mar-2003 | 100% | 05-2004 | Completed |
| 203 | | 8 | Jhungal Khan Kalhoro (Qasim Kalhoro) | Garhi Yasin | Shikarpur | 0.872 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 9 | Bakshal / Lal Udho (Nandha Gopang) | Garhi Yasin | Shikarpur | 0.544 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 10 | Sahib Dad Jakhrani | Garhi Yasin | Shikarpur | 0.591 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 11 | Chakar Ali Mehar | Garhi Yasin | Shikarpur | 0.33 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 12 | Gul HassanWadhayo | Garhi Yasin | Shikarpur | 0.499 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 13 | Achar Sadhayo | Garhi Yasin | Shikarpur | 0.778 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 14 | Maroon Burrira | Garhi Yasin | Shikarpur | 0.183 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 15 | Qurban Ali Udho | Garhi Yasin | Shikarpur | 0.127 | | Mar-2003 | 100% | 04-2004 | Completed |

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------------|--------|------------|---|-------------|-----------|----------------------------------|----------|----------------|---------------|---------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 203 | PMD | 16 | Qube-ji-Wandh | Garhi Yasin | Shikarpur | 0.695 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | Quota | 17 | Yar Muhammad Kolachi | Lakhi | Shikarpur | 0.142 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 18 | Muhammad Bux Jatoi | Lakhi | Shikarpur | 0.394 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 19 | Mai Jamri | Lakhi | Shikarpur | 0.74 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 20 | Sheeral Badani | Lakhi | Shikarpur | 0.447 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 21 | Dil Murad Lohar | Lakhi | Shikarpur | 0.465 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 22 | Joungle Jat | Lakhi | Shikarpur | 0.453 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 23 | Qadir Bux Brohi | Lakhi | Shikarpur | 0.238 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 24 | Chandeno Qumb | Lakhi | Shikarpur | 0.446 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 25 | Ghulam Sarwar Mirbhar | Lakhi | Shikarpur | 0.776 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 26 | Nazar Muhammad Jagirani | Lakhi | Shikarpur | 0.465 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 27 | Ghulam Hussain Jalbani | Lakhi | Shikarpur | 0.399 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 28 | Malhar Shaikh | Lakhi | Shikarpur | 0.33 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 29 | Begho Jakhro / Bashique Jakhro | Garhi Yasin | Shikarpur | 0.908 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 30 | Mirza Jaffery (A.Rasool Jaffery) | Garhi Yasin | Shikarpur | 1.358 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 31 | Dakeran Jeho | Garhi Yasin | Shikarpur | 0.292 | | Mar-2003 | 100% | 01-2004 | Completed |
| 203 | | 32 | Ali Muhammad Jalbani | Garhi Yasin | Shikarpur | 0.373 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 33 | More Khan Umerani | Garhi Yasin | Shikarpur | 0.205 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 34 | Jageer Shaikh | Garhi Yasin | Shikarpur | 0.338 | | Mar-2003 | 100% | 01-2004 | Completed |
| 203 | | 35 | Haji Muhammad Nawaz Marfani | Garhi Yasin | Shikarpur | 1.265 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 36 | Peer Jo Goth | Garhi Yasin | Shikarpur | 0.975 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 37 | Gulab Kehar | Garhi Yasin | Shikarpur | 0.582 | | Mar-2003 | 100% | 01-2004 | Completed |
| 203 | | 38 | Wazi Ali Marfani/Tufail Marfani/Kando Marfani | Garhi Yasin | Shikarpur | 1.246 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 39 | Mandhu Ji Wand | Garhi Yasin | Shikarpur | 0.961 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 40 | Sakhlo Jageerani | Lakhi | Shikarpur | 0.5835 | | Mar-2003 | 100% | 05-2004 | Completed |
| 203 | | 41 | Liaquat Mehar | Lakhi | Shikarpur | 0.107 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 42 | Peror Shah | Lakhi | Shikarpur | 0.541 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 43 | Gulsher Jageerani | Lakhi | Shikarpur | 0.3329 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 44 | Rais Mushtaq Mehar | Lakhi | Shikarpur | 0.29 | | Mar-2003 | 100% | 04-2004 | Completed |
| 203 | | 45 | Habibullah Mehar near Budh | Lakhi | Shikarpur | 0.127 | | Mar-2003 | 100% | 04-2004 | Completed |
| Total | | | | | | 29.953 | 0 | | | | |

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|-------------|--------------|-------------------------------|----------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 203 | Consty. | 1 | Karam Ali Khan Brohi | Lakhi | Shikarpur | 0.5637 | | Mar-2005 | 100% | 03-2005 | Completed |
| 203 | Quota | 2 | Pir Bux Brohi | Garhi Yasin | Shikarpur | 0.398 | | Mar-2005 | 100% | 03-2005 | Completed |
| 203 | | 3 | Himat Khan Kamario | Garhi Yasin | Shikarpur | | 0.69921 | Mar-2005 | | | |
| 203 | | 4 | Momin Mahar near Chadho Labano | Shikarpur | Shikarpur | 0.1092 | | Mar-2005 | 100% | 03-2005 | Completed |
| 203 | | 5 | Kabar Brohi | Shikarpur | Shikarpur | | 0.71757 | Mar-2005 | | | |
| | | | | | Total | 1.0709 | 1.41678 | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |

Abstract for the Month of 03/2005

NA-203

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 8.7528 | 13 | 11 | 2 |
| 2 | Prime Minister Directive | 30.00 | 45 | 45 | 0 |
| | Total | 38.7528 | 58 | 56 | 2 |

**STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005**

Name of Company.....
Name of MNA /Other.....
NA-Constituency No.....
Rs in Million

HESCO
Mr. Muhammad Anwar Bhutto
NA-204

No. of villages = **02**
Funds Released = **Rs. 0.7004 Million (10-02-05)**

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|---------|--------------|-------------------------------|--------------|-------------|------------|------------|---------|
| | | | | | | Comp. | U/Prog. | | | | |
| | | | | | | | | | | | |
| 204 | Consty. | 1 | Muhammad Bux Shahni | Larkana | Larkana | | 0.506 | May-2005 | | | |
| 204 | Quota | 2 | Tapedar Ghulam Ullah Khan Mughari | Larkana | Larkana | | 0.194 | May-2005 | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | Total | 0.000 | 0.700 | | | | |
| | | | | | | | | | | | |

| Abstract for the Month of 03/2005 | | | | | | | |
|-----------------------------------|--|--|--------------------------|-----------------------|------------------|-----------|----------|
| NA-204 | | | | | | | |
| Sr. No. | | | Description | Allocation in Million | Schemes Approved | Completed | Balance |
| 1 | | | Constituency Quota | 0.7004 | 2 | 0 | 2 |
| 2 | | | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | | | Total | 0.7004 | 2 | 0 | 2 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
Mr. Khalid Iqbal Memon
NA-206

No. of villages = 01+01+01= 03
 Funds Released = Rs. 0.185 Million (17-04-04)
 Rs. 0.782 Million (25-05-04)
 Rs. 1.199 Million (27-11-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------------|---------|------------------------------------|--------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 206 | Consty. Quota | 1 | Abul Karim Shaikh | Kamber | Larkana | 0.176 | | Jun-2004 | 100% | 05-2004 | Completed |
| 206 | Consty. Quota | 2 | Karim Dino | Kamber | Larkana | 0.727 | | Aug-2004 | 100% | 12-2004 | Completed |
| 206 | | 3 | Khatir Khan Chandio | Warah | Larkana | | 1.199 | Feb-2005 | | | |
| | | | | | Total | 0.903 | 1.199 | | | | |

| Abstract for the Month of 03/2005 | | | | | | | |
|-----------------------------------|--|--|--------------------------|-----------------------|------------------|-----------|----------|
| NA-206 | | | | | | | |
| Sr. No. | | | Description | Allocation in Million | Schemes Approved | Completed | Balance |
| 1 | | | Constituency Quota | 2.166 | 3 | 2 | 1 |
| 2 | | | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | | | Total | 2.166 | 3 | 2 | 1 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005

Name of Company..... HESCO **No. of villages = 09+14+02**
Name of MNA /Other..... Mir Aijaz Hussain Jakhrani **02++01= 28**
NA-Constituency No..... NA-208 **Funds Released =** Rs. 4.854 Million (18-09-03)
Rs in Million Rs. 6.140 Million (26-04-04)
Rs. 0.5754 Million (13-07-04)
Rs. 0.069 Million (15-10-04)
Rs. 0.996 Million (11-03-05)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|---|--------------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 208 | Consty. | 1 | Ali Nawaz / Khalid Jakhrani | Jacobabad | Jacobabad | 1.631 | | Nov-2003 | 100% | 09-2004 | Completed |
| 208 | Quota | 2 | Deenari Mengal | Jacobabad | Jacobabad | 0.380 | | | 100% | 10-2003 | Completed |
| 208 | | 3 | Puibil Machi | Jacobabad | Jacobabad | 0.580 | | | 100% | 10-2003 | Completed |
| 208 | | 4 | Safar Ali Jakhrani | Jacobabad | Jacobabad | 0.370 | | | 100% | 10-2003 | Completed |
| 208 | | 5 | Arsallah Khan Domki / Qadir Bux Tallani | Jacobabad | Jacobabad | 0.633 | | | 100% | 10-2004 | Completed |
| 208 | | 6 | Amanullah Pathan | Jacobabad | Jacobabad | 0.588 | | | 100% | 10-2003 | Completed |
| 208 | | 7 | Kalati Talani | Jacobabad | Jacobabad | 0.250 | | | 100% | 10-2003 | Completed |
| 208 | | 8 | Haji Anwar Ali Jakhrani | Garhi Khairo | Jacobabad | 0.364 | | Nov-2003 | 100% | 11-2003 | Completed |
| 208 | | 9 | Mir Muhammad Brohi | Garhi Khairo | Jacobabad | 0.318 | | | 100% | 10-2003 | Completed |
| | | | | | Total | 5.114 | 0.000 | | | | |
| 208 | Consty. | 1 | Muhammad Anwar Thaheem | Jacobabad | Jacobabad | 0.191 | | Jul-2004 | 100% | 07-2004 | Completed |
| 208 | Quota | 2 | Fareed Katohar | Jacobabad | Jacobabad | 0.349 | | Jul-2004 | 100% | 07-2004 | Completed |
| 208 | | 3 | Ali Sher Jakhrani | Jacobabad | Jacobabad | 0.304 | | Jul-2004 | 100% | 08-2004 | Completed |
| 208 | | 4 | Darya Khan Jakhrani | Jacobabad | Jacobabad | 0.362 | | Jul-2004 | 100% | 07-2004 | Completed |
| 208 | | 5 | Muhammad Ismail Brohi | Jacobabad | Jacobabad | 0.416 | | Jul-2004 | 100% | 07-2004 | Completed |
| 208 | | 6 | Jani Wand Burriro | Garhi Khairo | Jacobabad | 0.422 | | Jul-2004 | 100% | 07-2004 | Completed |
| 208 | | 7 | Abdul Nabi Brohi | Garhi Khairo | Jacobabad | 0.210 | | Jul-2004 | 100% | 02-2005 | Completed |
| 208 | | 8 | Shafi Muhammad Brohi | Garhi Khairo | Jacobabad | 0.300 | | Jul-2004 | 100% | 07-2004 | Completed |
| 208 | | 9 | Niaz Ali Deenari | Garhi Khairo | Jacobabad | | 0.393 | Jul-2004 | | | |
| 208 | | 10 | Mir Aijaz Jakhrani | Thull | Jacobabad | 0.545 | | Jul-2004 | 100% | 08-2004 | Completed |
| 208 | | 11 | Khlar Muhammad Waghon | Jacobabad | Jacobabad | 0.839 | | Jul-2004 | 100% | 08-2004 | Completed |
| 208 | | 12 | Karim Bux Bhatti | Jacobabad | Jacobabad | 0.475 | | Jul-2004 | 100% | 12-2004 | Completed |

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|--|--------------|--------------|-------------------------------|---------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 208 | Consty. | 13 | Hazoor Bux Bhatti | Jacobabad | Jacobabad | 0.291 | | Jul-2004 | 100% | 07-2004 | Completed |
| 208 | Quota | 14 | Gul Hassan | Jacobabad | Jacobabad | | 0.220 | Jul-2004 | | | |
| | | | | | | | | | | | |
| | | | | | Total | 4.704 | 0.613 | | | | |
| 208 | Consty. | 1 | Nawab Khan Rind | Garhi Kahiro | Jacobabad | 0.418 | | Oct-2004 | 100% | 02-2005 | Completed |
| 208 | Quota | 2 | Ghulam Abbas Jakhrani | Jacobabad | Jacobabad | 0.126 | | Oct-2004 | 100% | 10-2004 | Completed |
| | | | | | | | | | | | |
| | | | | | Total | 0.543 | 0.000 | | | | |
| 208 | Consty. | 1 | Noor Rehman Jakhrani | Jacobabad | Jacobabad | 0.357 | | Jan-2005 | 100% | 03-2005 | Completed |
| 208 | Quota | 2 | Saleem Pur Band | Jacobabad | Jacobabad | | 0.682 | Jan-2005 | | | |
| | | | | | | | | | | | |
| | | | | | Total | 0.357 | 0.682 | | | | |
| 208 | Consty. | 1 | installation of 3x200 KVA Transformer at Garhi Khairo City | Garhi Khairo | Jacobabad | | 0.996 | Jun-2005 | | | |
| | Quota | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |

Abstract for the Month of 03/2005

NA-208

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 12.5654 | 28 | 24 | 4 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | | | | | |
| | Total | 12.5654 | 28 | 24 | 4 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005

Name of Company.....

HESCO

No. of villages = 18 + 03 = 21

Name of MNA /Other.....

Mir Hazar Khan Bijarani

NA-Constituency No.....

NA-209

Funds Released = Rs. 9.9035 Million (23-05-04)

Rs in Million

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|-----------|-----------|-------------------------------|---------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 209 | Consty. | 1 | Shakloo / Yaqoob Sahalkani | Jacobabad | Jacobabad | 0.461 | | Aug-2004 | 100% | 12-2004 | Completed |
| 209 | Quota | 2 | Nawab / Amer Bux Jafferri | Jacobabad | Jacobabad | 0.391 | | Aug-2004 | 100% | 07-2004 | Completed |
| 209 | | 3 | Shahnawaz Essani | Jacobabad | Jacobabad | 0.425 | | Aug-2004 | 100% | 10-2004 | Completed |
| 209 | | 4 | Azad Gishkori | Kandhkot | Jacobabad | 0.263 | | Aug-2004 | 100% | 08-2004 | Completed |
| 209 | | 5 | Ghulam Qadir Mirani | Kandhkot | Jacobabad | 0.259 | | Aug-2004 | 100% | 07-2004 | Completed |
| 209 | | 6 | Riasat Galoto | Kandhkot | Jacobabad | 0.539 | | Aug-2004 | 100% | 08-2004 | Completed |
| 209 | | 7 | Alam Din Galoto | Kandhkot | Jacobabad | 0.179 | | Aug-2004 | 100% | 12-2004 | Completed |
| 209 | | 8 | Khuda Bux Galoto | Kandhkot | Jacobabad | 0.483 | | Aug-2004 | 100% | 01-2005 | Completed |
| 209 | | 9 | Matwalo / Rabani | Kandhkot | Jacobabad | 0.566 | | Aug-2004 | 100% | 02-2005 | Completed |
| 209 | | 10 | Misri Sabzoi | Kandhkot | Jacobabad | 0.454 | | Aug-2004 | 100% | 12-2004 | Completed |
| 209 | | 11 | Shah Bux Rind | Kandhkot | Jacobabad | 0.497 | | Aug-2004 | 100% | 03-2005 | Completed |
| 209 | | 12 | Phar Din Brohi | Kandhkot | Jacobabad | | 0.422 | Aug-2004 | | | |
| 209 | | 13 | Mureed Khan Jafferri | Kandhkot | Jacobabad | 0.359 | | Aug-2004 | 100% | 02-2005 | Completed |
| 209 | | 14 | Mubarak Bakhrani | Kandhkot | Jacobabad | 0.192 | | Aug-2004 | 100% | 02-2005 | Completed |
| 209 | | 15 | Muhammad Umer Jakhrani | Kandhkot | Jacobabad | 0.586 | | Aug-2004 | 100% | 12-2004 | Completed |
| 209 | | 16 | Saifal Jakhrani | Kandhkot | Jacobabad | 0.596 | | Aug-2004 | 100% | 01-2005 | Completed |
| 209 | | 17 | Badal Bhangwar | Kandhkot | Jacobabad | 0.352 | | Aug-2004 | 100% | 06-2004 | Completed |
| 209 | | 18 | Allah Dino Sabzoi | Kandhkot | Jacobabad | 0.460 | | Aug-2004 | 100% | 02-2005 | Completed |
| | | | | | | | | | | | |
| | | | | | | | | | | | |

Contd...Page No: 2.

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|----------|-----------|-------------------------------|---------|-------------|------------|------------|---------|
| | | | | | | Comp. | U/Prog. | | | | |
| 209 | Consty. | 1 | Baboo / Khadim Jaffery | Kandhkot | Jacobabad | | 0.961 | May-2005 | | | |
| 209 | Quota | 2 | Ali Nawaz Jakhrani | Kandhkot | Jacobabad | | 0.675 | May-2005 | | | |
| 209 | | 3 | Lal Khan Rind | Kandhkot | Jacobabad | | 0.710 | May-2005 | | | |
| | | | | | | | | | | | |
| | | | | | Total | 7.062 | 2.768 | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |

Abstract for the Month of 03/2005**NA-209**

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 9.9035 | 21 | 17 | 4 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 9.9035 | 21 | 17 | 4 |

AT THE END OF 31-03-2005

Name of Company.....

HESCO

No. of villages = **21**

Name of MNA /Other.....

Dr. Abdul Ghaffar Khan Jatoi

NA-Constituency No.....

NA-211

Funds Released = **Rs. 6.731 Million (05-03-04)**

Rs in Million

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|--------|---------|------------------------------------|------------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 211 | | 1 | Khair Muhammad Bouk | Moro | N.S.Feroze | 0.367 | | May-2004 | 100% | 07-2004 | Completed |
| 211 | | 2 | Aijaz Hussain Leghari | Moro | N.S.Feroze | 0.201 | | May-2004 | 100% | 07-2004 | Completed |
| 211 | | 3 | Gul Chandio | Moro | N.S.Feroze | 0.4 | | May-2004 | 100% | 07-2004 | Completed |
| 211 | | 4 | Sajan Chandio | Moro | N.S.Feroze | 0.175 | | May-2004 | 100% | 07-2004 | Completed |
| 211 | | 5 | Qasim Jaskani | Moro | N.S.Feroze | 0.253 | | May-2004 | 100% | 07-2004 | Completed |
| 211 | | 6 | Gul Muhammad Brahmani | Moro | N.S.Feroze | 0.345 | | May-2004 | 100% | 08-2004 | Completed |
| 211 | | 7 | Muhammad Ismail Khoso | Moro | N.S.Feroze | 0.571 | | May-2004 | 100% | 08-2004 | Completed |
| 211 | | 8 | New Goth | N.S.Feroze | N.S.Feroze | 0.121 | | May-2004 | 100% | 07-2004 | Completed |
| 211 | | 9 | Ali Muhamamd Chandio | N.S.Feroze | N.S.Feroze | 0.349 | | May-2004 | 100% | 07-2004 | Completed |
| 211 | | 10 | Noor Muhammad Korai | Moro | N.S.Feroze | 0.12 | | May-2004 | 100% | 07-2004 | Completed |
| 211 | | 11 | Haji Khan Korai | Moro | N.S.Feroze | 0.147 | | May-2004 | 100% | 07-2004 | Completed |
| 211 | | 12 | Ibrahim Korai | Moro | N.S.Feroze | 0.12 | | May-2004 | 100% | 07-2004 | Completed |
| 211 | | 13 | Syed Ghulam Shah Arazi | Moro | N.S.Feroze | 0.226 | | May-2004 | 100% | 08-2004 | Completed |
| 211 | | 14 | Sadiq Mallah | Moro | N.S.Feroze | 0.617 | | May-2004 | 100% | 07-2004 | Completed |
| 211 | | 15 | Akbar Machi | Moro | N.S.Feroze | 0.415 | | May-2004 | 100% | 07-2004 | Completed |
| 211 | | 16 | Rahim Shar | Moro | N.S.Feroze | | 0.458 | May-2004 | | | |
| 211 | | 17 | Sanwal Bohio | N.S.Feroze | N.S.Feroze | 0.282 | | May-2004 | 100% | 07-2004 | Completed |
| 211 | | 18 | Piaro Khan Mari | N.S.Feroze | N.S.Feroze | 0.471 | | May-2004 | 100% | 08-2004 | Completed |
| 211 | | 19 | Pathan Khan Jat | Bhiriya | N.S.Feroze | 0.335 | | May-2004 | 100% | 07-2004 | Completed |
| 211 | | 20 | Ali Haider Machi | Moro | N.S.Feroze | 0.218 | | May-2004 | 100% | 07-2004 | Completed |
| 211 | | 21 | Haji Gul Hassan Leghari | Moro | N.S.Feroze | 0.283 | | May-2004 | 100% | 11-2004 | Completed |
| | | | | | Total | 6.016 | 0.458 | | | | |

Abstract for the Month of 03/2005

NA-211

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 6.731 | 21 | 20 | 1 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 6.731 | 21 | 20 | 1 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
Syed Zafar Ali Shah
NA-212

No. of villages = 03+10+05= 18
 Funds Released = Rs. 1.515+0.453 = 1.968 Millior
 (18-09-2003 & 19-11-2003)
 Rs. 3.856 Million (11-06-04)
 Rs. 1.3775 Million (31-12-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|--|-----------|--------------|-------------------------------|----------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 212 | Consty. | 1 | Bhadur / Bhoro Suhag | Kandiyaro | N.S.Feroze | 0.438 | | | 100% | 12-2003 | Completed |
| 212 | Quota | 2 | Mevo Khan Siyal | Kandiyaro | N.S.Feroze | 0.816 | | Oct-2003 | 100% | 10-2003 | Completed |
| 212 | | 3 | Mohallah Umer Mahessar & Sultan Mahessar | Kandiyaro | N.S.Feroze | 0.432 | | | 100% | 04-2004 | Completed |
| | | | | | Total | 1.686 | 0 | | | | |
| 212 | Consty. | 1 | Muhallah Solangi of vill. Dhar Palli | Kandiyaro | N.S.Feroze | 0.404 | | Sep-2004 | 100% | 11-2004 | Completed |
| 212 | Quota | 2 | Mitho Siyal | Kandiyaro | N.S.Feroze | 0.245 | | Sep-2004 | 100% | 10-2004 | Completed |
| 212 | | 3 | Ahmed Ali Rajper | Kandiyaro | N.S.Feroze | 0.3749 | | Sep-2004 | 100% | 10-2004 | Completed |
| 212 | | 4 | Chanesar Almani | Kandiyaro | N.S.Feroze | 0.2228 | | Sep-2004 | 100% | 11-2004 | Completed |
| 212 | | 5 | Larik Minor Stop | Kandiyaro | N.S.Feroze | 0.1773 | | Sep-2004 | 100% | 10-2004 | Completed |
| 212 | | 6 | Behram Gopang & Others | Kandiyaro | N.S.Feroze | 0.376 | | Sep-2004 | 100% | 10-2004 | Completed |
| 212 | | 7 | Haji Pir Bux Brohi | Bhiriya | N.S.Feroze | 0.613 | | Sep-2004 | 100% | 10-2004 | Completed |
| 212 | | 8 | Lakkar Brohi | Bhiriya | N.S.Feroze | 0.1813 | | Sep-2004 | 100% | 10-2004 | Completed |
| 212 | | 9 | Umaid Ali Shah | Kandiyaro | N.S.Feroze | 0.1695 | | Sep-2004 | 100% | 10-2004 | Completed |
| 212 | | 10 | Gaji Siyal | Kandiyaro | N.S.Feroze | 0.385 | | Sep-2004 | 100% | 11-2004 | Completed |
| | | | | | Total | 3.1488 | 0 | | | | |

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|---|---------|--------------|-------------------------------|---------------|-------------|------------|------------|---------|
| | | | | | | Comp. | U/Prog. | | | | |
| 212 | Consty. | 1 | Khan Sahib | Bhiriya | N.S.Feroze | | 0.554 | Mar-2005 | | | |
| 212 | Quota | 2 | Baharo Chandio | Bhiriya | N.S.Feroze | | 0.1925 | Mar-2005 | | | |
| 212 | | 3 | Banho Khan Chandio | Bhiriya | N.S.Feroze | | 0.301 | Mar-2005 | | | |
| 212 | | 4 | Providing Transformer at vilage Shahdad Sial and Nabi Baksh Machi | Bhiriya | N.S.Feroze | | 0.082 | Mar-2005 | | | |
| 212 | | 5 | Haroon abad | Bhiriya | N.S.Feroze | | 0.248 | Mar-2005 | | | |
| | | | | | Total | 0 | 1.3775 | | | | |

Abstract for the Month of 03/2005

NA-212

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 7.2015 | 18 | 13 | 5 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 7.2015 | 18 | 13 | 5 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
Dr. Azra Fazal Pechuho
NA-213

No. of villages = 09+34+13=56
 Funds Released = Rs. 4.745 Million (22-09-03)
 Rs. 10.00 Million (15-12-03)
 Rs. 5.158 Million (14-03-05)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|--|-----------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 213 | Consty. | 1 | Lakhmir Colony Nr. Quaid-e-Awan University | Nawabshah | Nawabshah | 0.435 | | Nov-2003 | 100% | 11-2003 | Completed |
| 213 | Quota | 2 | Hakim Ali Mughari | Nawabshah | Nawabshah | 0.504 | | | 100% | 10-2003 | Completed |
| 213 | | 3 | Ali Akbar Bhatti | Nawabshah | Nawabshah | 0.448 | | Nov-2003 | 100% | 12-2003 | Completed |
| 213 | | 4 | Pir Bhadur Shah & Surrounding | Nawabshah | Nawabshah | 1.000 | | | 100% | 10-2003 | Completed |
| 213 | | 5 | Haji Loung Khan Lund | Nawabshah | Nawabshah | 0.256 | | | 100% | 10-2003 | Completed |
| 213 | | 6 | Kalhuri | Nawabshah | Nawabshah | 0.536 | | Nov-2003 | 100% | 11-2003 | Completed |
| 213 | | 7 | Haji Malhar Solangi | Nawabshah | Nawabshah | 0.260 | | Nov-2003 | 100% | 11-2003 | Completed |
| 213 | | 8 | Imam Bux Zardari | Nawabshah | Nawabshah | 0.452 | | Nov-2003 | 100% | 11-2003 | Completed |
| 213 | | 9 | Hadi Bux Jamali & Surrounding | Nawabshah | Nawabshah | 0.396 | | | 100% | 10-2003 | Completed |
| | | | | | Total | 4.287 | 0.000 | | | | |
| 213 | Consty. | 1 | Muhammad Yaqoob Bughio | Nawabshah | Nawabshah | 0.484 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | Quota | 2 | Ghulam Qadir Zardari | Nawabshah | Nawabshah | 0.543 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 3 | Akbar Mari | Nawabshah | Nawabshah | 0.878 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 4 | Ahmed Ali Khokhar | Nawabshah | Nawabshah | 0.223 | | Mar-2003 | 100% | 07-2004 | Completed |
| 213 | | 5 | Haji Abdul Karim Berhamani | Nawabshah | Nawabshah | 0.266 | | Mar-2003 | 100% | 07-2004 | Completed |
| 213 | | 6 | Ali Asghar Zardari | Nawabshah | Nawabshah | 0.116 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 7 | Pir Bux Chandio | Nawabshah | Nawabshah | 0.235 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 8 | Dost Ali Zardari | Nawabshah | Nawabshah | 0.113 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 9 | Soomar Khan Solangi | Nawabshah | Nawabshah | 0.182 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 10 | Saindad Magasi | Nawabshah | Nawabshah | 0.199 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 11 | Pabooro | Nawabshah | Nawabshah | 0.541 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 12 | Muhammad Hassan Zardari | Nawabshah | Nawabshah | 0.074 | | Mat-2003 | 100% | 04-2004 | Completed |

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|--------|---------|--|-----------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 213 | | 13 | Ghulam Sarwar Mari Mohl. Gul Mir Mari | Nawabshah | Nawabshah | 0.637 | | Mar-2003 | 100% | 05-2004 | Completed |
| 213 | | 14 | Mir Nizar Talpur & Rais Kando Khan Chandio | Nawabshah | Nawabshah | 0.691 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 15 | Abdullah Zardari | Nawabshah | Nawabshah | 0.282 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 16 | Niaz Hussain Brohi & Ali Akbar | Nawabshah | Nawabshah | 0.183 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 17 | Abdul Razak Kaloi | Nawabshah | Nawabshah | 0.322 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 18 | Hussain Bux Chandio | Nawabshah | Nawabshah | 0.177 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 19 | Sohbani Mari / Rawat Khan Mari | Nawabshah | Nawabshah | 0.540 | | Mar-2003 | 100% | 07-2004 | Completed |
| 213 | | 20 | Fida Hussain Mirani | Nawabshah | Nawabshah | 0.161 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 21 | Haji Moonadal Gabool | Nawabshah | Nawabshah | 0.542 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 22 | Suhrab Khan Jamali | Nawabshah | Nawabshah | 0.248 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 23 | Hayat Lashari | Nawabshah | Nawabshah | 0.074 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 24 | Muhammad Bachal Zardari | Nawabshah | Nawabshah | 0.217 | | Mar-2003 | 100% | 09-2004 | Completed |
| 213 | | 25 | Ali Hassan Gorchani & Surrounding K.M.Brohi / Paryal Dahri | Nawabshah | Nawabshah | 0.153 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 26 | Ghous Bux Jamali | Nawabshah | Nawabshah | 0.064 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 27 | Abdul Samee Khalid | Nawabshah | Nawabshah | 0.190 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 28 | Raja Ali Shah | Nawabshah | Nawabshah | 0.185 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 29 | Haji Muhammad Umer Brohi | Nawabshah | Nawabshah | 0.132 | | Mar-2003 | 100% | 04-2004 | Completed |
| 213 | | 30 | Rahim Bux Brohi | Nawabshah | Nawabshah | 0.505 | | Mar-2003 | 100% | 05-2004 | Completed |
| 213 | | 31 | Ghulam Hyder Shah Colony | Nawabshah | Nawabshah | 0.249 | | Mar-2003 | 100% | 05-2004 | Completed |
| 213 | | 32 | Mehran Colony | Nawabshah | Nawabshah | 0.235 | | Mar-2003 | 100% | 09-2004 | Completed |
| 213 | | 33 | Zardari Colony | Nawabshah | Nawabshah | 0.305 | | Mar-2003 | 100% | | Completed |
| 213 | | 34 | Ghulam Nabi Zardari | Nawabshah | Nawabshah | 0.163 | | Mar-2003 | 100% | 04-2004 | Completed |
| | | | | | Total | 10.109 | 0.000 | | | | |

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|---|-----------|--------------|-------------------------------|--------------|-------------|------------|------------|---------|
| | | | | | | Comp. | U/Prog. | | | | |
| 213 | Consty. | 1 | Jeendo Merasi | Nawabshah | Nawabshah | | 0.570 | Jun-2005 | | | |
| 213 | Quota | 2 | Pir Bux Brohi | Nawabshah | Nawabshah | | 0.587 | Jun-2005 | | | |
| 213 | | 3 | Munawar Ali Zardari | Nawabshah | Nawabshah | | 0.611 | Jun-2005 | | | |
| 213 | | 4 | Din Muhammad Chandio | Nawabshah | Nawabshah | | 0.316 | Jun-2005 | | | |
| 213 | | 5 | Sultan Khan Rind | Nawabshah | Nawabshah | | 0.096 | Jun-2005 | | | |
| 213 | | 6 | Jumo Khan Rind Muhallah Noor Muhammad She | Nawabshah | Nawabshah | | 0.605 | Jun-2005 | | | |
| 213 | | 7 | Muhammad Bachal Bhangwar | Nawabshah | Nawabshah | | 0.085 | Jun-2005 | | | |
| 213 | | 8 | Menhal Sethar | Nawabshah | Nawabshah | | 0.940 | Jun-2005 | | | |
| 213 | | 9 | Sohbat Chandio | Nawabshah | Nawabshah | | 0.291 | Jun-2005 | | | |
| 213 | | 10 | Muhammad Achar Zardari | Nawabshah | Nawabshah | | 0.108 | Jun-2005 | | | |
| 213 | | 11 | Gul Muhammad Mashori | Nawabshah | Nawabshah | | 0.477 | Jun-2005 | | | |
| 213 | | 12 | Ghulam Mustafa Brohi | Nawabshah | Nawabshah | | 0.292 | Jun-2005 | | | |
| 213 | | 13 | Tayab Keerio | Nawabshah | Nawabshah | | 0.180 | Jun-2005 | | | |
| | | | | | | | | | | | |
| | | | | | Total | 0.000 | 5.158 | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |

Abstract for the Month of 03/2005

NA-213

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|-----------|
| 1 | Constituency Quota | 19.903 | 56 | 43 | 13 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 19.903 | 56 | 43 | 13 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005

Name of Company.....

HESCO

No. of villages = 08

Name of MNA /Other.....

Syed Ghulam Mustafa Shah

NA-Constituency No.....

NA-214

Funds Released = Rs. 4.273 Million (13-07-04)

Rs in Million

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|--------------------------------------|-----------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 214 | Consty. | 1 | Alam Khan Jalbani | Sakrand | Nawabshah | 0.8921 | | Oct-2004 | 100% | 12-2004 | Completed |
| 214 | Quota | 2 | Naik Muhammad | Doulatpur | Nawabshah | 0.149 | | Oct-2004 | 100% | 12-2004 | Completed |
| 214 | | 3 | Mehan Khan Marri | Sakrand | Nawabshah | 0.319 | | Oct-2004 | 100% | 10-2004 | Completed |
| 214 | Consty. | 4 | Ali Muhammad Rind | Doulatpur | Nawabshah | 0.386 | | Oct-2004 | 100% | 11-2004 | Completed |
| 214 | Quota | 5 | Lakhoo Bughio | Doulatpur | Nawabshah | 0.5638 | | Oct-2004 | 100% | 10-2004 | Completed |
| 214 | | 6 | Dost Ali Marri | Sakrand | Nawabshah | | 0.535 | Oct-2004 | | | |
| 214 | | 7 | Ali Muhammad Kolachi near Kazi Ahmed | Doulatpur | Nawabshah | 0.2207 | | Oct-2004 | 100% | 10-2004 | Completed |
| 214 | | 8 | Neak Ahmed Khoso | Sakrand | Nawabshah | 0.363 | | Oct-2004 | 100% | 12-2004 | Completed |
| | | | | | Total | 2.8936 | 0.535 | | | | |

Abstract for the Month of 03/2005

NA-212

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|--------------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 4.273 | 8 | 7 | 1 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| Total | | 4.273 | 8 | 7 | 1 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005

Name of Company.....
Name of MNA /Other.....
NA-Constituency No.....
Rs in Million

HESCO
Mr. Manzoor Hussain Wassan
NA-215

No. of villages = 10+15+07+03=35
Funds Released = Rs. 4.994 Million (18-09-03)
Rs. 7.535 Million (22-12-03)
Rs. 0.0245 Million (13-07-04)
Rs. 1.819 Million (31-12-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|--|----------|----------|-------------------------------|---------|-------------|------------|------------|---------------------|
| | | | | | | Comp. | U/Prog. | | | | |
| 215 | Consty. | 1 | Muhammad Bachal Mallah | Kot Diji | Khairpur | 0.698 | | | 100% | 10-2003 | Completed |
| 215 | Quota | 2 | Bakshan Khan Burdi | Kot Diji | Khairpur | 0.771 | | | 100% | 10-2003 | Completed |
| 215 | | 3 | Ali Dino Burdi | Kot Diji | Khairpur | 0.724 | | | 100% | 09-2003 | Completed |
| 215 | | 4 | Jamaluddin Kanasro | Kot Diji | Khairpur | 0.360 | | | 100% | 09-2003 | Completed |
| 215 | | 5 | Muhammad Chuttal Khaskheli | Khairpur | Khairpur | 0.320 | | | 100% | 09-2003 | Completed |
| 215 | | 6 | Bathero Sonyo | Kot Diji | Khairpur | 0.928 | | | 100% | 10-2003 | Completed |
| 215 | | 7 | Mail Ujjan | Kot Diji | Khairpur | 0.438 | | | 100% | 09-2003 | Completed |
| 215 | | 8 | Iqbal Jogi | Khairpur | Khairpur | 0.325 | | | 100% | 09-2003 | Completed |
| 215 | | 9 | Haji Rab Nawaz Hussain | Nara | Khairpur | | 0.248 | Nov-2003 | 0% | | Out of Constituency |
| 215 | | 10 | Zamir Ahmed Shaikh | Khairpur | Khairpur | 0.182 | | | 100% | 09-2003 | Completed |
| 215 | | 11 | Sawan Khan Channa, Alam Shah Shabad Ali Bhutto & Mohlk. Ali Dad Gopang | Kot Diji | Khairpur | 0.710 | | Mar-2004 | 100% | 04-2004 | Completed |
| 215 | | 12 | Hakim Ali Ujjan | Kot Diji | Khairpur | 0.308 | | Mar-2004 | 100% | 04-2004 | Completed |
| 215 | | 13 | Haji Palyo Khawaja | Kot Diji | Khairpur | 0.551 | | Mar-2004 | 100% | 04-2004 | Completed |
| 215 | | 14 | Meenhal Khan | Kot Diji | Khairpur | 0.243 | | Mar-2004 | 100% | 04-2004 | Completed |
| 215 | | 15 | Ahdi Khan Wassan | Kot Diji | Khairpur | | 0.607 | Mar-2004 | | | Already electrified |
| 215 | | 16 | Rasool Bux Wassan | Kot Diji | Khairpur | 0.368 | | Mar-2004 | 100% | 04-2004 | Completed |
| 215 | | 17 | Allah Bux Katohar | Kot Diji | Khairpur | 0.295 | | Mar-2004 | 100% | 04-2004 | Completed |
| 215 | | 18 | Mumtaza Siddiqui Rajper & Muhallah | Kot Diji | Khairpur | 0.586 | | Mar-2004 | 100% | 04-2004 | Completed |
| 215 | | 19 | Allah Bux Burdi | Kot Diji | Khairpur | 0.388 | | Mar-2004 | 100% | 04-2004 | Completed |
| 215 | | 20 | Ishaque Kandhro | Kot Diji | Khairpur | 0.743 | | Mar-2004 | 100% | 04-2004 | Completed |
| 215 | | 21 | Sukhio Ujjan & Mohl. Koral | Kot Diji | Khairpur | 0.863 | | Mar-2004 | 100% | 04-2004 | Completed |
| 215 | | 22 | Gulsher Kanasro | Kot Diji | Khairpur | 0.536 | | Mar-2004 | 100% | 04-2004 | Completed |

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|----------|---------|---|----------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 215 | Consty. | 23 | Jan Muhammad Lashari / Muhammad Rahib Las | Khairpur | Khairpur | 0.588 | | Mar-2004 | 100% | 04-2004 | Completed |
| 215 | Quota | 24 | Ranjho Khan Gabool | Khairpur | Khairpur | 0.562 | | Mar-2004 | 100% | 04-2004 | Completed |
| 215 | | 25 | Imam Bux Shaikh | Khairpur | Khairpur | 0.187 | | Mar-2004 | 100% | 04-2004 | Completed |
| | | | | | Total | 11.674 | 0.855 | | | | |
| 215 | Consty. | 1 | Meenhal Ujjan | Kot Diji | Khairpur | 0.437 | | Oct-2004 | 100% | 10-2004 | Completed |
| 215 | Quota | 2 | Sadaro Ujjan | Kot Diji | Khairpur | 0.214 | | Oct-2004 | 100% | 11-2004 | Completed |
| 215 | (Saving) | 3 | Loung Gopang | Khairpur | Khairpur | 0.391 | | Oct-2004 | 100% | 10-2004 | Completed |
| 215 | | 4 | Habibabad | Kot Diji | Khairpur | 0.268 | | Oct-2004 | 100% | 12-2004 | Completed |
| 215 | | 5 | Karim Bux Brohi | Kot Diji | Khairpur | 0.159 | | Oct-2004 | 100% | 01-2005 | Completed |
| 215 | | 6 | Yar Muhammad Wassan Karim Dino Wassan & Younus Wassan | Kot Diji | Khairpur | 0.640 | | Oct-2004 | 100% | 10-2004 | Completed |
| 215 | | 7 | Khadim Hussain and Haji Jiskani | Kot Diji | Khairpur | 0.362 | | Oct-2004 | 100% | 11-2004 | Completed |
| | | | | | Total | 2.470 | 0.000 | | | | |
| 215 | | 1 | Ali Hassan Kathio | Kot Diji | Khairpur | | 0.250 | Mar-2005 | | | |
| 215 | | 2 | Langah Channa | Khairpur | Khairpur | | 0.479 | Mar-2005 | | | |
| 215 | | 3 | Izat Machi | Kot Diji | Khairpur | | 1.090 | Mar-2005 | | | |
| | | | | | Total | 0.000 | 1.819 | | | | |

Abstract for the Month of 03/2005

NA-215

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 14.3725 | 35 | 31 | 4 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 14.3725 | 35 | 31 | 4 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003

AT THE END OF 31-03-2005

Name of Company.....

HESCO

No. of villages = 04+17+05=26

Name of MNA /Other.....

Mr. Javed Ali Shah

NA-Constituency No.....

NA-216

Funds Released = Rs. 2.666 Million (16-09-03)

Rs in Million

Rs. 8.138 Million (17-04-04)

Rs. 2.096 Million (24-05-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|--------------|--------------|-------------------------------|---------|-------------|------------|------------|---------------------|
| | | | | | | Comp. | U/Prog. | | | | |
| | | | | | | | | | | | |
| 216 | Consty. | 1 | Muhammad Aqil Ghangro | Thari Mirwah | Khairpur | | 0.543 | Duplicate* | | | Already electrified |
| 216 | Quota | 2 | Talib Shar | Faiz Gunj | Khairpur | 0.469 | | | 100% | 09-2003 | Completed |
| 216 | | 3 | Dargah Shamsuddin | Faiz Gunj | Khairpur | 0.549 | | | 100% | 09-2003 | Completed |
| 216 | | 4 | Ghulam Hussain Burdi | Thari Mirwah | Khairpur | 1.105 | | | 100% | 09-2003 | Completed |
| | | | | | | | | | | | |
| | | | | | Total | 2.123 | | | | | |
| 216 | Consty. | 1 | Muhamamd Paryal Rajper | Faiz Gunj | Khairpur | 0.187 | | July-2004 | 100% | 07-2004 | Completed |
| 216 | Quota | 2 | Moulvi Attaullah Arain | Faiz Gunj | Khairpur | 0.285 | | July-2004 | 100% | 06-2004 | Completed |
| 216 | | 3 | Muhammad Siddique Jat | Faiz Gunj | Khairpur | 0.313 | | July-2004 | 100% | 07-2004 | Completed |
| 216 | | 4 | Qalandar Bux Marri | Faiz Gunj | Khairpur | 0.103 | | July-2004 | 100% | 07-2004 | Completed |
| 216 | | 5 | Barkat Ali Mughal | Faiz Gunj | Khairpur | 0.208 | | July-2004 | 100% | 06-2004 | Completed |
| 216 | | 6 | Mitho Islami | Faiz Gunj | Khairpur | 0.465 | | July-2004 | 100% | 06-2004 | Completed |
| 216 | | 7 | Haji Awan | Faiz Gunj | Khairpur | 0.288 | | July-2004 | 100% | 06-2004 | Completed |
| 216 | | 8 | Haji Asghar Arain | Faiz Gunj | Khairpur | 0.322 | | July-2004 | 100% | 06-2004 | Completed |
| 216 | | 9 | Shahab Din Shah | Faiz Gunj | Khairpur | 0.766 | | July-2004 | 100% | 07-2004 | Completed |
| 216 | | 10 | Ajababad | Faiz Gunj | Khairpur | 0.643 | | July-2004 | 100% | 07-2004 | Completed |
| 216 | | 11 | Haji Ghulam Ali Shah | T.M. Wah | Khairpur | 0.86 | | July-2004 | 100% | 08-2004 | Completed |
| 216 | | 12 | Deengal Weesar | T.M. Wah | Khairpur | 1.058 | | July-2004 | 100% | 06-2004 | Completed |
| 216 | | 13 | Imam Din Bhatti | T.M. Wah | Khairpur | 0.283 | | July-2004 | 100% | 06-2004 | Completed |

Contd...Page No: 2.

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|--------|---------|---|------------|--------------|-------------------------------|----------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 216 | | 14 | Muhallah Jaskani, Vill. Dubi | T.M. Wah | Khairpur | 0.566 | | July-2004 | 100% | 07-2004 | Completed |
| 216 | | 15 | Amir Bux Bhutta | T.M. Wah | Khairpur | 0.948 | | July-2004 | 100% | 06-2004 | Completed |
| 216 | | 16 | Imam Bux Malik | T.M. Wah | Khairpur | 0.32 | | July-2004 | 100% | 06-2004 | Completed |
| 216 | | 17 | Talib Hussain Awan | T.M. Wah | Khairpur | 0.267 | | July-2004 | 100% | 06-2004 | Completed |
| | | | | | Total | 7.882 | 0 | | | | |
| 216 | | 1 | Hamid Fazal Ghangrhro | Mir Wah | Khairpur | 0.452 | | Aug-2004 | 100% | 07-2004 | Completed |
| 216 | | 2 | Misri Khan Burdi / Buledi | Mir Wah | Khairpur | 0.305 | | Aug-2004 | 100% | 07-2004 | Completed |
| 216 | | 3 | Mulla Khan Sambal (Moosan Shah) & Nawab Khan Lund | Mir Wah | Khairpur | 0.5219 | | Aug-2004 | 100% | 10-2004 | Completed |
| 216 | | 4 | Mubarak Haji, Theba and Rahpota | Sobho Dero | Khairpur | 0.642 | | Aug-2004 | 100% | 07-2004 | Completed |
| 216 | | 5 | Shafi Muhammad Burdi | Faiz Gunj | Khairpur | 0.177 | | Aug-2004 | 100% | 07-2004 | Completed |
| | | | | | Total | 2.0979 | 0 | | | | |

* Already approved in the quota of Pir Syed Fazal Ali Shah Jillani, MNA and electrified.

| Abstract for the Month of 03/2005 | | | | | | |
|-----------------------------------|--|--------------------------|-----------------------|------------------|-----------|----------|
| NA-216 | | | | | | |
| Sr. No. | | Description | Allocation in Million | Schemes Approved | Completed | Balance |
| 1 | | Constituency Quota | 12.84 | 26 | 26 | 0 |
| 2 | | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | | Total | 12.84 | 26 | 26 | 0 |

AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
 Syed Fazal Ali Shah Jillani
 NA-217

No. of villages = 08+15+01+05=29
 Funds Released = Rs. 4.989 Million (12-09-03)
 Rs. 8.339 Million (28-02-04)
 Rs. Saving Million (10-08-04)
 Rs. 3.139 Million (12-01-05)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|--|------------|--------------|-------------------------------|---------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 217 | Consty. | 1 | Shah Nawaz Ghangro | Mir Wah | Khairpur | 0.705 | | | 100% | 10-2003 | Completed |
| 217 | Quota | 2 | Chakar Waryaso & Muhallah | Sobho Dero | Khairpur | 1.060 | | | 100% | 10-2003 | Completed |
| 217 | | 3 | Koral Khan Khoro | Sobho Dero | Khairpur | 1.035 | | | 100% | 09-2003 | Completed |
| 217 | | 4 | Jan Muhammad Mangi | Kingri | Khairpur | 0.705 | | | 100% | 09-2003 | Completed |
| 217 | | 5 | Dur Muhammad Bhagut | Sobho Dero | Khairpur | 0.295 | | | 100% | 10-2003 | Completed |
| 217 | | 6 | M. Saddique Ulro | Kingri | Khairpur | 0.321 | | | 100% | 09-2003 | Completed |
| 217 | | 7 | Juman Shah | Sobho Dero | Khairpur | 0.538 | | | 100% | 09-2003 | Completed |
| 217 | | 8 | Fateh Muhammad | Kingri | Khairpur | 0.333 | | | 100% | 09-2003 | Completed |
| | | | | | Total | 4.991 | | | | | |
| 217 | Consty. | 1 | Burdi near (Mehtani (Zahro Bux Burdi) | Gambat | Khairpur | 0.812 | | May-2004 | 100% | 05-2004 | Completed |
| 217 | Quota | 2 | Ghulam Hyder Metlo (A/N Pannah Metlo) | Gambat | Khairpur | 0.365 | | May-2004 | 100% | 04-2004 | Completed |
| 217 | | 3 | Jam Mangnejo Mohl. Khan Muhammad & Mohl. Ghulam Qasim Mangnejo | Gambat | Khairpur | 0.415 | | May-2004 | 100% | 04-2004 | Completed |
| 217 | | 4 | Wahid Bux Hajano | Gambat | Khairpur | 0.506 | | May-2004 | 100% | 05-2004 | Completed |
| 217 | | 5 | Belhari Mahessar | Gambat | Khairpur | 0.371 | | May-2004 | 100% | 05-2004 | Completed |
| 217 | | 6 | Mithu Luk | Sobho Dero | Khairpur | 0.613 | | May-2004 | 100% | 05-2004 | Completed |
| 217 | | 7 | Pir Bhango & Shambani | Sobho Dero | Khairpur | 0.525 | | May-2004 | 100% | 05-2004 | Completed |
| 217 | | 8 | Dandai Narejo | Gambat | Khairpur | 0.237 | | May-2004 | 100% | 04-2004 | Completed |
| 217 | | 9 | Fakir Muhamamd Paryal Kalhoro (Mithal Kalhoro | Gambat | Khairpur | 0.252 | | May-2004 | 100% | 04-2004 | Completed |
| 217 | | 10 | Shadi Khan Chandio | Kingri | Khairpur | 0.593 | | May-2004 | 100% | 05-2004 | Completed |
| 217 | | 11 | Gumchi & Mohallah Achar Metla, Mullan & Mithrani & Qasim Metla | Kingri | Khairpur | 0.962 | | May-2004 | 100% | 05-2004 | Completed |
| 217 | | 12 | Wali Muhammad Bungalow & Muhallah Ghulam Hussain Kandhra | Kingri | Khairpur | 1.062 | | May-2004 | 100% | 05-2004 | Completed |

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|-------------------------------------|------------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 217 | Consty. | 13 | Wari Kalhoro | Sobho Dero | Khairpur | 0.379 | | May-2004 | 100% | 04-2004 | Completed |
| 217 | Quota | 14 | Budho Hattar | Sobho Dero | Khairpur | 0.687 | | May-2004 | 100% | 05-2004 | Completed |
| 217 | | 15 | Illahi Bux Brohi | Sobho Dero | Khairpur | 0.606 | | May-2004 | 100% | 05-2004 | Completed |
| 217 | | 16 | Bahzur, Baju Junejo, Jatoi & Janwry | Kingri | Khairpur | 0.432 | | | 100% | 12-2004 | Completed |
| | | | | | | | | | | | |
| | | | | | Total | 8.817 | 0.000 | | | | |
| 217 | Consty. | 1 | Janib Ali Bhambhro | Nara | Khairpur | | 1.177 | Apr-2005 | | | |
| 217 | Quota | 2 | Mian Khan (Abdul Nabi Shah) | Kingri | Khairpur | | 0.687 | Apr-2005 | | | |
| 217 | | 3 | Agan Khak Khaskheli | Sobho Dero | Khairpur | | 0.480 | Apr-2005 | | | |
| 217 | | 4 | Mian Da & Ali Bux Hisbani | Gambat | Khairpur | | 0.610 | Apr-2005 | | | |
| 217 | | 5 | Muhammad Essa Mallah | Gambat | Khairpur | | 0.185 | Apr-2005 | | | |
| | | | | | Total | 0.000 | 3.139 | | | | |
| | | | | | | | | | | | |

Abstract for the Month of 03/2005

NA-217

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 16.467 | 29 | 24 | 5 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 16.467 | 29 | 24 | 5 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
Syed Amir Ali Shah Jamote
NA-221

No. of villages = 06+02+01 = 09
 Funds Released = Rs. 2.780 Million (18-09-03)
 Rs. 1.000 Million (17-04-04)
 Rs. 0.121 Million (21-05-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|-----------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 221 | Consty. | 1 | Bachoo Kaloi | Hyderabad | Hyderabad | 0.471 | | | 100% | 10-2003 | Completed |
| 221 | Quota | 2 | Haji Khan Watto | Hyderabad | Hyderabad | 0.624 | | | 100% | 10-2003 | Completed |
| 221 | | 3 | Haji Kamil kaloi | Hyderabad | Hyderabad | 0.322 | | | 100% | 10-2003 | Completed |
| 221 | | 4 | Budho Khor | Hyderabad | Hyderabad | 0.660 | | | 100% | 10-2003 | Completed |
| 221 | | 5 | Hayat Khan Vighio | Hyderabad | Hyderabad | 0.277 | | | 100% | 09-2003 | Completed |
| 221 | | 6 | Fateh Muhammad Dhamach | Hyderabad | Hyderabad | 0.308 | | | 100% | 10-2003 | Completed |
| | | | | | Total | 2.662 | | | | | |
| 221 | Consty. | 1 | Murad Ali Khaskhlei | Hyderabad | Hyderabad | 0.205 | | Jun-2004 | 100% | 08-2004 | Completed |
| | Quota | 2 | Gul Muhammad Gopang | Hyderabad | Hyderabad | 0.775 | | Jun-2004 | 100% | 08-2004 | Completed |
| | | | | | Total | 0.980 | 0.000 | | | | |
| 221 | | 1 | Ghulam Hussain Kaleri | Hyderabad | Hyderabad | 0.122 | | Aug-2004 | 100% | 10-2004 | Completed |
| | | | | | Total | 0.122 | 0.000 | | | | |

| Abstract for the Month of 03/2005 | | | | | | |
|-----------------------------------|--|--------------------------|-----------------------|------------------|-----------|----------|
| NA-221 | | | | | | |
| Sr. No. | | Description | Allocation in Million | Schemes Approved | Completed | Balance |
| 1 | | Constituency Quota | 3.901 | 9 | 9 | 0 |
| 2 | | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | | Total | 3.901 | 9 | 9 | 0 |

**STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005**

Name of Company.....
Name of MNA /Other.....
NA-Constituency No.....

HESCO
Syed Naveed Qamar
NA-222

No. of villages = **07+17+01+03**
07 = 35
Funds Released = Rs. 4.205+1.615 = 5.820 Millior
(18-09-2003 & 30-09-2003)
Rs. 7.7270 Million (06-01-04)
Rs. 4.2865 Million (31-12-04)
Rs. 0.71345 Million (03-03-05)

Rs in Million

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|-----------|-----------|-------------------------------|---------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 222 | Consty. | 1 | Wali Muhammad Rind | T.M.Khan | Hyderabad | 1.520 | | | 100% | 09-2003 | Completed |
| 222 | Quota | 2 | Khaskheli Huda Kut | T.M.Khan | Hyderabad | 1.035 | | | 100% | 10-2003 | Completed |
| 222 | | 3 | Abdul Ghafoor Punjabi | Hyderabad | Hyderabad | 1.650 | | | 100% | 10-2003 | Completed |
| 222 | | 4 | Muhammad Yousuf Girani | T.M.Khan | Hyderabad | 0.313 | | Dec-2003 | 100% | 12-2003 | Completed |
| 222 | | 5 | Mir Muzaffar Talpur | T.M.Khan | Hyderabad | 0.121 | | Dec-2003 | 100% | 12-2003 | Completed |
| 222 | | 6 | Sajid Shah | T.M.Khan | Hyderabad | 0.569 | | Dec-2003 | 100% | 12-2003 | Completed |
| 222 | | 7 | Haji Mehar Sathio | T.M.Khan | Hyderabad | 0.489 | | Dec-2003 | 100% | 12-2003 | Completed |
| 222 | | 8 | Bahawan Shah | Hyderabad | Hyderabad | 0.598 | | Mar-2004 | 100% | 06-2004 | Completed |
| 222 | | 9 | Hyder Brohi | Hyderabad | Hyderabad | 0.291 | | Mar-2004 | 100% | 05-2004 | Completed |
| 222 | | 10 | Usman Pattal | Hyderabad | Hyderabad | 0.446 | | Mar-2004 | 100% | 05-2004 | Completed |
| 222 | | 11 | Allah Jurio Shah | Hyderabad | Hyderabad | 0.302 | | Mar-2004 | 100% | 05-2004 | Completed |
| 222 | | 12 | Gull Muhammad Bhurgarii | Tando Jam | Hyderabad | 0.233 | | Mar-2004 | 100% | 04-2004 | Completed |
| 222 | | 13 | Sabu Uner | Tando Jam | Hyderabad | 0.294 | | Mar-2004 | 100% | 04-2004 | Completed |
| 222 | | 14 | Usman Lakho | Tando Jam | Hyderabad | 0.178 | | Mar-2004 | 100% | 04-2004 | Completed |
| 222 | | 15 | Juman Mahandro | T.M.Khan | Hyderabad | 0.515 | | Mar-2004 | 100% | 05-2004 | Completed |
| 222 | | 16 | Kalarpur | T.M.Khan | Hyderabad | 0.983 | | Mar-2004 | 100% | 08-2004 | Completed |
| 222 | | 17 | Qadir Bux & Juman Burriro | T.M.Khan | Hyderabad | 0.439 | | Mar-2004 | 100% | 04-2004 | Completed |
| 222 | | 18 | Bachaya Kourejo | T.M.Khan | Hyderabad | 0.275 | | Mar-2004 | 100% | 06-2004 | Completed |
| 222 | | 19 | Ali Muhammad Sammo & Hashim Samoo | T.M.Khan | Hyderabad | 0.503 | | Mar-2004 | 100% | 05-2004 | Completed |
| 222 | | 20 | Khamiso Noorani | T.M.Khan | Hyderabad | 0.471 | | Mar-2004 | 100% | 05-2004 | Completed |
| 222 | | 21 | Mattaro Jat | T.M.Khan | Hyderabad | 0.659 | | Mar-2004 | 100% | 05-2004 | Completed |
| 222 | | 22 | Gharibabad Muhallah Mulla Katyar | T.M.Khan | Hyderabad | 0.363 | | Mar-2004 | 100% | 05-2004 | Completed |

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|-----------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 222 | Consty. | 23 | Mirza Awan | T.M.Khan | Hyderabad | 0.290 | | Mar-2004 | 100% | 05-2004 | Completed |
| 222 | Quota | 24 | Adam Panhwar | T.M.Khan | Hyderabad | 0.381 | | Mar-2004 | 100% | 05-2004 | Completed |
| | | 25 | Muhammad Ali Nizamani | T.M.Khan | Hyderabad | 0.665 | | Aug-2004 | 100% | 12-2004 | Completed |
| | | | | | | | | | | | |
| | | | | | Total | 13.583 | 0.000 | | | | |
| 222 | Consty. | 1 | Haji Qasim Sand | T.M.Khan | Hyderabad | | 2.239 | Mar-2005 | | | |
| 222 | Quota | 2 | Gul Hassan Rind | T.M.Khan | Hyderabad | | 1.232 | Mar-2005 | | | |
| 222 | | 3 | Dargah Peryal | T.M.Khan | Hyderabad | | 0.816 | Mar-2005 | | | |
| | | | | | Total | 0.000 | 4.287 | | | | |
| 222 | Consty. | 1 | Mithan Sathio | T.M.Khan | Hyderabad | | 0.783 | Jun-2005 | | | |
| 222 | Quota | 2 | Nawab Yousif Talpur | T.M.Khan | Hyderabad | | 0.381 | Jun-2005 | | | |
| 222 | | 3 | Haji Noor Muhammad Brohi | Hyderabad | Hyderabad | | 0.867 | Jun-2005 | | | |
| 222 | | 4 | Haji Khan Paryar | Hyderabad | Hyderabad | | 0.112 | Jun-2005 | | | |
| 222 | | 5 | Muhammad Raheem Shah | T.M.Khan | Hyderabad | | 0.491 | Jun-2005 | | | |
| 222 | | 6 | Suleman Samoo | T.M.Khan | Hyderabad | | 0.174 | Jun-2005 | | | |
| 222 | | 7 | Daim Khan Rindh | Hyderabad | Hyderabad | | 1.377 | Jun-2005 | | | |
| | | | | | Total | 0.000 | 4.184 | | | | |

Abstract for the Month of 03/2005

NA-222

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|-----------|
| 1 | Constituency Quota | 18.54695 | 35 | 25 | 10 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 18.54695 | 35 | 25 | 10 |

**STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005**

Name of Company.....
Name of MNA /Other.....
NA-Constituency No.....
Rs in Million

HESCO
Mrs. Shamshad Sattar Bachani
NA-223

No. of villages = 12 + 20 = 32
Funds Released = Rs. 4.969 Million (12-09-03)
Rs. 0.448 Million (05-03-04)
Rs. 9.544 Million (25-05-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|-------------------------------------|---------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 223 | Consty. | 1 | Gul Muhammad Palli | T.A.Yar | Hyderabad | 0.340 | | | 100% | 10-2003 | Completed |
| 223 | Quota | 2 | Muhammad Hashim Hingoro | T.A.Yar | Hyderabad | 0.224 | | | 100% | 10-2003 | Completed |
| 223 | | 3 | Allah Rakhio Aqlani | T.A.Yar | Hyderabad | 0.178 | | | 100% | 09-2003 | Completed |
| 223 | | 4 | Majnoo Khan Loorani | T.A.Yar | Hyderabad | 0.792 | | Nov-2003 | 100% | 11-2003 | Completed |
| 223 | | 5 | Saeed Khan Leghari | T.A.Yar | Hyderabad | 0.319 | | | 100% | 10-2003 | Completed |
| 223 | | 6 | Jaffer Chanio | T.A.Yar | Hyderabad | 0.418 | | | 100% | 10-2003 | Completed |
| 223 | | 7 | Budhal Khan Leghari | T.A.Yar | Hyderabad | 0.300 | | | 100% | 10-2003 | Completed |
| 223 | | 8 | Ismail Halepoto | T.A.Yar | Hyderabad | 0.745 | | Nov-2003 | 100% | 04-2004 | Completed |
| 223 | | 9 | Haji Haroon Thahim | T.A.Yar | Hyderabad | 0.585 | | | 100% | 10-2003 | Completed |
| 223 | | 10 | Muhammad Siddique Makrani | T.A.Yar | Hyderabad | 0.767 | | | 100% | 04-2004 | Completed |
| 223 | | 11 | Mohabat Syed Bukhari | T.A.Yar | Hyderabad | 0.350 | | | 100% | 10-2003 | Completed |
| 223 | | 12 | Allahdino Machee | T.A.Yar | Hyderabad | 0.180 | | | 100% | 09-2003 | Completed |
| | | | | | | | | | | | |
| | | | | | Total | 5.198 | 0.000 | | | | |
| 223 | Consty. | 1 | Tablighi Markaz Haji Noor Nabi Farm | T.A.Yar | Hyderabad | 0.266 | | Aug-2004 | 100% | 09-2004 | Completed |
| 223 | Quoita | 2 | Khuda Bux Thebo | T.A.Yar | Hyderabad | | 1.232 | May-2005 | | | Replaced |
| 223 | | 3 | Sachal Nagar (Bheel Colony) | T.A.Yar | Hyderabad | 0.604 | | Aug-2004 | 100% | 11-2004 | Completed |
| 223 | | 4 | Ahmed Kerlo | T.A.Yar | Hyderabad | 0.493 | | Aug-2004 | 100% | 10-2004 | Completed |
| 223 | | 5 | Allah Bux Leghari | T.A.Yar | Hyderabad | | 0.720 | May-2005 | | | Replaced |
| 223 | | 6 | Moj Khan Meo (Naseer Marri) | T.A.Yar | Hyderabad | 0.976 | | Aug-2004 | 100% | 10-2004 | Completed |
| 223 | | 7 | Syed Altaf Ali Shah | T.A.Yar | Hyderabad | 0.634 | | Aug-2004 | 100% | 10-2004 | Completed |

Contd...page No: 2.

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|---|---------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 223 | Consty. | 8 | Haji Khan Muhammad Laghari | T.A.Yar | Hyderabad | 0.174 | | Aug-2004 | 100% | 10-2004 | Completed |
| 223 | Quoita | 9 | Muhammad Umar Khan Laghari | T.A.Yar | Hyderabad | 0.388 | | Aug-2004 | 100% | 12-2004 | Completed |
| 223 | | 10 | Natho Khan Pitafi | T.A.Yar | Hyderabad | 0.325 | | Aug-2004 | 100% | 10-2004 | Completed |
| 223 | | 11 | Allan Khan Jiskani | T.A.Yar | Hyderabad | 0.836 | | Aug-2004 | 100% | 09-2004 | Completed |
| 223 | | 12 | Ismail Khan | T.A.Yar | Hyderabad | 0.154 | | Aug-2004 | 100% | 10-2004 | Completed |
| 223 | | 13 | Abdul Latif Mangrio & Gun Meo | T.A.Yar | Hyderabad | 0.774 | | Aug-2004 | 100% | 10-2004 | Completed |
| 223 | | 14 | Catholic Church Akram Colony | T.A.Yar | Hyderabad | 0.196 | | Aug-2004 | 100% | 09-2004 | Completed |
| 223 | | 15 | Haji Abdullah Leghari | T.A.Yar | Hyderabad | 0.299 | | Aug-2004 | 100% | 10-2004 | Completed |
| 223 | | 16 | Hayat Abro | T.A.Yar | Hyderabad | 0.592 | | Aug-2004 | 100% | 10-2004 | Completed |
| 223 | | 17 | Bachal Kerjo | T.A.Yar | Hyderabad | 0.259 | | Aug-2004 | 100% | 11-2004 | Completed |
| 223 | | 18 | Ibrahim Nindo, Malik Nindo & Khamiso Nino | T.A.Yar | Hyderabad | 0.431 | | Aug-2004 | 100% | 09-2004 | Completed |
| 223 | | 19 | Ghulam Hyder Mari | T.A.Yar | Hyderabad | | 0.147 | May-2005 | | | Replaced |
| 223 | | 20 | Hussain Bux Jalbani | T.A.Yar | Hyderabad | 0.226 | | Aug-04 | 100% | 10-2004 | Completed |
| | | | | | | | | | | | |
| | | | | | Total | 7.627 | 2.099 | | | | |

Abstract for the Month of 03/2005

NA-223

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 14.961 | 32 | 29 | 3 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 14.961 | 32 | 29 | 3 |

AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
 Mr. Ghulam Ali Nizamani
 NA-224

No. of villages = 04
 Funds Released = Rs. 3.333 Million (30-09-04)
 Rs. 0.153 Million (17-04-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|-------------------------------------|--------|----------|-------------------------------|--------------|--------------|------------|------------|------------------|
| | | | | | | Comp. | U/Prog. | | | | |
| 224 | Consty. | 1 | Noor Muhammad Junejo / Azeem Junejo | Talhar | Badin | 0.734 | | Dec-03 | 100% | 12-2003 | Completed |
| 224 | Quota | 2 | Bachal Lund | Talhar | Badin | 1.716 | | | 100% | 04-2004 | Revised Nomina- |
| 224 | | 3 | Gul Muhammad Awan | Talhar | Badin | 0.642 | | | 100% | 12-2004 | tion received on |
| 224 | | 4 | Manik Lashari | Talhar | Badin | 0.394 | | | 100% | 07-2004 | 10-04-2004 |
| | | | | | | Total | 3.486 | 0.000 | | | |

| Abstract for the Month of 03/2005 | | | | | | | |
|-----------------------------------|--|--|--------------------------|-----------------------|------------------|------------|----------|
| NA-224 | | | | | | | |
| Sr. No. | | | Description | Allocation in Million | Schemes Approved | Compl-eted | Balance |
| 1 | | | Constituency Quota | 3.333 | 4 | 4 | 0 |
| 2 | | | Prime Minister Directive | 0 | 0 | 0 | 0 |
| Total | | | | 3.333 | 4 | 4 | 0 |

AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
Dr. Fahmida Mirza
NA-225

No. of villages = 05 + 13 = 18
 Funds Released = Rs. 4.866 Million (12-09-03)
 Rs. 10.134 Million (06-02-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|--|------------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 225 | Consty. | 1 | Haji Misri Chandio & A. Rehman Chandio | Badin | Badin | 1.482 | | | 100% | 10-2003 | Completed |
| 225 | Quota | 2 | Gul Muhammad Channa | Badin | Badin | 0.960 | | | 100% | 10-2003 | Completed |
| 225 | | 3 | Haji Ali Muhammad Khaskheli | Badin | Badin | 1.386 | | | 100% | 10-2003 | Completed |
| 225 | | 4 | Ch. Asim | Tando Bago | Badin | 0.498 | | | 100% | 09-2003 | Completed |
| 225 | | 5 | Ch. Din Muhammad (Ext.) | Tando Bago | Badin | 0.540 | | | 100% | 09-2003 | Completed |
| | | | | | Total | 4.866 | | | | | |
| 225 | | 1 | Mam Soomar Chandio | Badin | Badin | 0.403 | | Apr-2004 | 100% | 04-2004 | Completed |
| 225 | | 2 | Moulvi Ghulam Rasool Jatoi | S.F.Rahu | Badin | 0.783 | | Apr-2004 | 100% | 04-2004 | Completed |
| 255 | | 3 | Sachal Samoon | S.F.Rahu | Badin | 0.271 | | Apr-2004 | 100% | 04-2004 | Completed |
| 255 | | 4 | Haji Umer Junejo & A. Karim Leghari | S.F.Rahu | Badin | 1.417 | | Apr-2004 | 100% | 05-2004 | Completed |
| 255 | | 5 | M. Yousif Talpur Chak-17 | S.F.Rahu | Badin | 0.821 | | Apr-2004 | 100% | 04-2004 | Completed |
| 255 | | 6 | H. Mushtaq Khokhar | S.F.Rahu | Badin | 0.711 | | Apr-2004 | 100% | 04-2004 | Completed |
| 255 | | 7 | Aaroo Khaskheli & Chaker Jatoi | Badin | Badin | 1.286 | | Apr-2004 | 100% | 05-2004 | Completed |
| 255 | | 8 | Khoski Town Ward NO. 2 | Tando Bago | Badin | 0.451 | | Apr-2004 | 100% | 06-2004 | Completed |
| 255 | | 9 | Noor Hussain Bhurgarri | Tando Bago | Badin | 0.458 | | Apr-2004 | 100% | 06-2004 | Completed |
| 255 | | 10 | Sahib Dino Shah | Tando Bago | Badin | 0.996 | | Apr-2004 | 100% | 06-2004 | Completed |
| 255 | | 11 | Ghous Bux Brohi | Badin | Badin | 0.841 | | Apr-2004 | 100% | 06-2004 | Completed |
| 255 | | 12 | Peer Bux Jamali | Badin | Badin | 0.326 | | Apr-2004 | 100% | 04-2004 | Completed |
| 255 | | 13 | Ghulam Ali Mallah | Tando Bago | Badin | 0.675 | | Apr-2004 | 100% | 06-2004 | Completed |
| | | | | | Total | 9.439 | 0.000 | | | | |

| Abstract for the Month of 03/2005 | | | | | | |
|-----------------------------------|--|--------------------------|-----------------------|------------------|-----------|----------|
| NA-225 | | | | | | |
| Sr. No. | | Description | Allocation in Million | Schemes Approved | Completed | Balance |
| 1 | | Constituency Quota | 15 | 18 | 18 | 0 |
| 2 | | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | | Total | 15 | 18 | 18 | 0 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003

AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
 Pir Aftab Hussain Shah Jillani
 NA-226

No. of villages = 10+02+02+14
 +03 = 31
 Funds Released = Rs. 5.000 Million (20-09-03)
 Rs. 1.690 Million (15-12-03)
 Rs. 0.749 Million (25-05-04)
 Rs. 7.7085 Million (08-06-04)
 Rs. 1.1965 Million (13-07-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|--|------------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 226 | Consty. | 1 | Piran Ji Dhali | Mirpurkhas | Mirpurkhas | 0.227 | | | 100% | 10-2003 | Completed |
| 226 | Quota | 2 | Ghulam Ali Lund (Nazeer Lund) & Shamsuddin Shaikh Advocate | Mirpurkhas | Mirpurkhas | 0.642 | | | 100% | 10-2003 | Completed |
| 226 | | 3 | Deena Mari | Mirpurkhas | Mirpurkhas | 1.040 | | | 100% | 10-2003 | Completed |
| 226 | | 4 | Moulvi Ibrahim Khaskheli | K.G.M. | Mirpurkhas | 0.390 | | | 100% | 10-2003 | Completed |
| 226 | | 5 | Ch. Khushi Muhammad | Pithoro | Mirpurkhas | 0.621 | | | 100% | 10-2003 | Completed |
| 226 | | 6 | Kot Sama | Pithoro | Mirpurkhas | 0.734 | | Nov-2003 | 100% | 12-2003 | Completed |
| 226 | | 7 | Ch. Saif Ur Rehman | Pithoro | Mirpurkhas | 0.173 | | | 100% | 10-2003 | Completed |
| 226 | | 8 | Mitha Khan Mari | Pithoro | Mirpurkhas | 0.352 | | Nov-2003 | 100% | 11-2003 | Completed |
| 226 | | 9 | Muhammad Hussain Panhwar | Mirpurkhas | Mirpurkhas | 0.222 | | Nov-2003 | 100% | 12-2003 | Completed |
| 226 | | 10 | Alam Khan Lashari | Mirpurkhas | Mirpurkhas | 0.110 | | | 100% | 10-2003 | Completed |
| | | | | | Total | 4.511 | 0.000 | | | | |
| 226 | Consty. | 1 | Haji Muhammad Ali Arisar | Pithoro | | 1.235 | | Feb-2004 | 100% | 04-2004 | Completed |
| 226 | Quota | 2 | Ramzan Mari | Mirpurkhas | | 0.455 | | Feb-2004 | 100% | 04-2004 | Completed |
| | | | | | Total | 1.690 | 0.000 | | | | |
| 226 | Consty. | 1 | Irshad Al Mari & Ghani Marri | Mirpurkhas | Mirpurkhas | 0.412 | | Aug-2004 | 100% | 02-2005 | Completed |
| 226 | Quota | 2 | Umaid Ali Lakho | Mirpurkhas | Mirpurkhas | 0.227 | | Aug-2004 | 100% | 09-2004 | Completed |
| | | | | | Total | 0.639 | 0.000 | | | | |
| 226 | Consty. | 1 | Ali Muhammad Sand | | Mirpurkhas | | 0.399 | Sep-2004 | | | |
| 226 | Quota | 2 | Sardar Khan Lashari | | Mirpurkhas | 0.380 | | Sep-2004 | 100% | 12-2004 | Completed |
| 226 | | 3 | Haji Ali Muhammad Marri | | Mirpurkhas | 0.458 | | Sep-2004 | 100% | 02-2005 | Completed |
| 226 | | 4 | Abdul Rehman Narejo & Surrounding (Sawan Wari) | | Mirpurkhas | 0.641 | | Sep-2004 | 100% | 02-2005 | Completed |

Contd..Page No: 2.

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|--------|---------|--|---------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 226 | | 5 | Lashari Goth | | Mirpurkhas | 0.087 | | Sep-2004 | 100% | 11-2004 | Completed |
| 226 | | 6 | Sharif Punjabi | | Mirpurkhas | 1.092 | | Sep-2004 | 100% | 12-2004 | Completed |
| 226 | | 7 | Haji Jamal Khan Mari | | Mirpurkhas | 0.699 | | Sep-2004 | 100% | 12-2004 | Completed |
| 226 | | 8 | Hanif Jat | | Mirpurkhas | 0.301 | | Sep-2004 | 100% | 11-2004 | Completed |
| 226 | | 9 | Haji Amir Ali Marri & Ghulam Nabi Shah | | Mirpurkhas | 0.633 | | Sep-2004 | 100% | 02-2005 | Completed |
| 226 | | 10 | Rahimabad & Abdul Karim Magsi | | Mirpurkhas | 0.622 | | Sep-2004 | 100% | 01-2005 | Completed |
| 226 | | 11 | Sain Rakhio Shar | | Mirpurkhas | 0.122 | | Sep-2004 | 100% | 11-2004 | Completed |
| 226 | | 12 | Saeed Khan Lashari | | Mirpurkhas | 0.308 | | Sep-2004 | 100% | 11-2004 | Completed |
| 226 | | 13 | Syed Mumtaz Ali Shah | Pithoro | Mirpurkhas | 0.526 | | Sep-2004 | 100% | 08-2004 | Completed |
| 226 | | 14 | Jhangir Balouch & Haji Akram Wahlah | | Mirpurkhas | 0.460 | | Sep-2004 | 100% | 11-2004 | Completed |
| | | | | | Total | 6.329 | 0.399 | | | | |
| 226 | | 1 | Sand and Soomra | Pithoro | Mirpurkhas | | 0.400 | Oct-2004 | | | |
| 226 | | 2 | Moulvi Muhammad Rahim Mangerio | Pithoro | Mirpurkhas | | 0.495 | Oct-2004 | | | |
| 226 | | 3 | Hingorja | Pithoro | Mirpurkhas | | 0.302 | Oct-2004 | | | |
| | | | | | Total | 0.000 | 1.197 | | | | |

Abstract for the Month of 03/2005

NA-226

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 16.045 | 31 | 27 | 4 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 16.0445 | 31 | 27 | 4 |

AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
 Syed Qurban Ali Shah
 NA-227

No. of villages = 02 + 04+01 = 07
 Funds Released = Rs. 1.240 Million (22-09-03)
 Rs. 2.786 Million (22-04-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|---------|--------------|-------------------------------|--------------|-------------|------------|------------|----------------|
| | | | | | | Comp. | U/Prog. | | | | |
| 227 | Consty. | 1 | Syed Mumtaz Ali Shah | Pithoro | Mirpurkhas | | 0.670 | Nov-2003 | 40% | | Out of Consty. |
| 227 | Quota | 2 | Juman Khan Jiskani | Digri | Mirpurkhas | 0.570 | | | 100% | 10-2003 | Completed |
| | | | | | Total | 0.570 | 0.670 | | | | |
| 227 | | 1 | Nim Khan Dhonkai | K.G.M. | Mirpurkhas | 0.862 | | Jul-2004 | 100% | 09-2004 | Completed |
| 227 | | 2 | Allah Dad Dhonkia / Ayoub Dhonkai | K.G.M. | Mirpurkhas | 0.638 | | Jul-2004 | 100% | 08-2004 | Completed |
| 227 | | 3 | Haji Hakeem Muhammad Ahsan | Digri | Mirpurkhas | 0.309 | | Jul-2004 | 100% | 08-2004 | Completed |
| 227 | | 4 | Ali Bux Kaloi | Digri | Mirpurkhas | 0.713 | | Jul-2004 | 100% | 08-2004 | Completed |
| 227 | | 5 | Ashraf Kaloi / Sher Muhammad Kaloi | Digri | Mirpurkhas | 0.358 | | Dec-2004 | 100% | 01-2005 | Completed |
| | | | | | Total | 2.880 | 0.000 | | | | |

Abstract for the Month of 03/2005

NA-227

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 4.026 | 7 | 6 | 1 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 4.026 | 7 | 6 | 1 |

**STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005**

Name of Company.....
Name of MNA /Other.....
NA-Constituency No.....
Rs in Million

HESCO
Nawab Muhammad Yousuf Talpur
NA-228

No. of villages = 02+5 = 07
Funds Released = Rs. 3.016 Million (05-03-04)
(05-08-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|--|---------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 228 | Consty. | 1 | Hyder Banglani | Samaro | Mirpurkhas | 0.870 | | May-2004 | 100% | 08-2004 | Completed |
| 228 | Quota | 2 | Raja Muhammad Akram | Umerkot | Mirpurkhas | 0.951 | | May-2004 | 100% | 08-2004 | Completed |
| | | | | | Total | 1.821 | 0.000 | | | | |
| 228 | Consty. | 1 | Wilayat Cheema | Samaro | Mirpurkhas | 0.362 | | Nov-2004 | 100% | 08-2004 | Completed |
| 228 | Quota | 2 | Ch. Asim | K.G.M. | Mirpurkhas | 0.342 | | Nov-2004 | 100% | 11-2004 | Completed |
| 228 | | 3 | Replacement of Damaged Transformer of water supply Pir Bachal Shah Rahmore | Kunri | Mirpurkhas | 0.019 | | Nov-2004 | 100% | 09-2004 | Completed |
| 228 | | 4 | Ghulam Sarwar Dars | Kunri | Mirpurkhas | 0.083 | | Nov-2004 | 100% | 08-2004 | Completed |
| 228 | | 5 | Buksh Ali Rind | Kunri | Mirpurkhas | 0.083 | | Nov-2004 | 100% | 08-2004 | Completed |
| | | | | | Total | 0.889 | 0.000 | | | | |

| Abstract for the Month of 03/2005 | | | | | | |
|-----------------------------------|--|--------------------------|-----------------------|------------------|-----------|----------|
| NA-228 | | | | | | |
| Sr. No. | | Description | Allocation in Million | Schemes Approved | Completed | Balance |
| 1 | | Constituency Quota | 3.016 | 7 | 7 | 0 |
| 2 | | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | | Total | 3.016 | 7 | 7 | 0 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003

AT THE END OF 31-03-2005

Name of Company.....
Name of MNA /Other.....
NA-Constituency No.....
 Rs in Million

HESCO
Dr. Arbab Zakauallah
NA-229

No. of villages = 08+06+01+01
01+05 = 22
Funds Released = Rs. 4.725 Million (09-09-03)
 Rs. 1.759 Million (13-01-04) Rs. 5.871 Million (06-02-04)
 Rs. 0.164 Million (17-04-04) Rs. 7.119 Million (30-04-04)
 Rs. 8.380 Million (24-03-05)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|---|--------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 229 | Consty. | 1 | Jasiyar / Vikyo Soomro | Mithi | Tharparkar | 2.230 | | | 100% | 10-2003 | Completed |
| 229 | Quota | 2 | Thadat Saher | Mithi | Tharparkar | 0.579 | | | 100% | 10-2003 | Completed |
| 229 | | 3 | Dhaboo Saher | Mithi | Tharparkar | 0.607 | | | 100% | 10-2003 | Completed |
| 229 | | 4 | Nabiser Sahar | Diplo | Tharparkar | 0.628 | | Nov-2003 | 100% | 11-2003 | Completed |
| 229 | | 5 | Arbab Zafar Ullah | Mithi | Tharparkar | 0.302 | | Nov-2003 | 100% | 01-2004 | Completed |
| 229 | | 6 | Sanghar Sahar | Mithi | Tharparkar | 1.452 | | Mar-2003 | 100% | 08-2004 | Completed |
| 229 | | 7 | Tal Sahar | Mithi | Tharparkar | 0.629 | | Mar-2003 | 100% | 08-2004 | Completed |
| 229 | | 8 | Tayab Sahar | Mithi | Tharparkar | 0.791 | | Mar-2003 | 100% | 08-2004 | Completed |
| | | | | | Total | 7.218 | 0.000 | | | | |
| 229 | Consty. | 1 | Otaq Arbab Pir Bux | Diplo | Tharparkar | 0.469 | | Apr-2003 | 100% | 11-2004 | Completed |
| 229 | Quota | 2 | Qazi Khan Muhammad Lashari | Diplo | Tharparkar | 0.198 | | Apr-2003 | 100% | 07-2004 | Completed |
| 229 | | 3 | Male Meghwar | Diplo | Tharparkar | 0.166 | | Apr-2003 | 100% | 07-2004 | Completed |
| 229 | | 4 | Jaryoon Otho | Mithi | Tharparkar | 0.595 | | Apr-2003 | 100% | 07-2004 | Completed |
| 229 | | 5 | Nawab Otho | Mithi | Tharparkar | 0.371 | | Apr-2003 | 100% | 07-2004 | Completed |
| 229 | | 6 | Jasiyar, Vikyo soomro & Janjhan Meghwar | Mithi | Tharparkar | 0.251 | | Apr-2003 | 100% | 06-2004 | Completed |
| 229 | | 7 | Arbab Faiz Muhammad | Diplo | Tharparkar | 0.164 | | Jun-2003 | 100% | 07-2004 | Completed |
| 229 | PMD | 8 | Chhahho Rahimon | Mithi | Tharparkar | 9.921 | | Jul-2004 | 100% | 11-2004 | Completed |
| | | 9 | Chahoo Rahimoo (Extension) | Mithiu | Tharparkar | | 2.779 | | | | |
| | | | | | Total | 12.135 | 2.779 | | | | |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
Dr. Ghulam Hyder Samijo
NA-230

No. of villages = 01 + 01 = 02
 Funds Released = Rs. 1.31 Million (24-02-04)
 Rs. 15.53 Million (30-04-04)
 Rs. 1.470 Million (22-05-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|-----------|---------|------------------------------------|---------|------------|-------------------------------|---------------|--------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 230 | PMD Quota | 1 | Village Sakerio | Chachro | Tharparkar | 15.500 | | | 100% | 11-2004 | Completed |
| 230 | | 1 | Muhammad Ali Shah | Chachro | Tharparkar | 0.130 | | | 100% | 12-2004 | Completed |
| | | | | | | Total | 15.630 | 0.000 | | | |

| Abstract for the Month of 03/2005 | | | | | | |
|-----------------------------------|--|--------------------------|-----------------------|------------------|-----------|----------|
| NA-230 | | | | | | |
| Sr. No. | | Description | Allocation in Million | Schemes Approved | Completed | Balance |
| 1 | | Constituency Quota | 2.78 | 1 | 1 | 0 |
| 2 | | Prime Minister Directive | 15.53 | 1 | 1 | 0 |
| Total | | | 18.31 | 2 | 2 | 0 |

AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
Nawab Abdul Ghani Talpur
NA-231

No. of villages = 06+14+08= 28
 Funds Released = Rs. 3.541 Million (12-09-03)
 Rs. 9.215 Million (05-03-04)
 Rs. 5.570 Million (23-02-05)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|--|----------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 231 | Consty. | 1 | Sharif Khoso | Kotri | Dadu | 0.440 | | | 100% | 10-2003 | Completed |
| 231 | Quota | 2 | Shadi Khan Khoso | Kotri | Dadu | 0.402 | | | 100% | 10-2003 | Completed |
| 231 | | 3 | Muridani Khoso | Kotri | Dadu | 0.772 | | | 100% | 10-2003 | Completed |
| 231 | | 4 | Ali Muhammad | Kotri | Dadu | 0.496 | | | 100% | 10-2003 | Completed |
| 231 | | 5 | Samano and Sajjan Talpur | Sehwan | Dadu | 0.621 | | | 100% | 10-2003 | Completed |
| 231 | | 6 | Daim Talpur | Sehwan | Dadu | 0.444 | | | 100% | 09-2003 | Completed |
| | | | | | Total | 3.175 | 0.241 | | | | |
| 231 | | 1 | Bakhir Talpur near Shah Qazi | Sehwan | Dadu | 0.236 | | May-2004 | 100% | 05-2004 | Completed |
| 231 | | 2 | Shadi Khan Birhamani | Sehwan | Dadu | 0.123 | | May-2004 | 100% | 05-2004 | Completed |
| 231 | | 3 | Thano Arab Khan | Sehwan | Dadu | 1.838 | | May-2004 | 100% | 06-2004 | Completed |
| 231 | | 4 | Tharo Khan Rind | Sehwan | Dadu | 0.775 | | May-2004 | 100% | 06-2004 | Completed |
| 231 | | 5 | Shamir Khan Rind | Sehwan | Dadu | | 0.493 | May-2004 | | | |
| 231 | | 6 | Haji Muhammad Hussain Rind | Sehwan | Dadu | 0.215 | | May-2004 | 100% | 05-2004 | Completed |
| 231 | | 7 | Sofan Jakhro | T.B.Khan | Dadu | 0.949 | | May-2004 | 100% | 08-2004 | Completed |
| 231 | | 8 | Fazal Palari | T.B.Khan | Dadu | 1.034 | | May-2004 | 100% | 09-2004 | Completed |
| 231 | | 9 | Saleh Muhamamd Palari | T.B.Khan | Dadu | 0.900 | | May-2004 | 100% | 06-2004 | Completed |
| 231 | | 10 | Mehboob Talpur | Sehwan | Dadu | 0.116 | | May-2004 | 100% | 05-2004 | Completed |
| 231 | | 11 | Installation 50 KVA T'Former at Taluka Hosp. | Sehwan | Dadu | 0.147 | | May-2004 | 100% | 04-2004 | Completed |
| 231 | | 12 | Hussain Bux Khaskheli | T.B.Khan | Dadu | 0.854 | | May-2004 | 100% | 08-2004 | Completed |
| 231 | | 13 | Sacho Khoso | Kotri | Dadu | 1.165 | | May-2004 | 100% | 06-2004 | Completed |
| 231 | | 14 | Subhan Allah Colony & ArabJan Muhammad | Kotri | Dadu | 0.343 | | May-2004 | 100% | 05-2004 | Completed |
| | | | | | Total | 8.695 | 0.493 | | | | |

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------------|---------|------------|--|----------|--------------|----------------------------------|--------------|----------------|---------------|---------------|---------|
| | | | | | | Comp. | U/Prog. | | | | |
| 231 | Consty. | 1 | Miran Khaskheli | Sehwan | Dadu | | 0.190 | May-2005 | | | |
| 231 | Quota | 2 | Kati Qadir Bux | Kotri | Dadu | | 0.660 | May-2005 | | | |
| 231 | | 3 | Haji Khamiso Detho to Haji Dad Muhammad | T.B.Khan | Dadu | | 1.002 | May-2005 | | | |
| 231 | | 4 | Adullah Khaskheli to Mosa Khaskheli | T.B.Khan | Dadu | | 0.903 | May-2005 | | | |
| 231 | | 5 | Hussain Longiani Khaskheli | T.B.Khan | Dadu | | 0.550 | May-2005 | | | |
| 231 | | 6 | Jumo Gabol | T.B.Khan | Dadu | | 1.465 | May-2005 | | | |
| 231 | | 7 | Transformer for Daryabad Colony, Nago Line | Kotri | Dadu | | 0.400 | May-2005 | | | |
| 231 | | 8 | Fazal Bhirkiani | Sehwan | Dadu | | 0.400 | May-2005 | | | |
| | | | | | Total | 0.000 | 5.570 | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |

Abstract for the Month of 03/2005**NA-231**

| Sr. No. | | Description | Allocation in Million | Schemes Approved | Compl- eted | Balance |
|---------|--|--------------------------|--------------------------|---------------------|----------------|----------|
| 1 | | Constituency Quota | 19.51 | 28 | 19 | 9 |
| 2 | | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | | Total | 19.51 | 28 | 19 | 9 |

**STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005**

Name of Company.....
Name of MNA /Other.....
NA-Constituency No.....
Rs in Million

HESCO
Mr. Rafiq Ahmed Jamali
NA-232

No. of villages = 16+1+3+3+
05 = 28
Funds Released = Rs. 10.162 Million (04-10-03)
Rs. 0.522 Million (06-01-04)
Rs. Saving 2.082 (24-08-04)
Rs. 1.292 Million (03-12-04)
Rs. 2.479 Million (22-02-05)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|--------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 231 | Consty. | 1 | Dari Salar & Dari Khair Muhammad | Dadu | Dadu | 0.944 | | Dec-2003 | 100% | 12-2003 | Completed |
| 231 | Quota | 2 | Abu Talib Shah | Dadu | Dadu | 0.476 | | Dec-2003 | 100% | 12-2003 | Completed |
| 231 | | 3 | Loung Khan Chawan | Dadu | Dadu | 0.257 | | Dec-2003 | 100% | 01-2004 | Completed |
| 231 | | 4 | Ahmed Khan Babar | Johi | Dadu | 0.340 | | Dec-2003 | 100% | 01-2004 | Completed |
| 231 | | 5 | Gul Hassan Panhwar | Dadu | Dadu | 0.380 | | Dec-2003 | 100% | 12-2003 | Completed |
| 231 | | 6 | Daro Bhirmani | Dadu | Dadu | 0.336 | | Dec-2003 | 100% | 01-2004 | Completed |
| 231 | | 7 | Fateh Muhammad Chandio | Dadu | Dadu | 0.616 | | Dec-2003 | 100% | 01-2004 | Completed |
| 231 | | 8 | Arib Panhwar | Dadu | Dadu | 0.400 | | Dec-2003 | 100% | 12-2003 | Completed |
| 231 | | 9 | Bacho Panhwar | Dadu | Dadu | 0.295 | | Dec-2003 | 100% | 01-2004 | Completed |
| 231 | | 10 | Parial Jamali | Johi | Dadu | 0.340 | | Dec-2003 | 100% | 12-2003 | Completed |
| 232 | | 11 | Surfani Abro | Dadu | Dadu | 0.408 | | Dec-2003 | 100% | 12-2003 | Completed |
| 232 | | 12 | Kouro Kambrani | Dadu | Dadu | 0.242 | | Dec-2003 | 100% | 04-2004 | Completed |
| 232 | | 13 | Wassal Noonari | Dadu | Dadu | 0.636 | | Dec-2003 | 100% | 01-2004 | Completed |
| 232 | | 14 | Rasool Bux Jamali | Johi | Dadu | 0.7828 | | Dec-2003 | 100% | 01-2004 | Completed |
| 232 | | 15 | Shah Morio | Johi | Dadu | 0.242 | | Dec-2003 | 100% | 12-2003 | Completed |
| 232 | | 16 | Chutto Mastoi | Dadu | Dadu | 1.145 | | Dec-2003 | 100% | 12-2003 | Completed |
| 232 | | 17 | Mulla Panhwar | Dadu | Dadu | 0.503 | | Mar-2004 | 100% | 05-2004 | Completed |
| | | | | | Total | 8.342 | 0.000 | | | | |

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|--------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 232 | Consty. | 1 | Gul Muhammad Korejo | Dadu | Dadu | 0.487 | | Nov-2004 | 100% | 02-2005 | Completed |
| 232 | Quota | 2 | Sabhar Shoro | Johi | Dadu | 0.979 | | Nov-2004 | 100% | 03-2005 | Completed |
| 232 | | 3 | Balo Jamali | Jahi | Dadu | 0.5274 | | Nov-2004 | 100% | 03-2005 | Completed |
| | | | | | Total | 1.993 | 0.000 | | | | |
| 232 | Consty. | 1 | Farooqabad Kambrani | Dadu | Dadu | | 0.379 | Mar-2005 | | | |
| 232 | Quota | 2 | Muhammad Usman Jaamali | Johi | Dadu | | 0.427 | Mar-2005 | | | |
| 232 | | 3 | Aminabad | Dadu | Dadu | | 0.486 | Mar-2005 | | | |
| | | | | | Total | 0.000 | 1.292 | | | | |
| 232 | Consty. | 1 | Saindad Jamali | Johi | Dadu | | 0.548 | May-2005 | | | |
| 232 | Quota | 2 | Buksho Chadnio | Dadu | Dadu | | 0.500 | May-2005 | | | |
| 232 | | 3 | Gohram Khan Panhwar | Johi | Dadu | | 0.571 | May-2005 | | | |
| 232 | | 4 | Allah Ditto Jamali | Johi | Dadu | | 0.566 | May-2005 | | | |
| 232 | | 5 | Sarfani Panhwar | Dadu | Dadu | | 0.294 | May-2005 | | | |
| | | | | | Total | 0.000 | 2.479 | | | | |

Abstract for the Month of 03/2005

NA-232

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 14.455 | 28 | 20 | 8 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 14.455 | 28 | 20 | 8 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003

AT THE END OF 31-03-2005

Name of Company.....

HESCO

No. of villages = 01+54+01+

Name of MNA /Other.....

Mr. Liaquat Ali Khan Jatoi

06+53 = 115

NA-Constituency No.....

NA-233

Funds Released = Rs. 0.480 Million (20-09-03)

Rs in Million

Rs. 30.80 Million (20-12-03)

Rs. 4.588 Million (DOP)

Rs. 46.338 Million (24-03-05)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------------|---------|--|----------|--------------|-------------------------------|---------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 233 | Consty. Quota | 1 | Rahib Machi | Mehar | Dadu | 0.48 | | | 100% | 09-2003 | Completed |
| | | | | | Total | 0.48 | | | | | |
| 233 | PMD | 1 | Faiz Muhammad Kambrani | K.N.Shah | Dadu | 0.428 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | Quota | 2 | Rahim Dad Babar | K.N.Shah | Dadu | 1.124 | | Apr-2004 | 100% | 05-2004 | Completed |
| 233 | | 3 | Muhammad Qasim Kathio | K.N.Shah | Dadu | 0.547 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 4 | Mangria Machi & Khosa | K.N.Shah | Dadu | 0.308 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 5 | Gul Muhammad Chutto | K.N.Shah | Dadu | 0.507 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 6 | Saffar Ghanghar | K.N.Shah | Dadu | 0.395 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 7 | Kubra Chandio | K.N.Shah | Dadu | 0.317 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 8 | Dil Murad Manganhar | K.N.Shah | Dadu | 0.326 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 9 | Qaim Ali Shah & Joya Nr. Sindhri Butra | K.N.Shah | Dadu | 0.434 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 10 | Muhammad Khan Bhurgari | K.N.Shah | Dadu | 0.452 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 11 | Ramzan Gadhi | K.N.Shah | Dadu | 0.451 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 12 | Shah Muhammad Kaloi | K.N.Shah | Dadu | 0.500 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 13 | Nottee Khan Bughio | K.N.Shah | Dadu | 0.402 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 14 | Lal Bux Gadhi & Others | K.N.Shah | Dadu | 0.640 | | Apr-2004 | 100% | 05-2004 | Completed |
| 233 | | 15 | Qasim Lashari | Mehar | Dadu | 0.251 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 16 | Moulvi Chandio (Mir pur) | Mehar | Dadu | 0.749 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 17 | Goongo Pir | Mehar | Dadu | 0.578 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 18 | Drib Kachi Khan Chandio | Mehar | Dadu | 0.363 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 19 | Drib Koro Khan Chandio | Mehar | Dadu | 0.649 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 20 | Muhammad Pannah Jatoi | Mehar | Dadu | 0.416 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 21 | Mubarik Khoso | Mehar | Dadu | 0.334 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 22 | Miani | Mehar | Dadu | 0.144 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 23 | Fareed Jatoi | Mehar | Dadu | 0.302 | | Apr-2004 | 100% | 04-2004 | Completed |

Contd.Ppage No: 2.

Page No: 2.

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------------|--------|------------|--|--------|----------|----------------------------------|---------|----------------|---------------|---------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 233 | PMD | 24 | Muhammad Qasim Jatoi & Allah Yar Jatoi | Mehar | Dadu | 0.823 | | Apr-2004 | 100% | 05-2004 | Completed |
| 233 | Quota | 25 | Syed Jo Wahan | Mehar | Dadu | 0.224 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 26 | Noor Pur | Mehar | Dadu | 0.306 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 27 | Mehmoodabad | Mehar | Dadu | 0.442 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 28 | Mohammad Khan Waghio | Mehar | Dadu | 0.512 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 29 | Nisar Ahmed Dost Ali & N. Bux Jurio | Mehar | Dadu | 0.885 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 30 | Mahi Khan Schole | Mehar | Dadu | 0.369 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 31 | Muhammad Ramzan Chandio | Mehar | Dadu | 0.262 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 32 | Shaman Chandio | Mehar | Dadu | 0.189 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 33 | Suhbat Khoso | Mehar | Dadu | 0.195 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 34 | Shafi Muhammad Jatoi | Mehar | Dadu | 0.391 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 35 | Monji | Mehar | Dadu | 0.333 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 36 | Khoso | Mehar | Dadu | 0.370 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 37 | Khushal Machi | Mehar | Dadu | 0.668 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 38 | Gul Muhammad Jat | Mehar | Dadu | 0.193 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 39 | Sobo Khan Lashari | Mehar | Dadu | 0.162 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 40 | Dato Chandio | Mehar | Dadu | 0.652 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 41 | Korjo Machi | Mehar | Dadu | 0.427 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 42 | Hot Khan Shahani | Johi | Dadu | 1.507 | | Apr-2004 | 100% | 05-2004 | Completed |
| 233 | | 43 | Noor Muhammad Leghari | Johi | Dadu | 0.638 | | Apr-2004 | 100% | 05-2004 | Completed |
| 233 | | 44 | Ghulam Muhammad Leghari | Johi | Dadu | 0.3937 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 45 | Qadir Bux Rind | Mehar | Dadu | 0.831 | | Apr-2004 | 100% | 05-2004 | Completed |
| 233 | | 46 | Gumbo Tunio | Mehar | Dadu | 0.22 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 47 | Hatein Akh Kadahi | Mehar | Dadu | 0.717 | | Apr-2004 | 100% | 05-2004 | Completed |
| 233 | | 48 | Khero Bhatti | Mehar | Dadu | 0.55 | | Apr-2004 | 100% | 05-2004 | Completed |
| 233 | | 49 | Shafi Muhammad Chadnio & Ghulam Muhammad Chandio | Mehar | Dadu | 1.111 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 50 | Bashir Awan | Mehar | Dadu | 0.6185 | | Apr-2004 | 100% | 02-2005 | Completed |
| 233 | | 51 | Chutto Mirwani | Mehar | Dadu | 1.065 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 52 | Zakria Punjabi | Mehar | Dadu | 0.503 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 53 | Khichi | Mehar | Dadu | 0.16 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 54 | Bhandra Dero, Wali M. Rind & Ali Bux Teveno | Mehar | Dadu | 1.122 | | Apr-2004 | 100% | 04-2004 | Completed |
| 233 | | 55 | Moin Shaikh (Momin Shaikh) | Mehar | Dadu | 0.581 | | Feb-2004 | 100% | 01-2005 | Completed |
| | | | | | Total | 28.037 | 0.000 | Apr-2004 | | | |

Contd.Ppage No: 3.

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------------|--------|------------|---|----------|----------|----------------------------------|---------|----------------|---------------|---------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 233 | PMD | 1 | Dawood Kalhoro | Mehar | Dadu | 1.671 | | Jun-2005 | 100% | 03-2005 | Completed |
| 233 | PMD | 2 | Gollo Faqir | Johi | Dadu | | 2.580 | Jun-2005 | | | |
| 233 | PMD | 3 | Banho Soodhar | Mehar | Dadu | | 1.094 | Jun-2005 | | | |
| 233 | PMD | 4 | Asghar / Machi / Malo Machi | Mehar | Dadu | | 0.135 | Jun-2005 | | | |
| 233 | PMD | 5 | Fareed Hattar | Mehar | Dadu | | 0.520 | Jun-2005 | | | |
| 233 | PMD | 6 | Momin Shaikh | Mehar | Dadu | | 1.108 | Jun-2005 | | | |
| 233 | PMD | 7 | Roshan Jo Goat | Mehar | Dadu | | | Jun-2005 | | | |
| 233 | PMD | 8 | Tipu Sultan Muhallah Hussain Bux, SulmanZardar & Sikandar Zardari | Sinjhoro | Sanghar | | 1.373 | Jun-2005 | | | |
| 233 | PMD | 9 | Wazir Chohan | Mehar | Dadu | | 0.102 | Jun-2005 | | | |
| 233 | PMD | 10 | Kando Sahar | Mehar | Dadu | | 0.356 | Jun-2005 | | | |
| 233 | PMD | 11 | Gahi Kan Langha | Mehar | Dadu | | 0.388 | Jun-2005 | | | |
| 233 | PMD | 12 | Imam Buksh Sehar | Mehar | Dadu | | 0.620 | Jun-2005 | | | |
| 233 | PMD | 13 | Molvi Allah Bux Chandio | Mehar | Dadu | | 0.810 | Jun-2005 | | | |
| 233 | PMD | 14 | Ali Nawaz Magsi | Mehar | Dadu | | 0.220 | Jun-2005 | | | |
| 233 | PMD | 15 | Abdul Hakim Dhillo | Mehar | Dadu | | 1.144 | Jun-2005 | | | |
| 233 | PMD | 16 | Mangio Latho Agro | Mehar | Dadu | | 0.904 | Jun-2005 | | | |
| 233 | PMD | 17 | Sajan Chandio (Nr. Gul Muhammad Jatoi) | Mehar | Dadu | | 0.050 | Jun-2005 | | | |
| 233 | PMD | 18 | Mir Muhammad Bhand / Kalori (PA Bhand) | Mehar | Dadu | | 1.738 | Jun-2005 | | | |
| 233 | PMD | 19 | Fanganabad | Mehar | Dadu | | 0.486 | Jun-2005 | | | |
| 233 | PMD | 20 | Noorpur Near Sukhio | Mehar | Dadu | | 0.812 | Jun-2005 | | | |
| 233 | PMD | 21 | Misro Khoso | Mehar | Dadu | | 0.702 | Jun-2005 | | | |
| 233 | PMD | 22 | Bachi Jaggar | Mehar | Dadu | | 0.757 | Jun-2005 | | | |
| 233 | PMD | 23 | Naroo Mal (M.aqib Sulangi) | Mehar | Dadu | | 0.916 | Jun-2005 | | | |
| 233 | PMD | 24 | Mureed Khan Lakho & Pandhi Kan Lakho | Mehar | Dadu | | 2.902 | Jun-2005 | | | |
| 233 | PMD | 25 | Muhammad Moosa Shar | Mehar | Dadu | | 0.959 | Jun-2005 | | | |
| 233 | PMD | 26 | M. Moosa Chandio (Ali Hassan Chandio) | K.N.Shah | Dadu | | 0.636 | Jun-2005 | | | |
| 233 | PMD | 27 | Ramzan Machi | K.N.Shah | Dadu | | 1.640 | Jun-2005 | | | |
| 233 | PMD | 28 | Mehrab Qambrani | K.N.Shah | Dadu | | 0.956 | Jun-2005 | | | |
| 233 | PMD | 29 | Gull Khan Nr. Chuttaji Miani | K.N.Shah | Dadu | | 0.726 | Jun-2005 | | | |
| 233 | PMD | 30 | Pathan Jatoi (including House of Raees Mehboob) | K.N.Shah | Dadu | | 1.345 | Jun-2005 | | | |
| 233 | PMD | 31 | Muhammad Awaiz Bhugio | K.N.Shah | Dadu | | 0.631 | Jun-2005 | | | |
| 233 | PMD | 32 | Mitho Khan Zanwar / Muhammad Yaqoob Zanwar | Dadu | Dadu | | 0.812 | Jun-2005 | | | |
| 233 | PMD | 33 | Tagyoo Khan Lund | Dadu | Dadu | | 0.612 | Jun-2005 | | | |
| 233 | PMD | 34 | Chibber Khan Lund | Dadu | Dadu | | 0.572 | Jun-2005 | | | |
| 233 | PMD | 35 | Nohari / Radhani & Burd | Sehwan | Dadu | | 0.691 | Jun-2005 | | | |
| 233 | PMD | 36 | Imam Bux Jatoi & Lal Bux Jatoi | Johi | Dadu | | 1.847 | Jun-2005 | | | |

| | | | | | | | | | | | |
|-----|-----|----|--|-----------|--------------|--------------|---------------|----------|------|---------|-----------|
| | | | | | | | | | | | |
| 233 | PMD | 37 | Bacho Palaree Baro / Bajoo Palari | T.B.Khan | Dadu | | 0.348 | Jun-2005 | | | |
| 233 | PMD | 38 | Zahid Talpur | Kunri | Mirpurkhas | | 0.375 | Jun-2005 | | | |
| 233 | PMD | 39 | Haji Umaid Ali Soomro | Matiyari | Hyderabad | | 2.360 | Jun-2005 | | | |
| 233 | PMD | 40 | Shah Hassan | | Dadu | | 4.900 | Jun-2005 | | | |
| 233 | PMD | 41 | Landhi Naseer Leghari | Dadu | Dadu | | 0.225 | Jun-2005 | | | |
| 233 | PMD | 42 | Ghulam Rasool Leghari | Johi | Dadu | | 1.125 | Jun-2005 | | | |
| 233 | PMD | 43 | Ali Haider Jhatial | Mehar | Dadu | | 0.500 | Jun-2005 | | | |
| 233 | PMD | 44 | Bahadur Babur | Johi | Dadu | | 0.750 | Jun-2005 | | | |
| 233 | PMD | 45 | Shah Muhamad Kaloi / Mian Bux Kaloi | K.N.Shah | Dadu | | 0.492 | Jun-2005 | | | |
| 233 | PMD | 46 | Abdullah Leghari and Chutte Ji Miani / Gul Muhamad Leghari | K.N.Shah | Dadu | | 0.428 | Jun-2005 | | | |
| 233 | PMD | 47 | Khuda Wah | K.N.Shah | Dadu | | 0.274 | Jun-2005 | | | |
| 233 | PMD | 48 | Bukhari (Syed Paro) | K.N.Shah | Dadu | | 0.334 | Jun-2005 | | | |
| 233 | PMD | 49 | Ramzan Khoso Deh Chowk Khadi | K.N.Shah | Dadu | | 0.439 | Jun-2005 | | | |
| 233 | PMD | 50 | Abdul Rasool Arian Near Mithoo Babar | K.N.Shah | Dadu | | 0.274 | Jun-2005 | | | |
| 233 | PMD | 51 | Malik Shabaz Near Bhambho | K.N.Shah | Dadu | | 0.326 | Jun-2005 | | | |
| 233 | PMD | 52 | Yaqoob Bhugio | K.N.Shah | Dadu | | 0.231 | Jun-2005 | | | |
| 233 | PMD | 53 | Agro Bulo | Pano Akil | Dadu | | 0.417 | Jun-2005 | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | Total | 1.671 | 44.941 | | | | |
| 233 | DOP | 1 | Gharo | Mehar | Dadu | | 0.44 | Mar-2005 | 100% | 02-2005 | Completed |
| 233 | DOP | 2 | Dodo Kalhoro | Mehar | Dadu | | 0.96 | Mar-2005 | 100% | 02-2005 | Completed |
| 233 | DOP | 3 | Jaro Kalhoro | Mehar | Dadu | | 0.91 | Mar-2005 | 100% | 02-2005 | Completed |
| 233 | DOP | 4 | Amin Brohi, Ismail Brohi, Ismail Machi & Muharram Borhi | Mehar | Dadu | | 0.76 | Mar-2005 | 100% | 02-2005 | Completed |
| 233 | DOP | 5 | Bangul, Ali Hassan Khaskheli, Kharkhrani, ghouse Bux Jatoi, Brohi Near Dhani Bux Jatoi | Mehar | Dadu | | 1.24 | Mar-2005 | 100% | 02-2005 | Completed |
| 233 | DOP | 6 | Zaffar Abad | Mehar | Dadu | | 0.28 | Mar-2005 | 100% | 02-2005 | Completed |
| | | | | | | | | | | | |
| | | | | | Total | 0.000 | 4.588 | | | | |

Abstract for the Month of 03/2005

NA-233

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|-----------|
| 1 | Constituency Quota | 0.48 | 1 | 1 | 0 |
| 2 | Prime Minister Directive | 77.138 | 108 | 56 | 52 |
| 3 | DOP Budget | 4.588 | 6 | 6 | 0 |
| | Total | 82.206 | 115 | 63 | 52 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005

Name of Company.....

HESCO

No. of villages = 19 + 16 = 35

Name of MNA /Other.....

Mr. Khuda Bux Nizamani

NA-Constituency No.....

NA-234

Funds Released = Rs. 4.979 Million (20-09-03)

Rs in Million

Rs. 6.773 Million (19-06-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|----------|--------------|-------------------------------|----------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 234 | Consty. | 1 | Muhammad Rahim Gadaro | Sanghar | Sanghar | 0.138 | | | 100% | 04-2004 | Completed |
| 234 | Quota | 2 | Shahid Hussain Nizamani | Sanghar | Sanghar | 0.099 | | | 100% | 05-2004 | Completed |
| 234 | | 3 | Nawab Khan Pathan | Sanghar | Sanghar | 0.245 | | | 100% | 04-2004 | Completed |
| 234 | | 4 | Malik Akbar Chak No. 18 and others | Sanghar | Sanghar | 1.174 | | | 100% | 06-2004 | Completed |
| 234 | | 5 | Salim Sommro | Sanghar | Sanghar | 0.182 | | | 100% | 04-2004 | Completed |
| 234 | | 6 | Muhammad Amin Manghanhar | Sinjhero | Sanghar | 0.086 | | | 100% | 05-2004 | Completed |
| 234 | | 7 | Muhammad Bux Nizamani | Sanghar | Sanghar | 0.37 | | | 100% | 07-2004 | Completed |
| 234 | | 8 | Banko Shar | Sanghar | Sanghar | 0.147 | | | 100% | 06-2003 | Completed |
| 234 | | 9 | Imam Bux Hingoro | Sinjhero | Sanghar | 0.275 | | | 100% | 06-2003 | Completed |
| 234 | | 10 | Dhani Bux Khaskheli | Sanghar | Sanghar | 0.187 | | | 100% | 04-2004 | Completed |
| 234 | | 11 | Fazal Dad Pathan | Sanghar | Sanghar | 0.099 | | | 100% | 04-2004 | Completed |
| 234 | | 12 | Ali Sher Jalbani | Sanghar | Sanghar | 0.271 | | | 100% | 04-2004 | Completed |
| 234 | | 13 | Gohram Khan Mari | Sanghar | Sanghar | 0.21 | | | 100% | 04-2004 | Completed |
| 234 | | 14 | Yaqeen Badshah | Sanghar | Sanghar | 0.198 | | | 100% | 07-2004 | Completed |
| 234 | | 15 | Ghouse Bux Brohi | Sanghar | Sanghar | 0.247 | | | 100% | 07-2004 | Completed |
| 234 | | 16 | Noor Muhammad Mari | Sanghar | Sanghar | 0.306 | | | 100% | 06-2003 | Completed |
| 234 | | 17 | Hussain Bux Nizamani | Sanghar | Sanghar | 0.142 | | | 100% | 05-2004 | Completed |
| 234 | | 18 | Haji Ghulam Nabi | Sanghar | Sanghar | 0.131 | | | 100% | 05-2004 | Completed |
| 234 | | 19 | Suleman Solangi | Sanghar | Sanghar | 0.158 | | | 100% | 05-2004 | Completed |
| | | | | | Total | 4.665 | 0 | | | | |
| 234 | Consty. | 1 | Niaz Hussain Bhatti | Sinjhero | Sanghar | 0.416 | | Sep-2004 | 100% | 09-2004 | Completed |
| 234 | Quota | 2 | Muhammad Essa Hingoro | Sinjhero | Sanghar | 0.447 | | Sep-2004 | 100% | 09-2004 | Completed |
| 234 | | 3 | Pathan Khan Mangrio | Sinjhero | Sanghar | 0.305 | | Sep-2004 | 100% | 09-2004 | Completed |
| 234 | | 4 | Mehar Chang | Sinjhero | Sanghar | 0.148 | | Sep-2004 | 100% | 09-2004 | Completed |
| 234 | | 5 | Kashif Niazamani | Sinjhero | Sanghar | 0.177 | | Sep-2004 | 100% | 09-2004 | Completed |

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|---------|--------------|-------------------------------|---------------|-------------|---------------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 234 | Consty. | 6 | Muhammad Bux Nizamani | Sanghar | Sanghar | | 0.289 | Sep-2004 | | | Dispute |
| 234 | Quota | 7 | Shafiabad (Muhammad Shafi) | Sanghar | Sanghar | 0.299 | | Sep-2004 | 100% | 11-2004 | Completed |
| 234 | | 8 | Fouji More | Sanghar | Sanghar | 0.106 | | Sep-2004 | 100% | 09-2004 | Completed |
| 234 | | 9 | Khadim Hussain Nizamani | Sanghar | Sanghar | 0.169 | | Sep-2004 | 100% | 11-2004 | Completed |
| 234 | | 10 | Punhoon Kazak | Sanghar | Sanghar | 0.315 | | Sep-2004 | 100% | 01-2005 | Completed |
| 234 | | 11 | Ghulam Qadir Narejo | Sanghar | Sanghar | 0.302 | | Sep-2004 | 100% | 09-2004 | Completed |
| 234 | | 12 | Bachal Jamali | Sanghar | Sanghar | 0.19 | | Sep-2004 | 100% | 11-2004 | Completed |
| 234 | | 13 | Rasool Bux Gadaro | Sanghar | Sanghar | 0.214 | | Sep-2004 | 100% | 10-2004 | Completed |
| 234 | | 14 | Chak No. 50 (Umer Mehar) | Sanghar | Sanghar | | 0.2575 | Sep-2004 | Already electrified | | |
| 234 | | 15 | Hakim Janwari | Sanghar | Sanghar | 0.222 | | Sep-2004 | 100% | 10-2004 | Completed |
| 234 | | 16 | Chak No. 32 (Diki Babu Kashmiri) | Sanghar | Sanghar | 1.668 | | Sep-2004 | 100% | 02-2005 | Completed |
| | | | | | Total | 4.978 | 0.5465 | | | | |

Abstract for the Month of 03/2005

NA-234

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 11.752 | 35 | 34 | 1 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 11.752 | 35 | 34 | 1 |

AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....

HESCO
Qazi Abdul Qudous Rajar
NA-235

No. of villages = 04 + 9 = 13 Nos
 Funds Released = Rs. 2.627 Million (22-09-03)
 Rs. 4.563 Million (20-03-04)

Rs in Million

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|--------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 235 | Consty. | 1 | Haji Maroof Rajar | Khipro | Sanghar | 1.162 | | Nov-2003 | 100% | 12-2003 | Completed |
| 235 | Quota | 2 | Allah Warsaro | Khipro | Sanghar | 0.236 | | Nov-2003 | 100% | 11-2003 | Completed |
| 235 | | 3 | Choudhry Liaquat | Khipro | Sanghar | 0.084 | | Nov-2003 | 100% | 11-2003 | Completed |
| 235 | | 4 | Aman Ullah Khan Shar | Khipro | Sanghar | 0.433 | | Nov-2003 | 100% | 11-2003 | Completed |
| | | | | | Total | 1.915 | 0.000 | | | | |
| | | 1 | Abdul Rahim Samijo | Khipro | Sanghar | 0.826 | | May-2004 | 100% | 06-2004 | Completed |
| | | 2 | Essa Nohri | Khipro | Sanghar | 0.167 | | May-2004 | 100% | 07-2004 | Completed |
| | | 3 | Mubeen Rajar | Khipro | Sanghar | 0.326 | | May-2004 | 100% | 07-2004 | Completed |
| | | 4 | Allah Bachayo Mangrio | Khipro | Sanghar | 0.312 | | May-2004 | 100% | 07-2004 | Completed |
| | | 5 | Sodho Bhayo | Khipro | Sanghar | 0.312 | | May-2004 | 100% | 07-2004 | Completed |
| | | 6 | Manthar Rajar | Khipro | Sanghar | 1.115 | | May-2004 | 100% | 07-2004 | Completed |
| | | 7 | Ismail Gajjo | Khipro | Sanghar | 0.637 | | May-2004 | 100% | 06-2004 | Completed |
| | | 8 | Abdul Sattar Rajar | Khipro | Sanghar | 0.505 | | May-2004 | 100% | 07-2004 | Completed |
| | | 9 | Faqir Gul Hassan Mehar | Khipro | Sanghar | 0.292 | | May-2004 | 100% | 07-2004 | Completed |
| | | | | | Total | 4.492 | 0.000 | | | | |

Abstract for the Month of 03/2005

NA-235

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 7.19 | 13 | 13 | 0 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 7.19 | 13 | 13 | 0 |

**STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005**

Name of Company.....
Name of MNA /Other.....
NA-Constituency No.....

HESCO
Mr. Liaquat Ali Marri
NA-236

No. of villages = 05 Nos.
Funds Released = Rs. 1.635 Million (01-04-05)

Rs in Million

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|------------|--------------|-------------------------------|--------------|-------------|------------|------------|---------|
| | | | | | | Comp. | U/Prog. | | | | |
| 236 | Consty. | 1 | Saleh Makrani | Tando Adam | Sanghar | | 0.597 | Jun-2005 | | | |
| 236 | Quota | 2 | Dadan Khoso | Tando Adam | Sanghar | | 0.338 | Jun-2005 | | | |
| 236 | | 3 | Noor Muhammad Burriro | Tando Adam | Sanghar | | 0.270 | Jun-2005 | | | |
| 236 | | 4 | Khan Mir | Tando Adam | Sanghar | | 0.320 | Jun-2005 | | | |
| 236 | | 5 | Ismail Sand | Tando Adam | Sanghar | | 0.11 | Jun-2005 | | | |
| | | | | | Total | 0.000 | 1.635 | | | | |

Abstract for the Month of 03/2005

NA-235

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 1.635 | 5 | 0 | 5 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 1.635 | 5 | 0 | 5 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003

AT THE END OF 31-03-2005

Name of Company.....

HESCO

No. of villages = 03+07 = 10

Name of MNA /Other.....

Syed Ayaz Ali Shah Sherazi

NA-Constituency No.....

NA-237

Funds Released = Rs. 1.999 Million (18-09-03)

Rs in Million

Rs. 8.919 Million (13-07-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|--------------------------------------|------------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 237 | Consty. | 1 | Muhammad Ismail Katiar | M.P.Sakro | Thatta | 0.836 | | | 100% | 10-2003 | Completed |
| 237 | Quota | 2 | Zareen Khan Pathan | M.P.Sakro | Thatta | 0.876 | | | 100% | 10-2003 | Completed |
| 237 | | 3 | Parro Jakhro | Thatta | Thatta | 0.278 | | | 100% | 10-2003 | Completed |
| | | | | | Total | 1.99 | 0 | | | | |
| 237 | Consty. | 1 | Hafiz Channa | M.P.Sakro | Thatta | 0.896 | | Nov-2004 | 100% | 10-2004 | Completed |
| 237 | Quota | 2 | Muhammad Ibrahim Dal | Thatta | Thatta | 0.573 | | Nov-2004 | 100% | 11-2004 | Completed |
| 237 | | 3 | Karim Samo | K.T.Bunder | Thatta | 0.704 | | Nov-2004 | 100% | 11-2004 | Completed |
| 237 | | 4 | Misri Khan Kaloi | M.P.Sakro | Thatta | 0.435 | | Nov-2004 | 100% | 11-2004 | Completed |
| 237 | | 5 | Pirano Mirbhar | Thatta | Thatta | 0.414 | | Nov-2004 | 100% | 12-2004 | Completed |
| 237 | | 6 | Chatto Panhwar | Sujawal | Thatta | 0.583 | | Nov-2004 | 100% | 02-2005 | Completed |
| 237 | | 7 | Suleman Kehrai | Sujawal | Thatta | 0.568 | | Nov-2004 | 100% | 02-2005 | Completed |
| | | 8 | Ahmed Dadario and Mote Jo Chujjo | Sujawal | Thatta | 1.401 | | Nov-2004 | 100% | 03-2005 | Completed |
| | | 9 | Agedino Samoo and Surr. Chubar Walro | Sujawal | Thatta | 1.601 | | Nov-2004 | 100% | 01-2005 | Completed |
| | | 10 | Kamal Jakhro | Thatta | Thatta | 0.499 | | Nov-2004 | 100% | 11-2004 | Completed |
| | | 11 | Haji Patel Mir Khan Mori | Jati | Thatta | | 1.096 | Nov-2004 | | | |
| | | 12 | Syed Ghulam Hussain Shah | Thatta | Thatta | 0.261 | | Nov-2004 | 100% | 11-2004 | Completed |
| | | 13 | Hingorjo | Thatta | Thatta | | | Nov-2004 | | | |
| | | | | | Total | 4.173 | 1.096 | | | | |

Abstract for the Month of 03/2005

NA-237

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 10.918 | 16 | 14 | 2 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 10.918 | 16 | 14 | 2 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003

AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
Mr. Muhammad Ali Malkani
NA-238

No. of villages = 01+26+08= 35
 Funds Released = Rs. 2.402 Million (02-06-03)
 Rs. 27.120 Million (30-04-04)
 Rs. 5.946 Million (21-02-05)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------------|---------|---|---------------|--------------|-------------------------------|---------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 238 | Consty. Quota | 1 | Muhammad Moosa Malik & Surrounding | Jati | Thatta | 2.402 | | | 100% | 09-2003 | Completed |
| | | | | | Total | 2.402 | | | | | |
| 238 | PMD | 1 | Malkani Farm & Group | Jati | Thatta | 3.693 | | Jul-2004 | 100% | 07-2004 | Completed |
| 238 | PMD | 2 | Jan Muhammad Chandio, Eado Mallah, Lemon Mallah, Yaqoob Jat, Mir Muhamamd, Haji Mamoon, Rajan Thaiemoor, Bajoro Thaiemoor (Group) | Shah Bunder | Thatta | 3.538 | | Jul-2004 | 100% | 09-2004 | Completed |
| 238 | PMD | 3 | Gul Muhamamd Dal & Manthar Dal (Group) | Shah Bunder | Thatta | | 0.536 | Jul-2004 | | | |
| 238 | PMD | 4 | Rasheed Mullan | Shah Bunder | Thatta | | 0.352 | Jul-2004 | | | |
| 238 | PMD | 5 | Mayan Ahmd Jat | Shah Bunder | Thatta | 1.037 | | Jul-2004 | 100% | 12-2004 | Completed |
| 238 | PMD | 6 | Haji Shafi Muhammad Jat | Shah Bunder | Thatta | 0.568 | | Jul-2004 | 100% | 11-2004 | Completed |
| 238 | PMD | 7 | Umer Khan Leghari | Shah Bunder | Thatta | 0.312 | | Jul-2004 | 100% | 09-2004 | Completed |
| 238 | PMD | 8 | Haji Uris Leghari | Shah Bunder | Thatta | 0.361 | | Jul-2004 | 100% | 10-2004 | Completed |
| 238 | PMD | 9 | Haji Ahmed Jat | Shah Bunder | Thatta | | 0.245 | Jul-2004 | | | |
| 238 | PMD | 10 | Ali Gul Muhammad Leghari | Shah Bunder | Thatta | | 0.092 | Jul-2004 | | | |
| 238 | PMD | 11 | Malkani Farm Ilyas Machi & Group | Shah Bunder | Thatta | | 0.864 | Jul-2004 | | | |
| 238 | PMD | 12 | Haji Gul Hassan Jatoi Ward No. 1 | Shah Bunder | Thatta | 0.676 | | Jul-2004 | 100% | 09-2004 | Completed |
| 238 | PMD | 13 | Darya Khan Jatoi | Shah Bunder | Thatta | 0.46 | | Jul-2004 | 100% | 12-2004 | Completed |
| 238 | PMD | 14 | Khanto Marri | Shah Bunder | Thatta | 0.901 | | Jul-2004 | 100% | 12-2004 | Completed |
| 238 | PMD | 15 | Doro Dhamatch | Mirpur Batorc | Thatta | 0.31 | | Jul-2004 | 100% | 12-2004 | Completed |
| 238 | PMD | 16 | Umar Khandra | Mirpur Batorc | Thatta | 0.39 | | Jul-2004 | 100% | 01-2005 | Completed |
| 238 | PMD | 17 | Haji Pirano Lundh | Mirpur Batorc | Thatta | 0.99 | | Jul-2004 | 100% | 08-2004 | Completed |
| 238 | PMD | 18 | Yar Muhammad Jago | Mirpur Batorc | Thatta | 0.771 | | Jul-2004 | 100% | 08-2004 | Completed |

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|--------|---------|--|---------------|--------------|-------------------------------|--------------|-------------|------------|------------|-------------|
| | | | | | | Comp. | U/Prog. | | | | |
| 238 | PMD | 19 | Soofi Ghulam Akbar | Mirpur Batoro | Thatta | 1.305 | | Jul-2004 | 100% | 01-2005 | Completed |
| 238 | PMD | 20 | Haji Mehram Mangsi | Mirpur Batoro | Thatta | | 0.741 | Jul-2004 | | | Replaced on |
| 238 | PMD | 21 | Baranabad & Gul Muhammad Bran | Jati | Thatta | 3.714 | | Aug-2004 | 100% | 03-2005 | Completed |
| 238 | PMD | 22 | Allah Dino Lashari | Jati | Thatta | 0.369 | | Aug-2004 | 100% | 08-2004 | Completed |
| 238 | PMD | 23 | Haji Umer Jamali | Shah Bunder | Thatta | 0.37 | | Aug-2004 | 100% | 10-2004 | Completed |
| 238 | PMD | 24 | Sadab Farm | Jati | Thatta | 0.606 | | Aug-2004 | 100% | 09-2004 | Completed |
| 238 | PMD | 25 | Suhail Jamali | Jati | Thatta | 0.477 | | Aug-2004 | 100% | 06-2004 | Completed |
| | | | | | Total | 20.848 | 2.830 | | | | |
| 238 | PMD | 1 | Haji Abdul Rahim | Shah Bunder | Thatta | | 1.300 | May-2005 | | | |
| 238 | PMD | 2 | Pir Aginu Shah | Shah Bunder | Thatta | | 1.150 | May-2005 | | | |
| 238 | PMD | 3 | Haji Hussain Thahim | Shah Bunder | Thatta | | 0.700 | May-2005 | | | |
| 238 | PMD | 4 | Khan Muhammad Jatoi | Jati | Thatta | | 0.203 | May-2005 | | | |
| 238 | PMD | 5 | Haji Muhammad Ashraf Otho (Ghulam Ullah Otho) | Jati | Thatta | | 0.762 | May-2005 | | | |
| 238 | PMD | 6 | Jatoi Farm | Jati | Thatta | | 0.131 | May-2005 | | | |
| 238 | PMD | 7 | Zakria Hangoro | Jati | Thatta | | 0.700 | May-2005 | | | |
| 238 | PMD | 8 | Haji Hamzo Hangoro | Jati | Thatta | | 1.000 | May-2005 | | | |
| | | | | | Total | 0.000 | 5.946 | | | | |

Abstract for the Month of 03/2005

NA-238

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|-----------|
| 1 | Constituency Quota | 2.402 | 1 | 1 | 0 |
| 2 | Prime Minister Directive | 33.066 | 33 | 19 | 14 |
| | Total | 35.468 | 34 | 20 | 14 |

AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
 Dr. Attiya Inayat Ullah
 NA-280

No. of villages = 01
 Funds Released = Rs. 0.430 Million (17-04-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------------|---------|---|--------|--------------|-------------------------------|----------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 280 | Consty. Quota | 1 | Haji Fakir Muhammad Soomro Bhandpur, Ward No. 4 Badin | | Badin | 0.476 | | Jun-2004 | 100% | 10-2004 | Completed |
| | | | | | Total | 0.476 | 0 | | | | |

| Abstract for the Month of 03/2005 | | | | | | |
|-----------------------------------|--|--------------------------|-----------------------|------------------|-----------|----------|
| NA-280 | | | | | | |
| Sr. No. | | Description | Allocation in Million | Schemes Approved | Completed | Balance |
| 1 | | Constituency Quota | 0.43 | 1 | 1 | 0 |
| 2 | | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | | Total | 0.43 | 1 | 1 | 0 |

AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
 Begum Ishrat Ashraf
 NA-303 (WRS)

No. of villages = 01
 Funds Released = Rs. 0.891 Million (13-07-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------------|---------|------------------------------------|--------|--------------|-------------------------------|----------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 303 | Consty. Quota | 1 | Jafferabad | Matli | Badin | 0.8513 | | Oct-2004 | 100% | 10-2004 | Completed |
| | | | | | Total | 0.8513 | 0 | | | | |

| Abstract for the Month of 03/2005 | | | | | | |
|-----------------------------------|--|--------------------------|-----------------------|------------------|-----------|----------|
| NA-280 | | | | | | |
| Sr. No. | | Description | Allocation in Million | Schemes Approved | Completed | Balance |
| 1 | | Constituency Quota | 0.891 | 1 | 1 | 0 |
| 2 | | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | | Total | 0.891 | 1 | 1 | 0 |

AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
 Mrs. Fiza Junejo (Women Reserved Seat)
 NA-308

No. of villages = 04+07 = 11
 Funds Released = Rs. 4.526 Million (22-04-04)
 Rs. 5.863 Million (21-10-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|---------------------------------------|--------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 308 | Consty. | 1 | Datto Shar, Jabbar Shar & Others | Khipro | Sanghar | 1.581 | | Jul-2004 | 100% | 08-2004 | Completed |
| 308 | Quota | 2 | Ramzan Khaskheli | Khipro | Sanghar | 0.610 | | Jul-2004 | 100% | 11-2004 | Completed |
| 308 | | 3 | Ch. Muhammad Safdar & Bashirabad | Khipro | Sanghar | 1.579 | | Jul-2004 | 100% | 11-2004 | Completed |
| 308 | | 4 | Hamir Mangrio | Khipro | Sanghar | 0.163 | | Jul-2004 | 100% | 08-2004 | Completed |
| | | | | | Total | 3.933 | 0.000 | | | | |
| 308 | Consty. | 1 | Abdul Rehman Hinjorjo | | Sanghar | 0.642 | | Jan-2005 | 100% | 03-2005 | Completed |
| 308 | Quota | 2 | Abdullah Dars | | Sanghar | 0.367 | | Jan-2005 | 100% | 03-2005 | Completed |
| 308 | | 3 | Haji Muhammad Hayat Bozdar | | Sanghar | 0.518 | | Jan-2005 | 100% | 03-2005 | Completed |
| 308 | | 4 | Ali Dost Bozdar & Ghulam Qadir Bozdar | | Sanghar | 0.563 | | Jan-2005 | 100% | 03-2005 | Completed |
| 308 | | 5 | Amir Bux Ronjho | | Sanghar | 0.186 | | Jan-2005 | 100% | 03-2005 | Completed |
| 308 | | 6 | Nagna Hingorjo | | Sanghar | 1.425 | | Jan-2005 | 100% | 03-2005 | Completed |
| 308 | | 7 | Jaffar Qaimkani | | Sanghar | 0.305 | | Jan-2005 | 100% | 03-2005 | Completed |
| | | | | | Total | 4.006 | 0.000 | | | | |

Abstract for the Month of 03/2005

NA-308

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 10.389 | 11 | 11 | 0 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 10.389 | 11 | 11 | 0 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003

AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
 Ms. Shery Rehman (Women Reserved Seat)
 NA-309

No. of villages = 01+01+06+01=09
 Funds Released = Rs. 0.435 Million (14-10-03)
 Rs. 0.965 Million (22-12-03)
 Rs. 1.9121 Million (22-06-04)
 Rs. 0.800 Million (14-12-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|-----------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 309 | Consty. | 1 | Jumo Machi | T.M.Khan | Hyderabad | 0.412 | | Dec-2003 | 100% | 12-2003 | Completed |
| 309 | Quota | 2 | Ghulam Hussain Maganhar | T.M.Khan | Hyderabad | 0.758 | | Feb-2003 | 100% | 04-2004 | Completed |
| | | | | | Total | 1.170 | 0.000 | | | | |
| 309 | | 1 | Taj Muhammad | Jacobabad | Jacobabad | 0.392 | | Sep-2004 | 100% | 10-2004 | Completed |
| 309 | | 2 | Soomar Khan Jamali | Thull | Jacobabad | 0.283 | | Sep-2004 | 100% | 12-2004 | Completed |
| 309 | | 3 | Wali Muhammad Behan | Jacobabad | Jacobabad | 0.336 | | Sep-2004 | 100% | 10-2004 | Completed |
| 309 | | 4 | Muhammad Murad Kehar | Thull | Jacobabad | 0.225 | | Sep-2004 | 100% | 10-2004 | Completed |
| 309 | | 5 | Mithoo Khan Majhoo | Jacobabad | Jacobabad | 0.446 | | Sep-2004 | 100% | 11-2004 | Completed |
| 309 | | 6 | Arbab Mochi | Thull | Jacobabad | 0.207 | | Sep-2004 | 100% | 12-2004 | Completed |
| | | | | | Total | 1.889 | 0.000 | | | | |
| 309 | | 1 | Esso Ghirano | T.M.Khan | Hyderabad | | 0.800 | Mar-2004 | | | |

Abstract for the Month of 03/2005

NA-309

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 4.112 | 9 | 8 | 1 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 4.112 | 9 | 8 | 1 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003

AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
 Mrs. Fouzia Wahab (Women Reserved Seat)
 NA-311

No. of villages = 02 + 01 = 03
 Funds Released = Rs. 1.733 Million (06-01-04)
 Rs. 0.378 Million (10-05-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|----------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 311 | Consty. | 1 | Punhal Khan Gopang | Kot Diji | Khairpur | 0.836 | | Mar-2004 | 100% | 04-2004 | Completed |
| 311 | Quota | 2 | Ghulam Murtaza Shah | Kot Diji | Khairpur | 0.827 | | Mar-2004 | 100% | 04-2004 | Completed |
| | | | | | Total | 1.663 | 0.000 | | | | |
| 311 | | 1 | Moula Dino Chandio | Digri | Mirpurkhas | 0.249 | | Jul-2004 | 100% | 08-2004 | Completed |
| | | | | | Total | 0.249 | 0.000 | | | | |

Abstract for the Month of 03/2005

NA-309

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 2.111 | 3 | 3 | 0 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 2.111 | 3 | 3 | 0 |

AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
 Mrs. Rubina Sadaqat QaimKhani (Women Reserved Seat)
 NA-312

No. of villages = 01+02+01 = 04
 Funds Released = Rs. 0.712 Million (10-05-04)
 Rs. 0.6935 Million (14-01-05)
 Rs. 0.40698 Million (16-03-05)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------------|---------|------------------------------------|------------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 312 | Consty. Quota | 1 | Goth Nawab Allah Din | Samaro | Mirpurkhas | 0.642 | | | 100% | 08-2004 | Completed |
| | | | | | Total | 0.642 | 0.000 | | | | |
| 312 | Consty. | 1 | Asghar Ali Shah | T.A.Yar | Hyderabad | | 0.564 | Apr-2005 | | | |
| 312 | Quota | 2 | Air Commodore Ghulam Nabi Khan | Samaro | Mirpurkhas | | 0.130 | Apr-2005 | | | |
| | | | | | Total | 0.000 | 0.694 | | | | |
| 312 | Consty. Quota | 1 | Habibullah Qaim Khani | Mirpurkhas | Mirpurkhas | | 0.407 | Jun-2005 | | | |
| | | | | | Total | 0.000 | 0.407 | | | | |

Abstract for the Month of 03/2005

NA-312

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 1.81248 | 4 | 1 | 3 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 1.81248 | 4 | 1 | 3 |

**STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005**

Name of Company.....

HESCO

No. of villages = 02+01=03

Name of MNA /Other.....

Mrs. Nafeesa Munawar Raja (Women Reserved Seat)

NA-Constituency No.....

NA-313

Funds Released = Rs. 1.438 Million (16-09-03)

Rs in Million

Rs. 0.790 Million (22-06-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|--|----------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 313 | Consty. | 1 | Wassanabad | T.M.Khan | Hyderabad | 0.372 | | Nov-2003 | 100% | 11-2003 | Completed |
| 313 | Quota | 2 | Ramzan Wassan & Mohallah Gahh & usman Wassan | Kot Diji | Khairpur | 0.998 | | | 100% | 10-2003 | Completed |
| | | | | | Total | 1.370 | 0.000 | | | | |
| 313 | Consty. | 1 | Shah Muhammad alias Imam Din Rid | Nara | Khairpur | 0.686 | | Sep-2004 | 100% | 08-2004 | Completed |
| | Quota | | | | | | | | | | |
| | | | | | Total | 0.686 | 0.000 | | | | |

Abstract for the Month of 03/2005

NA-313

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 2.228 | 3 | 3 | 0 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 2.228 | 3 | 3 | 0 |

**STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005**

Name of Company.....
Name of MNA /Other.....
NA-Constituency No.....
Rs in Million

HESCO
Ms. Shagufta Jumani (Women Reserved Seat)
NA-314

No. of villages = 02+05+03=10
Funds Released =
Rs. 1.474 Million (16-09-03)
Rs. 2.9325 Million (17-04-04)
Rs. 0.888 Million (26-06-04)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|--|--------------|--------------|-------------------------------|--------------|-------------|------------------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 314 | Consty. | 1 | Baleedho | Gambat | Khairpur | 0.744 | | | 100% | 10-2003 | Completed |
| 314 | Quota | 2 | Wahid Buc Markhand | Gambat | Khairpur | 0.680 | | | 100% | 10-2003 | Completed |
| | | | | | Total | 1.424 | 0.000 | | | | |
| 314 | Consty. | 1 | New Wasim Doulat Khoso & Muhammad Khan Tahim | Matiyari | Hyderabad | 0.743 | | Jun-2004 | 100% | 08-2004 | Completed |
| 314 | Quota | 2 | Wali Muhammad Mir Jat | Matiyari | Hyderabad | 0.491 | | Jun-2004 | 100% | 09-2004 | Completed |
| 314 | | 3 | Wali Muhamamd Shahook | Matiyari | Hyderabad | 0.543 | | Jun-2004 | 100% | 08-2004 | Completed |
| 314 | | 4 | Khonani | Matiyari | Hyderabad | | 0.510 | Jun-2004 | Replaced on 08-03-2005 | | |
| 314 | | 5 | Haji Punoo MirJat | Matiyari | Hyderabad | 0.220 | | Jun-2004 | 100% | 08-2004 | Completed |
| | | | | | Total | 1.997 | 0.510 | | | | |
| 314 | | 1 | Shah Nawaz Malgani | Garhi Khairo | Jacobabad | 0.247 | | Sep-04 | 100% | 10-2004 | Completed |
| 314 | | 2 | Abdul Hadi Khoso | Thull | Jacobabad | 0.243 | | Sep-04 | 100% | 01-2005 | Completed |
| 314 | | 3 | Muhammad Saeed Khoso | Thull | Jacobabad | 0.154 | | Sep-04 | 100% | 10-2004 | Completed |
| | | | | | Total | 2.707 | 0.000 | | | | |

Abstract for the Month of 03/2005

NA-314

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 5.2945 | 10 | 9 | 1 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 5.2945 | 10 | 9 | 1 |

**STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005**

Name of Company.....

HESCO

No. of villages = 01

Name of MNA /Other.....

MRs. Kaniz Aisha

NA-Constituency No.....

NA-316

Funds Released = Rs. 0.812 Million (29-05-04)

Rs in Million

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|--------------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 316 | Consty. | 1 | Muhammad Usman Dahani | Garhi Khairo | Jacobabad | 0.760 | | Aug-2004 | 100% | 08-2004 | Completed |
| 316 | Quota | | | | | | | | | | |
| | | | | | Total | 0.760 | 0.000 | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |

Abstract for the Month of 03/2005

NA-314

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 0.812 | 1 | 1 | 0 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 0.812 | 1 | 1 | 0 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005

Name of Company.....

HESCO

No. of villages = 02

Name of MNA /Other.....

Mrs. Afsar Begum

NA-Constituency No.....

NA-318

Funds Released = Rs. 2.090 Million (08-11-04)

Rs in Million

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|----------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 318 | Consty. | 1 | Hassan Shah jo Daro | Golarchi | Badin | 0.765 | | Feb-2004 | 100% | 03-2005 | Completed |
| 318 | Quota | 2 | Shahmir Khan Brohi | Mehar | Dadu | 0.709 | | Feb-2004 | 100% | 03-2005 | Completed |
| 319 | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | Total | 1.474 | 0.000 | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |

Abstract for the Month of 03/2005

NA-318

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 2.09 | 2 | 2 | 0 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 2.09 | 2 | 2 | 0 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005

Name of Company.....

HESCO

No. of villages = 03

Name of MNA /Other.....

Mrs. Shabina Talat

NA-Constituency No.....

NA-319

Funds Released = Rs. 1.4505 Million (08-11-04)

Rs in Million

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|--|--------|--------------|-------------------------------|--------------|-------------|------------|------------|---------|
| | | | | | | Comp. | U/Prog. | | | | |
| 319 | Consty. | 1 | Bachal Shah Colony and Khan Muhammad Lashari | | Mirpurkhas | | 0.417 | Feb-2004 | | | |
| 319 | Quota | 2 | Ismail Shoro | | Mirpurkhas | | 0.670 | Feb-2004 | | | |
| 319 | | 3 | Haji Kahmiso Brohi | | Mirpurkhas | | 0.364 | Feb-2004 | | | |
| | | | | | Total | 0.000 | 1.451 | | | | |

Abstract for the Month of 03/2005

NA-319

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 1.4505 | 3 | 0 | 3 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 1.4505 | 3 | 0 | 3 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005

Name of Company.....

HESCO

No. of villages = 01

Name of MNA /Other.....

Mrs. Gul - e - Furkhunda

NA-Constituency No.....

NA-320

Funds Released = Rs. 5.000 Million (16-09-03)

Rs in Million

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------------|---------|---|--------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 320 | Consty. Quota | 1 | Goth Amro & Allied villags I.e. Sangrora, Dabro, Liari & Bakhoo | Mithi | Tharparkar | 4.990 | | Nov-2003 | 100% | 11-2003 | Completed |
| | | | | | Total | 4.990 | 0.000 | | | | |

Abstract for the Month of 03/2005

NA-320

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 5.000 | 1 | 1 | 0 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 5 | 1 | 1 | 0 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
Mrs. Khursheed Afghan
NA-321

No. of villages = **03**
 Funds Released = **Rs. 0.792 Million (08-06-04)**

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|----------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 321 | Consty. | 1 | Lakhmir Shambani | Kot Diji | Khairpur | | 0.394 | May-2005 | | | Replaced |
| 321 | Quota | 2 | Murredabad near Hot Khan Lashari | Kot Diji | Khairpur | | 0.085 | May-2005 | | | Replaced |
| 321 | | 3 | Ali Madad Kanhar | Kingri | Khairpur | 0.25 | | Aug-2004 | 100% | 08-2004 | Completed |
| | | | | | | | | | | | |
| | | | | | Total | 0.250 | 0.479 | | | | |

Abstract for the Month of 03/2005

NA-320

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 0.792 | 3 | 1 | 2 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 0.792 | 3 | 1 | 2 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
Mr. Kirshen Bheel Advocate
NA-341

No. of villages = 01+01+01= 03
 Funds Released =
 Rs. 0.922 Million (30-09-03)
 Rs. 0.700 Million (24-02-04)
 Rs. 0.606 Million (16-03-05)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------------|---------|------------------------------------|------------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 341 | Consty. Quota | 1 | Kirshanabad | Mirpurkhas | Mirpurkhas | 0.496 | | | 100% | 01-2004 | Completed |
| | | | | | Total | 0.496 | 0.000 | | | | |
| 341 | Consty. Quota | 1 | Anwar Din Qureshi | Sujawal | Thatta | 0.693 | | Apr-2004 | 100% | 09-2004 | Completed |
| | | | | | Total | 0.693 | 0.000 | | | | |
| 341 | Consty. Quota | 1 | Wali Muhammad khatian | T.A.Yar | Hyderabad | | 0.606 | Jun-2005 | | | |
| | | | | | Total | 0.000 | 0.606 | | | | |

Abstract for the Month of 03/2005

NA-341

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 2.228445 | 3 | 2 | 1 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 2.228445 | 3 | 2 | 1 |

STATUS OF VILLAGE ELECTRIFICATION UNDER TAMEER-E-PAKISTAN PROGRAMME 2002-2003
AT THE END OF 31-03-2005

Name of Company.....
 Name of MNA /Other.....
 NA-Constituency No.....
 Rs in Million

HESCO
Mr. Dev Dass
NA-342

No. of villages = 05+04+02+06 = 11
Funds Released = Rs. 2.941 Million (22-09-03)
 Out of saving (29-05-2004)
 Rs. 1.407 Million (16-09-03)
 Rs. 3.16726 Mill (11-03-05)

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|---|---------------|--------------|-------------------------------|--------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 342 | Consty. | 1 | More Mangrio (U.C. Hatango) | Khipro | Sanghar | 0.345 | | Dec-2003 | 100% | 12-2003 | Completed |
| 342 | Quota | 2 | Mitho Khaskheli | Jam Nawaz Ali | Sanghar | 0.174 | | Dec-2003 | 100% | 12-2003 | Completed |
| 342 | | 3 | Raja Mari, Gul Muhammad Mari, Achar Mari Dar Muhammad Mari and Rahul Mari | Jam Nawaz Ali | Sanghar | 1.050 | | Dec-2003 | 100% | 12-2003 | Completed |
| 342 | | 4 | Dewan Leela Ram / Moti Ram | Jam Nawaz Ali | Sanghar | 0.295 | | Dec-2003 | 100% | 12-2003 | Completed |
| 342 | | 5 | Manjhi Khan Chandio | Tando Adam | Sanghar | 0.305 | | Dec-2003 | 100% | 12-2003 | Completed |
| | | | | | Total | 2.169 | 0.000 | | | | |
| 342 | | 1 | Dost Muhammad Chandio | Tando Adam | Sanghar | 0.149 | | Jul-2004 | 100% | 11-2004 | Completed |
| 342 | | 2 | Muhammad Qasim Kathor | J.N.Ali | Sanghar | 0.286 | | Jul-2004 | 100% | 12-2004 | Completed |
| 342 | | 3 | Dargah Naseer Faqir Jalalani | Kot Diji | Khairpur | 0.217 | | Jul-2004 | 100% | 07-2004 | Completed |
| 342 | | 4 | Juneja Mori | Kunri | Mirpurkhas | 0.0841 | | Jul-2004 | 100% | 08-2004 | Completed |
| | | | | | Total | 0.736 | 0.000 | | | | |

| NA Consty. No. | Source | Sr. No. | Name of Scheme / village / project | Taluka | District | Estimated Cost Rs. in Million | | Target Date | %age Comp. | Comp. Date | Remarks |
|----------------|---------|---------|------------------------------------|------------|--------------|-------------------------------|----------------|-------------|------------|------------|-----------|
| | | | | | | Comp. | U/Prog. | | | | |
| 342 | Consty. | 1 | Mian Bux Rindh | J.N.Ali | Sanghar | 0.489 | | Dec-2004 | 100% | 12-2004 | Completed |
| 342 | Quota | 2 | Bilawal Mari | J.N.Ali | Sanghar | 0.507 | | Dec-2004 | 100% | 12-2004 | Completed |
| | | | | | | | | | | | |
| | | | | | Total | 0.996 | 0 | | | | |
| 342 | Consty. | 1 | Bhitdino | Tando Adam | Sanghar | | 0.94605 | Jun-2005 | | | |
| 342 | Quota | 2 | Dakpara | Sanghar | Sanghar | | 0.4255 | Jun-2005 | | | |
| 342 | | 3 | Badal Khipri | J.N.Ali | Sanghar | | 0.43401 | Jun-2005 | | | |
| 342 | | 4 | Rais Wali Muhammad | J.N.Ali | Sanghar | | 0.7701 | Jun-2005 | | | |
| 342 | | 5 | Allah Jurir Shedi | J.N.Ali | Sanghar | | 0.33252 | Jun-2005 | | | |
| 342 | | 6 | Ghulam Rasool Magsi | J.N.Ali | Sanghar | | 0.25908 | Jun-2005 | | | |
| | | | | | Total | 0 | 3.16726 | | | | |
| | | | | | | | | | | | |

Abstract for the Month of 03/2005

NA-342

| Sr. No. | Description | Allocation in Million | Schemes Approved | Completed | Balance |
|---------|--------------------------|-----------------------|------------------|-----------|----------|
| 1 | Constituency Quota | 7.51526 | 17 | 11 | 6 |
| 2 | Prime Minister Directive | 0 | 0 | 0 | 0 |
| | Total | 7.51526 | 17 | 11 | 6 |

12

,

5.417

8.388

1.806

10.194

0.429 (Court Case)

